

## CONSTRUCTION PHASE

### Health and Safety

<b>Morgan Sindall business unit / region:</b>		<b>Construction Central, Birmingham</b>	
<b>Project name:</b>		<b>Thomas Telford University Technical College</b>	
<b>Project no.:</b>		<b>TM21Y007</b>	
<b>Customer:</b>		<b>Secretary of State for Education</b>	
<b>Location:</b>		<b>Cambridge Street, Wolverhampton, West Midlands WV10 0JR</b>	
<b>Revision no.:</b>	<b>C</b>	<b>Date:</b>	<b>09/02/2021</b>


For full revision schedule see section one of Project Execution Plan (PEP) Part 1.

### Construction Phase Health and Safety Plan (CPHSP) - overview

This document will define how specific health and safety management elements of the contract will be delivered.

Each box represents the parts of the whole PEP. Only in exceptional circumstances will a PEP consist of less than four documents.

\* PN = Contract or project no.  
(Update revision nos. as required)



## Contents

1.	Introduction .....	4
1.1.	Pre-amble – the following information is contained within PEP Part 1 .....	4
1.2.	Purpose of this plan .....	4
1.3.	Authorisation .....	4
1.4.	Integrated Management System (IMS) .....	5
1.5.	Contract details .....	5
2.	Health and safety management .....	5
2.1.	Roles and responsibilities .....	5
2.2.	Risk assessments and method statement (RAMS) .....	5
2.3.	Site specific RAMS .....	5
3.	Safety and occupational health controls .....	6
3.1.	Accident and incident reporting (including learning event and near miss reporting) .....	6
3.2.	Certification of plant operators .....	6
3.3.	Confined spaces .....	6
3.4.	Control of Substances Hazardous to Health (COSHH) and Asbestos .....	7
3.5.	Demolition .....	7
3.6.	Electrical supplies and equipment .....	7
3.7.	Excavations and services .....	7
3.8.	Emergency arrangements .....	7
3.9.	Fire precautions .....	8
3.10.	Hand Arm Vibration Syndrome (HAVS) .....	8
3.11.	Health and safety rules .....	8
3.12.	Health surveillance .....	11
3.13.	Health and safety file .....	11
3.14.	Hot works .....	11
3.15.	Housekeeping .....	11
3.16.	Site induction .....	11
3.17.	Interfaces with visitors, the public and others .....	12
3.18.	Lifting operations .....	12
3.19.	Lone working .....	12
3.20.	Manual handling .....	12
3.21.	Material storage and distribution .....	13
3.22.	Mechanical plant .....	13
3.23.	Monitoring and inspection .....	13
3.24.	Noise .....	13
3.25.	Occupational health monitoring and surveillance .....	14
3.26.	Permits to work .....	14
3.27.	Personal Protective Equipment (PPE) .....	14
3.28.	Piling operations .....	14
3.29.	Pressurised systems .....	14
3.30.	Road works .....	15
3.31.	Safety training .....	15
3.32.	Scaffolding .....	15
3.33.	Site office safety .....	15
3.34.	Site security .....	15
3.35.	Smoking .....	15
3.36.	Statutory notices .....	15
3.37.	Steel erection .....	16
3.38.	Temporary works .....	16
3.39.	Traffic management .....	16
3.40.	Welfare and first aid .....	16
3.41.	Working at height .....	18
3.42.	Working near railways .....	18
3.43.	Working over or adjacent to water .....	18
3.44.	Work station (computer) assessments .....	18

## Appendices

Appendix A	Project specific health and safety objectives and targets .....	19
Appendix B	Project risk assessment summary .....	19
Appendix C	SHE RAMS schedule / evaluation template .....	21
Appendix D	Construction programme .....	23
Appendix E	Fire and emergency plan .....	24

Appendix F Traffic Management Plan (TMP) ..... 35

Appendix G Site service plan ..... 43

Appendix H Project safety and security site rules..... 44

Appendix I Method Statement.....45

## **1. Introduction**

### **1.1. Pre-amble – the following information is contained within PEP Part 1**

- Pre-construction information
- Project directory
- Contract organisation and staff responsibilities
- Communications
- Risk management
- Knowledge transfer – good practice / lessons learnt.

### **1.2. Purpose of this plan**

This CPHSP when read with the core module (PEP Part 1) meets the requirements of the Construction Design and Management (CDM) Regulations 2015 with regard to the construction phase health and safety plan. This plan describes how safety aspects of the contract will be managed. It is a live document that will be reviewed at regular intervals by the contract manager to reflect progress of the works and changes in health and safety requirements.

The plan conforms to Morgan Sindall's health and safety policy objectives which will be clearly displayed in site offices.

The plan is concerned with the overall management control of all health and safety aspects in the execution of the contract. Subcontract works are also subject to this plan.

Morgan Sindall is certified to ISO 45001 and its company Integrated Management System (IMS) complies with that standard.

This plan is a 'live document' to be supplemented and/or revised as the project develops, by the introduction of supporting documents such as subcontractor method statements, risk assessments or any documentation relevant to the safety, health and environment of the project, which may include:

- Appropriate legislation
- Corporate governance
- Morgan Sindall policies
- Customer requirements (to include stakeholders)
- Company processes and procedures (amend as necessary)
- Methodologies and programmes
- Organisational structures
- Supply chain requirements.

### **1.3. Authorisation**

This plan is authorised when the preparation, approval, authorisation and distribution section on page 1 of the PEP (Part 1) is completed.

#### **Legal and other requirements**

The project will meet its legal requirements through compliance with any planning, local authority, enforcement agency conditions and to all relevant legislation. Updates will be made available to the project team by Morgan Sindall intranet.

Specific requirements as detailed in pre-construction information pack shall be incorporated into this plan. This includes:

#### **Management of the Construction Work**

The Principal Contractor must ensure compliance with all relevant legislation, approved codes of practice and best practice. The plan of work should be developed in consultation with the contractors who will be affected by it, and the Principal Contractor should request any additional information required from the Client's team for the plan through the Principal Designer.

The Principal Contractor shall submit the construction phase plan and details of the welfare arrangements to the Principal Designer for review at least one week before the intended commencement date. A copy of the vetting sheet to be used by the Principal Designer in this respect is included in Appendix C. The Principal Contractor shall not commence any work on site (including site set up) until he

has received written confirmation from the Client that his construction phase plan and welfare arrangements are satisfactory.

Detailed proposals for the following shall be included in the plan submitted:

- Site layout plan;
- Site access plan;
- Traffic management plan;

The Principal Contractor is expected to review and revise the construction phase plan as necessary throughout the construction period. It should be noted the Regulations do not require such revisions to be approved by either the Client or Principal Designer. This however will be an agenda item during site visits and audits.

#### **1.4. Integrated Management System (IMS)**

The company's IMS is designed to meet the contract objectives in the core module (PEP Part 1).

An explanation of the Morgan Sindall IMS is on the Morgan Sindall intranet.

This plan sets out the SHE standards to be achieved and the means of continuous improvement by the process of review and where appropriate revision.

#### **1.5. Contract details**

These are described in [PEP Part 5](#).

### **2. Health and safety management**

The key high-level objective of the contract, as stated in core module (PEP Part 1), is to deliver the customer's contract on time, to budget and without incident or complaint.

The key health and safety objective is to complete the contract having achieved the objectives of the company's health and safety policy, the primary message of which is '100% Safe'.

#### **2.1. Roles and responsibilities**

All members of the contract team have responsibility for elements of health and safety appropriate to their function, experience and seniority. The contract manager has overall responsibility for delivering the contract objectives.

#### **2.2. Risk assessments and method statement (RAMS)**

No activity will be permitted without an approved RAMS.

The project management team shall produce risk assessments where significant risks are identified.

#### **2.3. Site specific RAMS**

Site specific RAMS will be carried out by appointed and competent personnel on site. A register of method statements and associated risk assessments will be kept on site and reviewed.

Method statements shall be task specific, identify tasks, responsible personnel, control measures and monitoring arrangements in line with Morgan Sindall method statement tracking and content sheet. Method statements will be assessed, tracked and accepted by Morgan Sindall prior to commencement of work. The contents of the method statement will be communicated to all those undertaking and associated with the work activity.

Contractors shall hold a signed copy at the work face while the works are taking place ensuring all operatives have read, understood and signed stating they will comply with the method statement.

A schedule of work activities and their current status is maintained via the RAMS schedule which is updated and retained within the project / site management filing system. The schedule template is included at [Appendix C](#).

### **Change control for systems of work**

A change control will have significant repercussions with respect to the prevention or control of accidents and may require changes in the measures taken to ensure that those risks remain as low as reasonably practicable.

Whether a change has significant repercussions will depend on the degree to which it:

- Introduces a new hazard
  - Changes the risk from an existing hazard
  - Affects control or mitigation measures (including off-site emergency plans).
- Changes that have a positive impact on the risk profile are also important.

Morgan Sindall has in place systems for the communication of changes and any changes to approved systems of work shall be agreed in writing.

### **3. Safety and occupational health controls**

Morgan Sindall has in place within the IMS. The 'Creating a Safe and Sustainable Environment' document that set the minimum standards that must be applied.

#### **3.1. Accident and incident reporting (including learning event and near miss reporting)**

In the event of an accident or incident occurring and depending on its nature, the process detailed in [SH PRO2](#) should be followed.

All accidents and significant incidents, including those involving contractors, must be recorded in the site accident book and entered on SHEQ Tracker within 24 hours. All incidents MUST be reported to the SHEQ department.

Records of accidents or incidents reportable under the Reporting of Incidents Diseases and Dangerous Occurrences Regulations (RIDDOR) are confidential and must be stored securely on site.

Should the public or a utility be involved in an accident or incident, ensure that public liability claim forms are completed if necessary. All near misses and learning events MUST be reported to the SHEQ department.

#### **Reports**

The SHE advisor shall maintain records of all accidents, incidents and investigations and compile a monthly report for the management team.

#### **Asbestos**

Prior to any work, maintenance or demolition on existing buildings, the project manager will check that a survey has been carried out to identify any Asbestos Containing Materials (ACM's). In accordance with the [SH PRO5](#).

Key details of asbestos survey reports or asbestos management plan will be communicated to all personnel to include where any asbestos is located, that it has been clearly labelled, or has been removed by a licensed contractor prior to the commencement of the construction / demolition works.

All persons on any project where ACM's have been identified, will attend recognised asbestos awareness training.

Morgan Sindall must only use licensed contractors when dealing with notifiable asbestos in line with company standards. Morgan Sindall will ensure that they obtain relevant information, including appropriate Asbestos survey reports, and carry out checks before beginning work where asbestos is or may be present.

#### **3.2. Certification of plant operators**

Before being allowed to work, operators of plant must present proof of competence, e.g. CPCS, IPAF cards for entry into site file records. Periodic checks of competencies will be carried out by contract supervisors.

#### **3.3. Confined spaces**

Work in a confined space can be a high risk activity. Therefore, entry to an identified confined space will be avoided whenever feasible. When this cannot be avoided, no work will be started until a RAMS is approved. In addition, no work will start until the relevant permit to work has been issued. Emergency and rescue personnel and equipment must be in place before work starts.

The calibration of equipment to test the atmosphere of confined spaces must be regularly checked in accordance with manufacturers' instructions.

### **3.4. Control of Substances Hazardous to Health (COSHH) and Asbestos**

Morgan Sindall utilises industry leading company Sygol for the generation of specific COSHH assessments. Assessments will be administered by an appointed Sygol coordinator for the contract.

Site supervisors will ensure that assessments for all substances are available to those who may come into contact with them and that they have been made aware of those assessments. If no assessment exists, then one must be obtained using the Sygol form in line with the company standards.

Design works shall only be assigned to competent and resourced designers who shall be assessed to confirm their ability to comply with the principles set out in the CDM regulations and in accordance with Morgan Sindall supply chain procedures.

Further information on management control of design can be found in the DMP Part 5 of this PEP.

### **3.5. Demolition**

Generally considered a high-risk activity, demolition will be conducted strictly in accordance with Codes of Practice for Demolition and Health and Safety Executive (HSE) guidance. RAMS will be produced prior to work being undertaken.

### **3.6. Electrical supplies and equipment**

The design, installation, use and maintenance of electrical systems and equipment will be in accordance with company standards [SH PRO4](#).

An electrical duty holder will be appointed for the project and identified on notice boards, distribution boards and sub-stations.

In every case where work must be carried out on electrically isolated equipment it will be carried out under a permit to work procedure. This procedure is mandatory to all Morgan Sindall employees and designated subcontractors.

Contractors should only use 110v electrical tools or battery powered devices.

No 240v tools are to be used unless no other alternative exists, and only then with suitable electrical protection. All extension leads must be properly terminated with the appropriate plugs / sockets and be otherwise un-jointed.

Contractors must demonstrate that they meet all of the requirements of the Provision and Use of Work Equipment Regulations 1998 (PUWER) and have a means of indicating, (eg by labelling), that where appropriate equipment has been Portable Appliance Testing (PAT) tested / examined.

### **3.7. Excavations and services**

No works will commence until details of overhead and buried services likely to affect those works are either obtained from service providers or by direct investigation. Details will be available as plans, drawings, cross sections and other information.

All excavations will be done following the relevant Morgan Sindall process standards and guidance. Service and cable avoidance will be carried out according to HSG47 and Morgan Sindall standards [SH PRO7](#) and [SH6 STD1](#). The precautionary principle will apply where there is uncertainty about buried services.

A permit to break ground will be used before beginning any excavation including trial holes and investigation.

If suspect material is discovered in an excavation, the supervisor will stop work, record and investigate the occurrence and agree actions before continuing.

The use of specialist equipment and explosives for excavations must be the subject of specific risk assessment and controls and consultation with the relevant SHE team.

### **3.8. Emergency arrangements**

Morgan Sindall will appoint an emergency co-ordinator, this will normally be the project manager and will be identified within the site induction along with deputising arrangements.

The emergency co-ordinator will be responsible for:

- Production of the fire and emergency plan ([Appendix E](#))

- Ensuring that suitable individuals are appointed to fill key positions under the emergency plan
- Arrange drills and exercises to ensure the effectiveness of the plan
- Review and update the plan as conditions change
- Ensure any equipment essential to the operation of the plan is tested and maintained.

*Out of hours contact protocol will be to contact the below in the following order:*

1. James Lawley – Senior Project Manager
2. Julian Price – Operations Director
3. MS Regional Office – 0121 3291 500

### **3.9. Fire precautions**

The project manager will appoint a fire co-ordinator who will ensure that a fire risk assessment is made, that emergency preparedness against fire is adequate and that a fire safety plan is in place ([Appendix E](#)).

The fire co-ordinator will complete the emergency arrangements and review this on a regular basis referring deficiencies to the site / project manager for action.

Site inspections of emergency arrangements against fire will be carried out not less than fortnightly.

Where fire escape routes are long, involve stairs, buildings have multiple occupancy, or may be used by the disabled or the general public, fire drills will be carried out not less than annually.

### **3.10. Hand Arm Vibration Syndrome (HAVS)**

Morgan Sindall has adopted a HAVS strategy, guidance is given in the IMS. This strategy will be taken into consideration when using equipment that could potentially cause HAVS.

Where prolonged use of vibrating tools or where vibration exposure is likely to regularly exceed the action level for a particular tool / activity, the items listed below should be considered and implemented:

- Tool selection
- Vibration control
- Maintain blood circulation
- Selection of operatives
- Training and awareness
- Health surveillance.

### **3.11. Health and safety rules**

Site health and safety rules shall be included in the site start up pack and developed for the project by the contract manager in conjunction with the SHE advisers. Rules will be posted on site notice boards and explained at induction.

Site rules will cover as a minimum:

- Policies including substance abuse
- Access and egress
- Personal Protective Equipment (PPE)
- Mandatory instructions
- Site boundaries
- Training and competence
- Authorised persons
- Safe methods of work
- Traffic management
- Waste
- Visitors.

**Client Site Specific Rules – extracted from the pre-construction information pack July 2020**

## **3.1 Standards and Objectives**

*The Department for Education take health and safety responsibilities very seriously and seek to achieve excellence in accident prevention. Compliance with legislation and industry standards is considered the minimum to be achieved. The objective is*



*to complete the works with no incidence of injury or ill-health to those moving around the external site areas including members of the public with no adverse effect on the environment.*

*The project specific health and safety goals are:*

- *Establish and maintain health and safety standards through effective planning, management and co-ordination of the scheme;*
- *Identify and eliminate significant risks at the earliest possible stage and to effectively manage any residual risks;*
- *Zero fatalities;*
- *Zero injuries to members of the public;*
- *No permanently disabling injuries;*
- *No long-term harm to health;*
- *Aiming for a zero AFR (Accident Frequency Rate)*
- *No contaminant release from asbestos*

### **3.2 Site Safety Rules**

*Before the start of operations on site, the Principal Contractor is required to produce good site safety rules and maintain good order (Regulation 18 of the ACOP). Such rules will be expected to cover elements in the foregoing sections of this Plan where site safety rules are appropriate including requirements for other stakeholders including car parking and fire escape egress and must include a procedure in the event of fire, accident or similar emergency occurrence. The site rules should also prohibit the parking of the site vehicles other than in designated areas and require the wearing of protective headgear and all other appropriate personal protective clothing and equipment.*

*The Principal Contractor shall disseminate the site rules to all parties during the site induction which is to be undertaken by a competent person.*

*The contractor must include a method statement to deal with the Asbestos risk.*

### **3.3 Communications and Co-ordination Requirements**

*Reference the contract documents for a schedule of meetings.*

### **3.4 Compound and Welfare Provisions**

*The proposed welfare facilities shall be fully detailed in the Construction Phase Plan and shall comply with Schedule 2 of CDM 2015. Prior to commencing work on site the Principal Contractor shall agree with the Client the location for site welfare.*

### **3.5 Site Security**

*It is anticipated that all facilities will be located within a secure area segregated from the general public. Given that the new build works and the refurbishment and remodelling works are to be undertaken adjacent to an operational UTC, arrangements must be made to ensure all intrusive works undertaken throughout the day must be backfilled before the end of the working day.*

### **3.6 Traffic Management**

*The Principal Contractor shall incorporate within his Construction Phase Plan the arrangements by which the works will be carried out without affecting the traffic movements within the confines of the UTC. This shall include parking of vehicles, location of welfare, pedestrian walking routes, etc The Principal Contractor is to include in his Construction Phase Plan a traffic management plan to show the layout of traffic and pedestrian routes, welfare location and all storage and lay down areas – to be agreed with the Client.*

### **3.7 Emergency Procedures / Means of Escape / Fire Prevention**

*The Principal Contractor is required to provide the Client with information about the specific emergency procedures to be adopted during the construction phase. This will include arrangements for working and non-working hour periods. These arrangements will also need to consider communication with the UTC in case of an emergency.*

*Emergency contact details for Client and Principal Contractor to be provided at the start up meeting.*

### **3.8 Permit to Work and Authorisation Requirements**

*It is the responsibility of the Principal Contractor, before carrying out construction operations giving rise to significant risks, to ensure that any required permits-to-work are raised within their own approved system and those set up by the Client, with the conditions of the permit having been properly communicated to the supervisors and operatives directly undertaking the tasks. Any perceived shortcomings in the availability of such information should be immediately communicated to the Project Manager and Principal Designer.*

### **3.9 Smoking, Drugs and Alcohol Restrictions**

*The Principal Contractor and the Contractors on site will be expected to invoke and clearly identify strict guidelines and procedures in respect of drugs and alcohol use through both induction and within the Construction Phase Plan. The Client is to advise whether smoking is permitted on site.*

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Minimum rules are contained in the Morgan Sindall [‘Creating a Safe and Sustainable Environment’](#) document.

### 3.12. Health surveillance

Risk assessment will identify circumstances when health surveillance is required (unless already identified by existing legislation) and should it be deemed necessary; an occupational health surveillance programme will be undertaken. Occupational health surveillance for individuals undertaking high risk activities will include screening for any or all of the following:

- HAVS
- Noise induced hearing loss
- Manual handling
- Dermatitis from onsite operations
- Repetitive strain injuries.

Additional health issues may arise as a result of COSHH assessments and or individual situations. Such surveillance will be conducted as identified by risk assessment.

### 3.13. Health and safety file

In compliance with CDM Regulations, the health and safety file will be developed throughout the contract in a format agreed by relevant parties early in the contract.

The contents of the health and safety file may include:

- A brief description of the work carried out
- Residual hazards and how they have been dealt with
- Key structural principles incorporated in the design of the structure
- Any hazards associated with the materials used
- Information regarding the removal or dismantling of installed plant and equipment
- Health and safety information about equipment provided for cleaning or maintaining the structure
- The nature, location and markings of significant services, including firefighting services
- Information and as-built drawings of the structure, IT plant and equipment.

### 3.14. Hot works

Works that generate heat or sparks that could create risk of fire require issue of a hot works permit and the provision of fire extinguishers and emergency arrangements.

### 3.15. Housekeeping

All site personnel will be responsible for maintaining a clean and tidy site that poses no unnecessary slip, trip and fall hazards and presents an acceptable visual impression to the workforce, visitors and the general public.

Material and equipment will only be delivered to site as required to reduce the required storage space.

Failure of contractors to maintain standards may result in work being undertaken on their behalf and those contractors being recharged accordingly.

Time will be allowed within the detailed programme of works to ensure that housekeeping is afforded high priority and each section of the works is left clean, neat and tidy at the end of each work shift. An end of shift inspection regime will be implemented.

### 3.16. Site induction

Morgan Sindall will prepare a site-specific induction for this project.

The purpose of this induction is to:

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	11 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

- Familiarise individuals with the health and safety requirements of the project
- Establish procedural controls specific to the project
- Specify any permits to work
- Identify emergency arrangements
- Instruct on accident reporting
- Identify site specific safety rules
- Identify significant hazards at the worksite.

This induction will be delivered to all Morgan Sindall employees, subcontractors and visitors on site. Records of this induction will be maintained within the site safety file.

All visitors to site whether invited or not, must identify themselves to the project manager attending site prior to entering the worksite. The project manager must ensure that all such visitors are in possession of the relevant certification, site equipment (including PPE) and are fully inducted and briefed before accessing the work location.

### 3.17. Interfaces with visitors, the public and others

Interfaces between site activities, visitors and the public will be considered when developing the site plan, planning points of site ingress / egress and works outside the site boundaries to ensure that site operations do not endanger visitors and the public. Such consideration will apply to others such as the customer's personnel who may need access to or through the site.

The following measures to protect the public from site activities will be taken:

- Designated material delivery lane.
- Mitigate the need for any reversing on the highway.
- Full time traffic marshal to meet and greet ALL material deliveries
- Secure hoarding around the welfare compound and the construction site
- Prominent safety signage
- Steel mesh pedestrian and vehicular gates, all of which will open inwards, to allow full sight of approaching traffic and pedestrians.
- CCTV/ security system to be utilised
- Road sweepers will be used as and when required to ensure that the highway is kept clean.

### 3.18. Lifting operations

All lifting operations will be planned and authorised in accordance with company processes, standards and guidance [SH PRO9](#). The Operations/Contracts manager must appoint a Responsible Person (Lifting) and record this appointment on the relevant appointment form.

Where applicable the contract manager will appoint a competent appointed person for cranes and a crane supervisor.

All lifting machinery, equipment and gear must be checked prior to use and on arrival to site. This will include the use of piling rigs.

Checks and inspections of lifting plant and equipment will be recorded in the site register.

### 3.19. Lone working

Lone working must be avoided whenever feasible. If it cannot be avoided, a specific risk assessment and method statement for the activity is required, to include the arrangements for lone working.

### 3.20. Manual handling

Manual handling risk assessments must be carried out prior to manually lifting a load and must include load weights and dimensions. Methods of assessing the risks of manual handling and consideration to alternative methods will be considered where practical.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	12 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

### 3.21. Material storage and distribution

The storage of materials will be planned before the site is established to meet logistical and safety requirements and to ensure that wastage of materials through poor storage, damage or theft is minimised.

Suitable and adequate means of distributing materials about the site when needed will be planned beforehand.

### 3.22. Mechanical plant

Site plant and equipment operated by Morgan Sindall will be subject to Planned Preventative Maintenance (PPM) scheme.

Records of plant inspections will be maintained on site and will be available for inspection.

Plant and equipment operated by contractors must be similarly maintained in line with legislation and Morgan Sindall minimum standards.

Details of plant and equipment operators shall be maintained and evidence of periodic checks from plant hirers that the plant has been adequately maintained shall be obtained.

### 3.23. Monitoring and inspection

Safety performance and compliance will be assessed regularly. Records of audits, inspections and visits undertaken will be available on site.

[Some Morgan Sindall business units, such as Utilities have a number of monitoring records specific to their operations.](#)

Project Monitoring Schedule				
Type of monitoring	Frequency			
	Daily	Weekly	Monthly	Annual
Senior Management SHE tours			X (to be arranged by senior managers)	
SHE meetings			X	
Liaison / stakeholder meetings (i.e. with school)		(Every 2 weeks)		
Contractors (safety / co-ordination) meetings			X	
Project progress meetings			X	
SHE Cross regional audit				X
SHE Inspections – (SHE team)			X	
SHE Inspections – contractors (self-audit)			X	
SHE Inspections – client	TBC			
SHE Inspections – (site team)		X		
SHE Monthly return			X	
Safety committee (VOICE)			X	
Emergency procedure drills			X	
Safety awareness talks		X		
100% Safe toolbox talks / briefings			X	

### 3.24. Noise

If work environments are likely to exceed occupational action levels specific noise assessments will be carried out prior to commencement of works.

Potential sources of noise on this project include:

- Ground works operations. For example, the cutting of steel reinforcement etc.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	13 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

- Delivery and offloading of materials.
- Plant operations for external works.
- 
- Scaffold erection and dismantle.
- Fixing of external window systems.
- Fixing of external cladding.
- Operations associated with installation of internal finishes.

### 3.25. Occupational health monitoring and surveillance

Requirements for occupational health monitoring will be assessed on a task specific basis and in line with the Morgan Sindall company policies process, standards and guidance. Risk assessments may identify circumstances when additional health surveillance is required (unless already identified by existing legislation).

### 3.26. Permits to work

The use and issue of permits shall be in accordance with Morgan Sindall permit to work systems and contract specific requirements.

Risk assessments will identify operations or areas where permits to work are required as part of the control procedure. Only qualified and competent persons are to operate and be employed on 'permit to work' systems. These include for this project:

- Permit to break ground
- Permit to lift
- Hot works operations
- Entry into confined space
- Work on non-isolated electrical equipment
- Work on isolated electrical equipment
- Out of hours supervision
- General permit (eg roof access / work in occupied premises)
- Use of ladders and step ladders.

### 3.27. Personal Protective Equipment (PPE)

Morgan Sindall will supply to and ensure the use of PPE by all employees and visitors. Contractors will be required to supply PPE to their own personnel to the minimum requirement noted:

- Safety helmet
- Light eye protection (LEP)
- Gloves
- Safety footwear
- Hi vis coat, jacket or vest (where there are plant movements or as directed by the project manager)

The issue of PPE will be recorded.

Other PPE required will be specified in activity RAMS.

### 3.28. Piling operations

Piling operations by an approved contractor must be managed in line with Morgan Sindall company policies, process, standards and guidance.

### 3.29. Pressurised systems

Pressurised system can contain potential energy that may be released under certain conditions. When working on pressurised systems specific risk assessments and precautions will be taken.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	14 of 45

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

### 3.30. Road works

All road works will be carried out in line with current legislation and where applicable “The Traffic Signs Manual Chapter 8”.

### 3.31. Safety training

Specific health and safety training will be identified in the contract specific training and competence plan.

Where required, site supervision will arrange for safety training associated with specific tasks such as abrasive wheel training. Records of all task specific training whether delivered on or off site will be recorded.

The project manager will ensure that United Kingdom Contractors Group (UKCG) standards of competence for persons employed on Morgan Sindall projects are achieved, ie working towards 100% CSCS or equivalent.

### 3.32. Scaffolding

The project team will ensure that scaffold is erected in accordance with BS EN 12811, the CDM regulations 2015, National Access and Scaffolding Confederation (NASC) Guidance SG4:10, company standards and temporary works requirements.

### 3.33. Site office safety

A contract specific risk assessment for the site office and welfare facilities will be carried out. This will identify any specific hazards and controls to be adopted at that location. The [PM STD8](#) site establishment and welfare will be in accordance with the Morgan Sindall minimum standards document in the IMS.

### 3.34. Site security

Security arrangements which require consideration, include but not limited to:

- Site boundary.
- Compound.
- Site offices and welfare facilities.
- Plant / equipment.
- Fixed and Un-fixed materials.
- Third parties.
- Unauthorised trespassers.
- Fuel.

The contract specific arrangements are:

- A combination of CCTV security cameras & motion detection cameras will be located around the compound and the construction site. These cameras will always be monitored remotely . The remote monitor will have the ability to communicate remotely with any trespasser, and will notify the local police force of any incidents

### 3.35. Smoking

Morgan Sindall does not allow smoking in any building or vehicle. Dedicated smoking areas on this project include:

- The dedicated smoking & vaping area will be located in the site compound:
- Smoking shall not be permitted on the site in any other areas.

### 3.36. Statutory notices

Morgan Sindall will obtain the F10 notification from the client.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	15 of 45



## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

The contract manager will arrange for a copy of the following to be posted on site notice boards:

- F10 notification to HSE.
- Health and safety law - what you should know poster.
- Employers liability insurance certificate.
- Fire action notice.
- First aid notice.
- Site specific safety rules.

### 3.37. Steel erection

Steel erection will be carried out by a specialist contractor approved via our contractor approval process and will be subject to an acceptable RAMS and to proper supervision and control.

### 3.38. Temporary works

Temporary works will be co-ordinated by an appointed Temporary Works Co-ordinator (TWC) who will be responsible for ensuring that the planning, erection, use, maintenance and dismantling of temporary works is undertaken in line with Morgan Sindall temporary works process and as agreed with the relevant Temporary Works Manager (TWM). A temporary works schedule produced at tender stage will be reviewed and updated at regular intervals.

Details shall be listed in the appropriate method statements.

A detailed RAMS including calculations and designs, and pre and post loading checks will form the control measures for all defined temporary works which are required for the execution of permanent works or temporary structures ie not directly connected with the permanent works.

### 3.39. Traffic management

All areas of work that involve vehicle movements and the interface with personnel will have a Traffic Management Plan (TMP) ([Appendix F](#)). The TMP will be managed by an appointed person who will act as the Traffic Management Co-ordinator (TMC).

The site layout will be planned to provide safe segregation between plant, vehicles and pedestrians wherever practical. The reversing of site plant, vans and lorries will be avoided if possible but where this is necessary will be under the supervision of a vehicle banksman / controller.

Car parking arrangements and access routes will be clearly identified in the plan. Particular consideration will be given to the delivery, loading and offloading of materials.

### Visitors, public protection and interface with others

Measures will be developed as required to ensure the protection of the public / client staff which will be continually reviewed as work progresses. Security and public protection will be achieved as follows:

- Hoarding and signage in accordance with client / Morgan Sindall standard requirements
- Traffic management 'best practice'
- Security arrangements.

[Enter further site specific details.](#)

### 3.40. Welfare and first aid

Morgan Sindall will provide welfare and first aid that exceed the minimum standards of welfare set by legislation in line with IMS [standards and guidance](#).

Welfare facility	Quantity	Type / comments
Offices	4 No	Open plan offices on 1 <sup>st</sup> floor level
Drying room	1 No	Secure unit on the ground floor of the modular units
Lockers	20 No	Located within the drying room

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	16 of 45



# Management System

## Plan

### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Staff & Visitor Toilets – male	0	Toilets	0	Trough Sink	0	Trough Urinal	0
Operatives Toilets – male	4	Toilets	1	Trough Sink	1	Trough Urinal	1
Staff & Visitor Toilets – female	0	Toilets	0	Sinks	0	Sanitary disposal	0
Disabled Toilet – female	1	Toilets	1	Sinks	1	Sanitary disposal	1
Canteen unit	2	Open plan units on the ground floor					
Hot water for washing hands		Hot water for washing hands will be available at each of the sinks within the male and female toilets and the canteen.					
Drinking water supply		<p>The provision of drinking water will be available as follows: -</p> <ul style="list-style-type: none"> <li>At the wash hand basins in the site canteen and staff kitchenette.</li> <li>A dedicated water dispenser will be available in each canteen.</li> </ul>					
Means of boiling water	2no.	<p>The provision of boiling water will be available as follows:-</p> <ul style="list-style-type: none"> <li>1 no. instant hot water boiler in the site canteen.</li> <li>1 no. instant hot water boiler in the staff kitchenette.</li> </ul>					
Facilities for warming food	2no.	<p>The provision of warming of food will be available as follows:-</p> <ul style="list-style-type: none"> <li>1 no. microwaves in the site canteen.</li> <li>1 no. microwaves located in the staff kitchenette.</li> </ul>					
LEP cleaning station	2no.	<p>The provision of light eye protection cleaning stations will be available as follows: -</p> <ul style="list-style-type: none"> <li>1 no. in the site offices.</li> <li>1 no at site entrance.</li> </ul>					
Hand care & sun care station	2no.	<p>The provision of hand care stations will be available as follows:-</p> <ul style="list-style-type: none"> <li>1 no in the male toilet facility.</li> <li>1 no in the female toile facility.</li> <li>1 no in the canteen.</li> </ul> <p>The provision of sun care stations will be available as follows:-</p> <ul style="list-style-type: none"> <li>1 no. sun screen station located in the canteen.</li> </ul>					
Other	2no.	<p>The provision of chilling food and drinks will be available as follows:-</p> <ul style="list-style-type: none"> <li>1 no under counter fridge / freezers in the site canteen.</li> <li>1 no under counter fridge / freezer in the staff kitchenette.</li> </ul> <p>The contents left within these fridge / freezers will be emptied and disposed of on a weekly basis.</p> <p>The site offices and welfare facilities will be cleaned on a regular basis Monday to Friday by a designated site cleaner.</p> <p>The provision of 2no. hand dryers available in the male and female toilets.</p>					

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	17 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

--	--	--

Morgan Sindall will ensure that adequate numbers of first aid trained personnel and first aid kits are available at:

- All site locations
- In vehicles where this has been identified as necessary or good practice
- In strategic locations within office setups.

Facility	Size / quantity	Facility	Size / quality
First aid boxes	1 large	Eye washes	1
First aiders	4	Dousing shower	1
Appointed persons	1 James Lawley	Stretcher	1
First aid room	1 (1 <sup>st</sup> floor offices)	Other - state	

Posters are displayed stating location of first aid boxes, first aiders, appointed persons and action to be taken in case of an incident.

First aiders	
Name	Certificate expiry date
James Lawley	August 2021
Beth McGoff	June 2022

### 3.41. Working at height

Morgan Sindall will ensure that all areas that can be deemed as working at height has a suitable risk assessment and method statement in place. Working at height may include working from platforms, structures and or above excavations, shafts, manholes and voids.

### 3.42. Working near railways

N/A

### 3.43. Working over or adjacent to water

N/A

### 3.44. Work station (computer) assessments

Individuals working regularly with computers will be required to carry out an on-line assessment to ensure that posture and vision are not impaired by long-term use. This assessment will not be available for site audit. Contact the SHEQ department for further information.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	18 of 45

# Management System

## Plan

### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

#### Appendix A Project specific health and safety objectives and targets

Objectives / targets	Control	Action / responsibility
Keep a Safe Environment for all Parties.	Constant review Daily check sheets	Beth McGoff
Aim for the Project to Achieve the Safety Performance Targets for 2020.	Constant review Daily check sheets	Beth McGoff
Ensure the Project Achieves SHEQ Objectives for 2020.	Constant review Daily check sheets	Beth McGoff

#### Appendix B Project risk assessment summary

Prepared in conjunction with the pre-construction information pack, risk register and other relevant information. The RAMS identified below may be prepared during the contract period.		Hazards			Risk assessment required			Method statement required		
		Safety	Health	Environment						
					Ref	Trade / activity	Y	N	N/A	Y
1	Site establishment	√	√		√			√		
2	Tree Surgery						√			√
3	Temporary hoarding / fencing	√	√		√			√		
4	Demolition (general)						√			√
5	Demolition (asbestos removal)						√			√
6	Existing buildings adjacent to works	√	√		√			√		
7	Overhead services / obstructions						√			√
8	Underground services	√	√		√			√		
9	Contiguous & CFA Piling	√	√		√			√		
10	Excavations	√	√		√			√		
11	Haul road crossings on site	√	√		√			√		
12	Bulk earthwork	√	√		√			√		
13	Reduced level dig / imported fill	√	√		√			√		
14	Contaminated ground	√	√		√			√		
15	Environmental issues	√	√		√			√		
16	Working on public roads	√	√		√			√		
17	Working over / adjacent to water	√	√		√			√		
18	Working over / adjacent to railways						√			√
19	Concrete works and reinforcement	√	√		√			√		
20	Concrete repairs and finishings	√	√		√			√		
21	Erection of Steel Frame	√	√	√	√			√		
22	Scaffolding	√	√	√	√			√		
23	Erection of structures	√	√		√			√		
24	Welding and burning of steelwork	√	√		√			√		
25	Roof work and working near openings in floors	√	√		√			√		
26	Infilling floor openings	√	√		√			√		
27	Roof work (flat roofs)	√	√		√			√		
28	Roof structures (plates, trusses, timber)				√			√		

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	19 of 45

## Management System

### Plan

#### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

29	Roof coverings (felt / baten / tile)						√			√
30	Balustrade Installation	√	√		√			√		
31	Partitions, plastering and ceilings	√	√		√			√		
32	Mechanical & Electrical Services	√	√		√			√		
33	Roof lights	√	√		√			√		
34	Partitions & Ceilings	√	√		√			√		
35	Joinery	√	√		√			√		
36	Floor Finishes	√	√		√			√		
37	Wall & Floor Tiling	√	√		√			√		
38	Decorations	√	√		√			√		
39	Bitumen waterproofing	√	√		√			√		
40	Highly flammable materials	√	√		√			√		
41	Installation of fire protection coatings (board)	√	√	√	√			√		
42	Installation of fire protection coatings (spray)	√	√		√			√		
43	Lift installation	√	√		√			√		
44	Electrical / mechanical services	√	√	√	√			√		
45	Plumbing works	√	√	√	√			√		
46	Carpentry / joinery	√	√		√			√		
47	Plastering/ rendering	√	√		√			√		
48	Ceiling fixing	√	√		√			√		
49	Floor and wall tiling	√	√		√			√		
50	Painting and decorating	√	√		√			√		
51	Nuclear densometers, thermal welders and lancers, high pressure (HP) water jetting	√	√		√			√		
52	Use of lasers	√	√		√			√		
53	Arc welding	√	√		√			√		
54	Radiography	√	√		√			√		
55	Commissioning plant	√	√		√			√		
56	Paving slabs, block paving, kerbs, edgings	√	√		√			√		
57	Roads / paths surfacing	√	√		√			√		
58	Fencing (permanent)	√	√		√			√		
59	Landscaping	√	√		√			√		
60	Tree surgery / use of chainsaws	√	√		√			√		
61	Fire prevention on site	√	√		√			√		
62	Fire prevention in offices	√	√		√			√		
63	Work in offices	√	√		√			√		
64	Young persons	√	√		√			√		
65	Cable pulling	√	√		√			√		
66	Working in chemical / radioactive situations	√	√		√			√		
67	Brickwork and blockwork	√	√		√			√		
68	Cleaning / builders clean	√	√		√			√		
69	Use of ladders	√	√		√			√		
70	Lead burning / plumbing	√	√		√			√		
71	Use of mobile elevating working platforms	√	√		√			√		

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	20 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

72	Unloading of vehicles	√	√		√			√		
73	Use of stepladders	√	√		√			√		
74	Traffic management	√	√		√			√		

### Appendix C SHE RAMS schedule / evaluation template

NB This document to be retained and maintained up to date in site file 6. For the purposes of the initial acceptance of the SHE plan by the client, it is acceptable to include only the earliest packages and those relating to site set up, fencing etc. The live document will be updated and retained in SHE file 6 and not in the SHE plan.

<b>SHE RAMS schedule / evaluation</b>									
The initial risk assessment is compiled in accordance with the programme of works. In the left hand column list those activities that will take place in the order that they appear on the programme.									
Activity programme items to be listed below	Safety / health / environment		Assessment by*			Date required	Date prepared / received on site	Accepted by (name and date)	Remarks / revision no.
	Risk assessment	Method statement	MS	S/C	N/A				
Site security	√	√		√		TBC	TBC	TBC	
Key operatives undertakings	√	√	√			TBC	TBC	TBC	
Site office operations	√	√	√			TBC	TBC	TBC	
Temporary Site Services	√	√		√		TBC	TBC	TBC	
Tarmacadam	√	√		√		TBC	TBC	TBC	
Site accommodation and hoarding establishment	√	√		√		TBC	TBC	TBC	
Bulk Earthworks/ Cut & Fill	√	√		√		TBC	TBC	TBC	
Piling Mat	√	√		√		TBC	TBC	TBC	
CFA Piling & Contiguous Piling	√	√		√		TBC	TBC	TBC	
Drainage	√	√		√		TBC	TBC	TBC	
Attenuation Tank	√	√		√		TBC	TBC	TBC	
Underground Services	√	√		√		TBC	TBC	TBC	
Pile Cropping	√	√		√		TBC	TBC	TBC	
Integrity Testing	√	√		√		TBC	TBC	TBC	
Foundations	√	√		√		TBC	TBC	TBC	
Steel Erection	√	√		√		TBC	TBC	TBC	
Façade	√	√		√		TBC	TBC	TBC	
Safety Nets	√	√		√		TBC	TBC	TBC	

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	21 of 45

## Management System

### Plan

#### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Edge Protection	√	√		√		TBC	TBC	TBC	
Masonry Brick/Block work	√	√		√		TBC	TBC	TBC	
Hot Melt Roof	√	√		√		TBC	TBC	TBC	
Rain water goods	√	√		√		TBC	TBC	TBC	
Curtain Walling	√	√		√		TBC	TBC	TBC	
Scaffold	√	√		√		TBC	TBC	TBC	
Mechanical – pipework	√	√		√		TBC	TBC	TBC	
Mechanical – ventilation	√	√		√		TBC	TBC	TBC	
Mechanical – lagging	√	√		√		TBC	TBC	TBC	
Mechanical – underground mains water	√	√		√		TBC	TBC	TBC	
Mechanical Plumbing	√	√		√		TBC	TBC	TBC	
Electrical Containment	√	√		√		TBC	TBC	TBC	
Electrical 2 <sup>nd</sup> Fix	√	√		√		TBC	TBC	TBC	
M&E Commissioning	√	√		√		TBC	TBC	TBC	
Roof lights	√	√		√		TBC	TBC	TBC	
Lift Installation	√	√		√		TBC	TBC	TBC	
Joinery	√	√		√		TBC	TBC	TBC	
Partitions & Ceilings	√	√		√		TBC	TBC	TBC	
Floor Finishes	√	√		√		TBC	TBC	TBC	
Wall & Floor Tiling	√	√		√		TBC	TBC	TBC	
Balustrades	√	√		√		TBC	TBC	TBC	
Decorations	√	√		√		TBC	TBC	TBC	
Cleaning	√	√		√		TBC	TBC	TBC	
Block paving	√	√		√		TBC	TBC	TBC	
Landscape	√	√		√		TBC	TBC	TBC	
<b>Any activity that has a significant risk shall have a risk assessment accepted prior to work starting.</b>									

## Management System


### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)


### Appendix D Construction programme

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	23 of 45









# Management System

## Plan

### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

#### Appendix E Fire and emergency plan

##### Contents

1. Organisation
2. Fire arrangements
3. General fire precautions
4. Emergency arrangements

##### Appendices

- App1. Emergency contacts and telephone numbers
- App2. Fire plan drawing(s)
- App3. Project team emergency procedure
- App4. Phasing Schedule

#### 1. Organisation

- 1.1. Prior to work commencing, the project manager should nominate a fire safety co-ordinator who will liaise with the emergency services, providing contact names and a location plan of access points to the site.
- 1.2. The project manager should develop fire and emergency procedures and ensure that all personnel are aware of them.
- 1.3. The project manager should complete the emergency telephone numbers in appendix 1 and in case of fire posters and display both in prominent positions in offices and canteens.
- 1.4. The project manager should arrange for regular inspections and maintenance of all emergency equipment, and to record the findings on the appropriate form.
- 1.5. Key appointments

Fire Safety Co-ordinator: James Lawley

Fire Marshall's: Beth McGoff

Project manager to ensure those appointed have received appropriate training and that fire safety co-ordinator has access to copies of Fire Safety in Construction Work (HSG168) and Joint Code of Practice for Fire Prevention and Construction Sites.

#### 2. Fire arrangements

- 2.1. Information extracted from pre-construction information pack; particularly relating to client requirements:  
-

The Principal Contractor shall take all necessary precautions to prevent fires from occurring and to minimise effects should there be a fire. The Principal Contractor should work in accordance with the HSE publication "HSG 168 Fire Safety in Construction".  
A site plan setting out the site enclosure, including the extent of fencing around the site, the proposed parking locations for contractors, the proposed skip locations and all emergency muster points should be provided. The Principal Contractor shall draw up emergency procedures for the site, which should be explained during the site induction and posted on the site notice board.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	24 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Escape stairs will be constructed as a priority and put into use as soon as they are safe to use – emergency signage and lighting is available.

A temporary wireless WES fire/ emergency alarm system will be used during the entirety of the construction stage of the project. Fire muster points and alarm sounders will be placed across the floor plates and site compound. The WES base system will be in the site office

A fire hydrant is available on Cambridge Street – the location of this hydrant is detailed on the appended fire plan. A site water supply will also be available at a central location on each floor plate, and in the site compound.

With regard to Pupils and Staff evacuating from the existing UTC, crowd barriers will segregate the emergency access route around the perimeter of the site. In addition, in the event of an emergency pupils and staff will escape via the nearest emergency escape exit, with a safe route planned and managed by Morgan Sindall at all times. The plans and route will be communicated to TTUTC staff responsible for emergency evacuation. All amendments will be communicated before they change. Morgan Sindall will develop a procedure where both MS and TTUTC can co-ordinate evacuation in the event of an emergency – this will include the use of a combined alarm system.

Morgan Sindall will employ an expert to undertake an emergency risk assessment before work commences

### 2.2. Combustible waste

Work areas will be continually cleared as and when generated throughout the working day. Debris and waste will not be left to accumulate such that it poses a safety hazard on site. Colour coded wheelie bins will be placed across each floor plate and attendant labour will continuously empty these bins.

Waste material arising from the works will be removed when the wheelie bins are filled, or at the end of each working shift. Waste materials will not be left in the building overnight

### 2.3. Flammable substances / liquids and Liquid Petroleum Gas (LPG)

Diesel and gas will be stored on this project.  
Diesel will be used in the main by the groundworks, piling, telescopic forklift & façade contractors.

All diesel will be stored in a double banded secure tank, with spill kits available.  
Gas will be used by the M & E contractor.

Cylinders should be stored in the open air on a concrete surface. Flammable liquids, combustible, corrosive, oxidising materials, toxic materials or compressed gas cylinders will be kept separate from LPG containers. Containers will be stored with their valves uppermost and will be contained within a locked mesh storage cage.

These liquids will be stored away from vehicle routes. No 'hotwork' will be allowed in the vicinity of the storage tank and the tank will be positioned away from any source of direct heat.

### 2.4. Temporary protective coverings

Exposed and finished materials will only be installed once the correct environment is achieved on site

Exposed steelwork, doors frames, balustrade, doors, glass, floor finishes, curtain walling, IPS, vanity units, cubicles, radiators, toilet pans, wash hand basins will all require protection. Morgan Sindall will

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	25 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

develop a comprehensive material protection plan. Protection will be installed by Morgan Sindall operatives and specialist sub-contractors.

Protection will ONLY be installed once the works have been accepted by Morgan Sindall. Removal of protection will only be permitted once the risk of damage is no longer.

### 2.5. Ignition sources

Smoking / vaping will only be permitted in the designated shelter located in the site compound, by the site offices and welfare facilities.

The use of halogen lights is not permitted on site, all emergency and task lighting will be low voltage LED lighting.

All temporary task lights provided by sub-contractors and their operatives will be of the LED type only.

The use of naked flame equipment and tools will require a hot works permit to be issued. The sub-contractor / operatives undertaking the works will be required to follow good housekeeping procedures, A one-hour fire watch is to be implemented and monitored on site by the appointed Fire Safety Co-Ordinator.

The use of spark producing equipment e.g. angle grinders, chop saws etc. will require a hot works permit to be issued. The sub-contractor / operatives undertaking the works will be required to form a designated cutting area, if practicable, to provide fire blankets / screens to prevent the spread of sparks and designated Co2 and dry powder fire extinguishers. A one-hour fire watch is to be implemented and monitored on site by the Fire Safety Co-Ordinator.

24-hour security will be utilised on this project. Throughout the working day, access to the project will be controlled by secure turnstile access. The vehicular gates will always be locked shut, other than when deliveries are being made. The site will be monitored by a comprehensive CCTV security system during non-working hours.

### 2.6. Hot works procedures

Hot work permits will be required be used on the project. These permits will be produced, implement and monitored on site by the Fire Safety Co-Ordinator.

## 3. General fire precautions

### 3.1. Information extracted from the pre-construction information pack

The Principal Contractor shall take all necessary precautions to prevent fires from occurring and to minimise effects should there be a fire. The Principal Contractor should work in accordance with the HSE publication "HSG 168 Fire Safety in Construction".  
The Principal Contractor shall draw up emergency procedures for the site, which should be explained during the site induction and posted on the site notice board.

A Fire Plan will be required as part of the Construction Phase Plan.

### 3.2. Fire points

Fire muster points will be located in the site compound, throughout the floor plates and on the roof of both the teaching block and sports hall buildings.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	26 of 45



## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

This project will use the WES + system. The WES + system is a class 1, EN54 complaint system with an interlinked fire alarm which includes audible and flashing strobes.

The fire points will be established in the site offices / welfare facilities as soon as work commences on site, and once the floor plates have been established.

**The positions of fire points which will be on a drawing contained in appendix E.**

Fire muster points for the existing school are shown on the plans located in the playground and the all-weather pitch

### 3.3. Inspection and maintenance of firefighting equipment

The fire points will be visually inspected by the Fire Safety Co-Ordinator on a weekly basis with the inspection date and time recorded.

The servicing of the fire extinguishers will be in accordance with BS 5306-3:2009. All extinguishers will be serviced annually.

### 3.4. Means of raising alarm

What type of alarms will be installed?

The WES + interlink fire alarm system will be installed with the provision of heat and smoke detectors as required throughout the construction site, the site offices & the welfare facilities.

The wireless interlink fire alarm system will be installed within the site offices, welfare facilities as soon as those facilities are established and operational on site. The alarms will be installed on site as soon as possession of the site is granted. The locations of the alarms will be reviewed on a regular basis, to suit the progress of the construction

Weekly checks on the WES + wireless interlink fire alarm will be undertaken by the Fire Safety Co-Ordinator with the test date and time recorded.

### 3.5. Emergency power and lighting

Temporary power and lighting will be provided by 10KVA transformers with 110v LED safety background and emergency lighting. 110v powerline with drop leads will be made available throughout the building, which will mitigate the issue of trailing leads.

Temporary power and lighting installed through duration of the project from the day of commencement and will be adapted by competent and trained operatives as and when required throughout the project.

The emergency power and lighting installation will be undertaken by a trained and competent sub-contractor, who will be NIC EIC approved contractors.

Weekly checks on the temporary electrics and lighting will be undertaken by the Temporary Electrics Co-Ordinator with the test date and time recorded.

### 3.6. Escape routes

Emergency escape routes are marked on the drawing (Appendix 2)

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	27 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

All emergency escape routes will always be kept clear of obstructions. The routes will always be well signed and lit. Escape routes will be regularly inspected by site management to ensure that they are kept clear at all times.

Escape routes will be continually tidied across the duration of the day. Debris and waste will not be left to accumulate, such that it poses a hazard. Plant and materials will not be permitted to be stored temporarily in the escape routes.

The appropriate signage will be displayed and or altered as necessary advising persons of the changes/ revisions made to the escape routes.

Haki access stair towers will be utilised as temporary escape access during the construction of the steel frame, composite floor and roofs. The permanent stairs will be utilised as escape routes once they become available and are safe to use.

Emergency escape routes will be reviewed on a regular basis and adapted to suit the evolving nature of the construction site. Any changes will be cascaded to the workforce through regular tool box talks undertaken by the site management team

Routes are shown on the drawing in appendix 2.

### 3.7. Temporary accommodation

Restrictions extracted from the pre-construction information pack: -

The Principal Contractor must ensure compliance with all relevant legislation, approved codes of practice and best practice. The plan of work should be developed in consultation with the contractors who will be affected by it, and the Principal Contractor should request any additional information required from the Client's team for the plan through the Principal Designer.

The Principal Contractor shall submit the construction phase plan and details of the welfare arrangements to the Principal Designer for review at least one week before the intended commencement date. A copy of the vetting sheet to be used by the Principal Designer in this respect is included in Appendix C. The Principal Contractor shall not commence any work on site (including site set up) until he has received written confirmation from the Client that his construction phase plan and welfare arrangements are satisfactory.

### 3.8. Facilities

Modular offices supplied by Elliot Hire will be used throughout the construction of the project.

As principle contractor, the welfare facilities will be provided by Morgan Sindall. The facilities are located more than 6 metres away from other buildings; therefore, no additional fire containment standards are required.

The WES + wireless interlink fire alarm will be installed which consists of both smoke and heat detectors.

Fire points in the site offices and welfare facilities will consist of 1 no foam fire extinguisher & 1 no carbon dioxide fire extinguisher.

Fire points in the staff kitchenette and site canteen will consist of 1 no foam fire extinguisher ,1 no carbon dioxide fire extinguisher and 1 no fire blanket.

No smoking is permitted within the site offices and or welfare facilities.

A dedicated smoking area will be located near to the site offices and welfare facilities and which will consist of the following: -

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	28 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

1 no 2.74m x 1.9m steel portable smoking shelter for persons who smoke traditional cigarettes and 1 no 2.74m x 1.9m steel portable smoking shelter for persons who smoke e-cigarettes.

### 4. Emergency arrangements

#### 4.1. Action in event of a fire

In the event of fire, the person discovering the fire is to:

1. Shout for assistance and alert others nearby. Operate the nearest fire alarm to initiate the fire alarm sounders.
2. Call the fire service (from a telephone in a safe location) to give them details of the exact location and if known, the type and cause of the fire.
3. If the fire is still small (wastepaper bin size), attempt to extinguish it using the appropriate type of firefighting equipment and ONLY IF SAFE TO DO SO. If you find you cannot contain the fire, abandon firefighting and:
  - a) If the fire is too big to tackle, leave the building by the safest route and await the arrival of the fire service
  - b) When the fire service arrives, direct them to the site of the fire and give any other assistance that they ask. You may have COSHH data sheets for any chemicals etc. that may be present in the building
  - c) Report information about the fire to the building management / security staff.

#### 4.2. Action in the event of a fall from height

- **Rescue from any working area in height in relation to the building works.** The main access routes up and down the building will comprise staircases, either the permanent stairs or in the case of scaffold structures, proprietary staircases such as Layher and Haki. Stairs formed from scaffold components are also acceptable. Secondary means of access may comprise ladders at the correct angle and properly installed. However, a means of rescuing a stretcher bound casualty from any area or level using stairs will be the minimum standard.
- **Rescue from suspension in a safety harness.** There may be instances where the use of fall arrest safety harness systems will be employed. Whilst it is acknowledged that these are a last resort, second even to restraint systems, there is a likelihood of their use e.g. by scaffolders during scaffold erection / dismantling. Other suspension rescue means will be provided by Morgan Sindall in the form of Mobile Elevating Work Platforms (MEWP) and scaffold towers. The means of proposed rescue will change throughout the project according to activities ongoing at the time, but a means of rescue will always be available, with the aim of providing the quickest means possible to eliminate the risk of suspension trauma.
- **Rescue from personnel at height from safety netting.** The rescue provision for safety net containment will be agreed in advance of relevant work at height activities. It will comprise either scaffold tower or MEWP depending on other work requirements and ground / floor surface conditions. In the event that a person in the safety net could not climb out, the net would be cut from beneath whilst avoiding injury to the person in the net, and the person lowered onto the platform beneath.
- **Rescue from personnel at height on the tower crane.** N/A

Confined space rescue

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	29 of 45

## Management System

### Plan

#### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

- Entry into confined spaces would require rescue procedures and equipment and this is a requirement of the Morgan Sindall confined space entry permit. No such permit is to be issued without prior knowledge and involvement of the Morgan Sindall SHE adviser
  - All rescue provisions are to be practiced on a basis to be determined subject to SHE adviser guidance.
- 4.3. Action in the event of a service utility failure  
If a service utility (gas, electricity and water) to the building and surrounding area fails, contact the local facilities management and/or service provider as listed at the back of this fire and emergency plan.
- 4.4. Action in event of a water leak  
On discovering a water leak:
1. Discover where the water is coming from
  2. If the leak is not serious, place a suitable container to temporarily contain the leak and move or cover any materials, equipment or furniture to minimise water damage. Switch off or otherwise protect any electrical equipment or lighting that may be in danger of getting wet and thus becoming potentially dangerous to life
  3. If the leak is serious and there are not visible means of stopping it or turning off the source, take necessary steps to minimise further damage as in step 2
  4. Locate and isolate the source of the leak and take such measures as are necessary to contain the leak, or divert it from areas where it might cause damage
  5. For mains water leaks on deeds to wash basin taps and Water Closet's (WC's) etc., isolate the supply at the nearest upstream stopcock
  6. For hot water leaks, switch off the water heater and isolate the water intake at the upstream isolating stop valve to the water heater
  7. For Low Pressure Hot Water (LPHW) or chilled water leaks switch off the pumps and shut isolated valves to the circuit. This has the effect of slowing the rate of water loss.
  8. For sprinkler system leaks isolate the nearest stop valve or the main sprinkler control panel
  9. CAUTION: LPHW and Chilled Water (ChW) contain chemical inhibitors which may cause skin irritation. If splashed in the eyes – it must be washed out immediately. It may cause inflammation of the eye membranes.
- 4.5. Action in event of an explosion  
In the event of an explosion due to gas leak, volatile fuel leak, (or by a bomb), on site staff should proceed as follows:
1. The responsible person should contact the emergency services – dial 999 or local arrangement. Inform them of a major incident due to explosion within / outside the building
  2. Sound the alarm and evacuate the building / area as quickly as possible
  3. Be aware of additional explosions
  4. Ensure all access is freely available to emergency rescue services e.g. digital door lock codes
  5. Assess the need for any further action to make the area safe from damaged services

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	30 of 45



## Management System

### Plan

#### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

6. Management staff is to inform the local HSE office of major incidents [SH PRO 2](#).
- 4.6. Action in event of a structural failure  
The requirement for action in event of structural failure is dependent on the cause and degree of failure and its effects.
1. In a catastrophic situation, with major structural collapse and severe damage, injury to public, etc., the worst case needs will be similar to that for an explosion
  2. For a minor structural collapse however, the action may be restricted to cordoning off the area from the public until the structure is made safe
  3. Project management staff and security staff must assess the needs according to the arrangements and act accordingly
  4. Project management staff: inform the local HSE office of all incidents involving structural failure and accidents occurring within a public area, or when persons are injured.
- 4.7. Action in the event of a spill  
Emergency spill response procedure is as follows:
- Stop work immediately and prevent any further spillage
  - Eliminate any sources of ignition
  - Assess the situation. Ensure that appropriate PPE is worn. Do not put yourself at risk
  - Contain the spill has not entered any drains, ditches or watercourses
  - Notify you line manager giving the following information:
    - Danger of entering drainage / water
    - Danger of environmental harm
    - Materials involved
    - Location of incident
    - Reason for pollution
    - Quantity involved

A SPILL RESPONSE KIT will be provided and located on your site and in the site compound, as appropriate.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	31 of 45

# Management System

## Plan

### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

#### Emergency contacts and telephone numbers

<b>Project:</b>	Thomas Telford				
<b>Address:</b>	Cambridge Street, Wolverhampton, West Midlands			Post Code	WV10 0JR
<b>Telephone no.:</b>	TBC	Telephone no.:	TBC	Telephone no.:	TBC
Name		Role		Contact number	
Morgan Sindall					
Richard Fielding		Area Director		07805 825 226	
Julian Price		Operations Director		07816 319 199	
James Lawley		Senior Project Manager		07813 529 511	
Beth McGoff		Site Manager		07966 305 335	
Nick Manley		SHE Adviser		07870 350 374	
Jane King		Environment Manager		07812 961 914	
<b>Client</b>					
Secretary of State for Education; DFE – Sally Pearson TTUTC – Avtar Gill		DFE Project Director TTUTC Head teacher		07775413215 01902 872180	
<b>Enforcing authorities</b>					
HSE		19 Ridgeway, 9 Quinton Business Park, Quinton, Birmingham , West Midlands B32 1AL  <b>Construction Division</b>  Rose Court, 2 Southwark Bridge, London, SE1 9HS		0121 607 6349	
Environment Agency (EA)		National Customer Contact Centre, PO Box 544, Rotherham, S60 1BY.  550 Streetsbrook Road, Solihull West Midlands, B91 1QU		T: 03708 506 506 - General Enquiries  T: 0800 80 70 60 - Environment Incident  Hotline  T: 03708 502 858 - Hazardous Waste Registration	
Local authority		Wolverhampton City Council, Civic Centre, St. Peter's Square, Wolverhampton, WV1 1SH.		T: 01902 551 155	
<b>Emergency Services</b>					
Fire and rescue service		<b>Wolverhampton Fire Station</b> Merridale Street, Wolverhampton, WV3 0RE		T: 999 T: 0121 380 7555	

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	32 of 45

## Management System

### Plan

#### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Ambulance service	<b>New Cross Hospital</b> Wolverhampton Road, Heath Town, Wolverhampton, WV10 0QP	T: 999 or 111 T: 01902 307999
Hospital (A&E)	<b>New Cross Hospital</b> <b>Wolverhampton Road,</b> <b>Heath Town,</b> <b>Wolverhampton,</b> WV10 0QP	T: 999 T: 01902 307999
Police	<b>Wolverhampton Police Station</b> <b>West Midlands Police:</b> Bilston Street, Wolverhampton, WV1 3AA	T: 999 or 112 T: 0345 113 5000
<b>Other</b>		
Gas	<b>Cadent Gas:</b> Ashbrook Court Prologis Park Central Boulevard Coventry CV7 8PE	<b>Emergency</b> T: 0800 111 999 (open 24 hours a day, seven days a week)  Non-emergency T: 0345 835 1111
Electricity	<b>Western Power Distribution:</b> Avonbank, Feeder Road, Bristol, BS2 0TB	<b>Emergency</b> T: 0800 6783 105 (open 24 hours a day, seven days a week)  General Information (9am-5pm) T: 0800 096 3080
Water / sewerage	<b>Severn Trent PLC:</b> Severn Trent Centre, 2 St John's Street, Coventry, West Midlands, CV1 2LZ	<b>Emergency</b> T: 0800 783 4444 (open 24 hours a day, seven days a week)
Telecom & Cable	<b>BT Openreach:</b> Head Office 81 Newgate Street, London, EC1A 7AJ	<b>Emergency</b> T: 0800 023 2023 (open 24 hours a day, seven days a week)  General Enquiries T: 0121 423 5600
Telecom & Cable	<b>Virgin Media:</b> 500 Brook Drive, Reading, Berkshire, RG2 6UU	<b>Emergency</b> T: 0345 454 1111 (open 24 hours a day, seven days a week)  General Enquiries T: 0345 454 1111

#### Fire plan drawings

Appended to the plan

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	33 of 45


## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

### Hospitals

New Cross Hospital, Wolverhampton Road, Heath Town, Wolverhampton, WV10 0QP.



### Directions

**Thomas Telford UTC**  
**Cambridge St, Wolverhampton WV10 0JR**

- Head north-east on Water St towards Hilton Street
- Turn left onto Hilton Street
- Turn right onto Springfield Rd
- Turn left onto Wednesfield Rd/A4124
- Continue to follow A4124
- Turn left onto Wolverhampton Rd
- Arrive at: **New Cross Hospital**
- **Wolverhampton Rd, Heath Town, Wolverhampton WV10 0QP**


### Project team emergency procedure

Link to [SH PRO2 Accident and incident investigation and reporting](#)

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	34 of 45



# TTUTC Fire Emergency Plan – Assembly Points



# TTUTC Fire Emergency Plan – Ground Floor



## Legend:

Fire Escape



Fire Call Points



Escape Stairs



Bib Tap



# TTUTC Fire Emergency Plan – First Floor



## Legend:

Fire Escape



Fire Call Points



Escape Stairs



Bib Tap



## TTUTC Fire Emergency Plan – Second Floor



### Legend:

Fire Escape



Fire Call Points



Escape Stairs



Bib Tap





# Management System

## Plan

### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

#### Appendix F Traffic Management Plan (TMP)

##### 1. Introduction

This plan describes the access / egress arrangements for vehicles and pedestrians onto the Thomas Telford UTC construction site; the movement of vehicles in and around site and the off-loading of stores and materials.

The plan will be regularly reviewed and revised to allow for the development of the site and the environment. This will be done by the manager with the responsibility for logistics with assistance from the project manager and project safety advisor.

##### 2. Site description

*The Site is located within the Springfield Brewery Development site owned by the University of Wolverhampton. The wider Development site is bounded to the west by the railway line on an embankment running north from Wolverhampton Station and to the east by Cambridge Street. The TTUTC site is bounded to the West by the development spine road leading to SOABE and to the East by Cambridge Street. To the north is the development access road and a further development plot beyond and to the south the new courtyard providing access into SOABE.*

*An examination of old Ordnance Survey maps has shown that the Site, since the late 19th century, was occupied by Springfield Brewery which was operational until 1990. Following closure of the brewery, the Site was derelict until the commencement of the current redevelopment.*

*The TTUTC site is currently undeveloped with all buildings demolished. Adjacent land is being redeveloped to become the University of Wolverhampton Springfield campus.*



##### 3. Safe workplaces

###### a. Pedestrians and vehicle separation

Pedestrian routes will be clearly signed, well-lit and will be segregated from vehicular routes using suitable fencing.

A dedicated material & plant delivery lane will be vehicles only, except for the traffic marshals(s). This will be segregated from pedestrian routes using suitable demarcation and fencing/ barriers.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	35 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Just in time deliveries will be used. An on-line delivery booking system will be utilised throughout the project to ensure that deliveries arrive when the site is ready to accept them. Regular co-ordination and collaborative planning meetings will mitigate the risk of double handling of materials.

All loading and unloading of delivery vehicles are to be supervised by a trained and competent CPCS qualified banksmen / traffic marshal.

### b. Public protection

All deliveries will be guided and banked in by the banksman on site.

Staff and patients walking to the adjacent buildings have been identified as vulnerable to vehicle operations. Vehicles will not be permitted to wait on Cambridge Street.

The gateman will undertake a brief site-specific induction with all delivery drivers. This induction will advise the following points:

- Site layout
- Welfare provisions
- Accident reporting & First Aid
- Hazards Specific to the Site
- Health & Safety Rules Specific to the Site
- Personal Protective Equipment
- Fire precautions and emergency procedures

The gateman will also direct and advise operatives / pedestrians / site visitors how to access and egress the works / site.

Changes to the site traffic and pedestrian routes will be communicated to all site operatives and visiting drivers via the traffic / pedestrian management plan displayed on site. The plan will be updated on a daily and or regular basis if there are no significant changes. This will be communicated to the workforce via toolbox talks.

## 4. Safe vehicles

### a. Vehicle selection

There is no limitation on delivery vehicles, however access to the construction site will be limited to the designated delivery entrance only, which is located off Cambridge Street.

## 5. Safe driving and working practices

### a. Reversing

Any reversing manoeuvres of delivery vehicles and or construction plant will be under the control of a trained and competent CPCS and or NPORS qualified banksman / vehicle marshal.

### b. Loads

The unloading and loading of delivery vehicles will be predominately via the, Moffit's, Hiab's and or manually unloaded by hand.

If access is required to the rear of a flatbed delivery vehicle then the use of air bags, a fall arrest anchorage system, a vehicle fall prevention system or similar will be implemented.

### c. Drivers / operator

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	36 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

All plant operators of construction plant must hold a CPCS / IPAF / and or an IPAF qualification.

Plant operators are required to present their current and valid CPCS IPAF / and or IPAF + cards in conjunction with the log book, to confirm the level and experience of when attending the site-specific induction.

Material delivery drivers are required to hold the either an ALLMI and or CPC qualification as a minimum to operate a hi-ab.

#### d. Signallers

Banksman / slinger signallers / vehicle marshals are required to wear orange hi-vis vests as minimum to ensure that they can be clearly identified.

Communication will be via hand signals when banking / manoeuvring delivery vehicles and site construction plant.

Ensure that all drivers and banksman / slinger signallers / vehicle marshals know and understand the access vehicle routes and traffic rules on site i.e. the site speed limit.

Banksman / slinger signallers / vehicle marshals are required to wear orange hi-vis vests as a minimum to ensure that they can be clearly identified.

Communication will be via hand signals when banking / manoeuvring delivery vehicles and site construction plant.

### Site layout plan

A site layout plan marked up with traffic routes and key installations is produced and displayed. It is regularly reviewed and forms part of the induction process. The layout will be well presented and easily understood by any persons. If necessary the information below maybe depicted on more than one layout.

**Please refer to Appendix F – Traffic Management Plan**

### 6. Managing construction transport – duty holders

A trained and competent traffic marshal will be employed by Morgan Sindall. A trained and competent site manager will act as deputy traffic marshal at all times.

### 7. Risk assessment

Summary of control measures to ensure safe site traffic routes should include:

	<b>Vehicle routes</b>	<b>Pedestrian routes</b>
Site entrance	Adequate sight lines, signs, maps, security and vehicle management procedures.	Separate entrance point, signs, and instructions.
Parking areas	Separate site vehicle, delivery and worker parking areas. Provide temporary lorry parking / holding area by the site entrance to manage deliveries and allow vehicles to turn away from site if not allowed to enter site.	Provide safe pedestrian routes from parking areas to offices, welfare facilities and workplaces.  Provide clear signs and instructions to workers.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	37 of 45

## Management System

### Plan

#### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Office and welfare facilities	<p>Locate offices and welfare facilities and other areas of frequent pedestrian activity away from primary site traffic routes.</p> <p>Provide signs and pedestrians and vehicle control measures where vehicle routes cross pedestrian routes.</p>	<p>Provide safe pedestrian routes from parking areas to workplaces.</p> <p>Provide clear signs and instructions to pedestrians.</p>
Primary traffic routes	<p>Primary traffic routes should allow the safe passage of site and delivery vehicles away from pedestrian routes.</p> <p>Establish one-way systems where possible.</p>	<p>Establish primary pedestrian routes which provide safe access to work areas, away from main vehicle routes where reasonably practicable.</p> <p>Provide physical protection where pedestrians are at risk of being struck by vehicles or their loads.</p> <p>Establish crossing points and pedestrian control measures where necessary.</p>
Secondary traffic routes	Define safe routes for all vehicle operations on site.	Provide protected pedestrian routes in areas where vehicles regularly pass.
Storage areas	Locate storage and loading areas away from areas of frequent pedestrian activity.	Provide separate pedestrian access, clear signs and instructions to workers.
Vehicle facilities	Locate vehicle washing areas, sheeting gantries and weigh bridges off primary vehicle routes.	Provide safe pedestrian access across vehicle routes to all places of work.

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

### Driver / operator rules

#### 12 essential rules to safe use of vehicles

#### Zero tolerance – your licence to work

1. Used designated turning areas
2. Do not reverse unless absolutely necessary and then only with the assistance of a competent signaller
3. Use visibility devices when manoeuvring e.g. CCTV, mirrors
4. Ensure safe systems of work are followed
  - Use designated reversing areas
  - Fit and use radar proximity devices
  - Maintain communication and visibility with signallers during reversing operations
5. Use warning lights and alarms when reversing
6. Ensure site speed limit is maintained
7. Load and unload vehicles on level ground in areas away from passing traffic, pedestrians and overhead hazards
8. Only operate vehicles if you are competent and authorised to drive them
9. Carry out all daily checks on your vehicle and report defects immediately to your supervisor
10. Follow site procedures and comply with site rules
11. Do not allow passengers to ride on vehicles unless safe seating is provided
12. Ensure loads are safe and secure to transport.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	39 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)


### Hazard identification and control measures

Key hazard identified	Significant risk and who may be harmed	Control measures
Restricted site access	Striking pedestrians and operatives.	Establishment of segregated vehicle and pedestrian route onto and off the site. Refer to appendix A.
Restricted road and pedestrian access around the site	Striking site personnel and temporary / permanent structures.	Establishment of segregated vehicle and pedestrian routes around the site. Refer to appendix A Establish warning signs.
Site visitors	Being struck by vehicles.	Establishment of segregated vehicle and pedestrian routes around the site Refer to appendix A. Visitors must wear high visibility garments whilst out on site. All visitors must always be accompanied .
Steep gradients	Overturning vehicles – driver/personnel injury.	Select appropriate vehicles for site conditions. Keep gradients to a minimum.
Vehicles reversing in confined areas	Striking site personnel and other vehicles.	Where possible provide one-way route through the site to eliminate reversing. Vehicles must always have visual warning light on . Vehicles must have audible alarm warning when reversing. Trained banksman must be in attendance.
Vehicles being unloaded adjacent to the site gates	Injury to passing pedestrians.	Temporary road barriers must be erected when gates are left open. Banksman to be in attendance.
Site personnel	Site personnel being struck by vehicles.	Establishment of segregated vehicle and pedestrian routes around the site Refer to appendix A. Pedestrian routes must be identified by blue netting and signage etc. Operatives must wear high visibility garments whilst out on site. All site personnel must undergo a site safety induction before starting on site, which will cover vehicle segregation and site rules.
Vehicles entering and leaving site	Striking pedestrians, site personnel and other vehicles.	Security to control and monitor incoming and outgoing vehicles. All vehicles to be controlled by trained and competent banksmen. Vehicles cross over's to be constructed at all gates. Site hoarding erected around the exposed sections of the project to deny access to the general public.
Vehicles picking up mud on wheels	Leaving mud on the highways causing road traffic accidents and accidents to pedestrians.	Outgoing site vehicles must enter the wheel wash before leaving site. Excessive mud on wheels to be removed by jet wash. Drivers to check wheels for excessive mud before leaving site. Road Sweepers where applicable

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	40 of 45



# Traffic Management Plan - Overview



## KEY

MS Offices &  
Welfare Location  
4 No double stacked Units

Smoking & Vaping Shelter

Full Height Heras Fencing

Timber bollards

Site Pedestrian Access  
Routes

Double Site Security /  
Vehicle Access Gates

Single Site Pedestrian Gates

Turnstile Controlled Access

Security Lifting Barrier

Double Heras fence  
Vehicle Access Gates to  
site compound and car  
park

Material Storage Area

TTUTC Staff Parking



# Traffic Management – Phase 1 (On Site)



## KEY

Contractors Offices & Welfare Location  
4 no. Double Stacked Units  
(located off site)



Traffic/Security Control  
Gate House



Pedestrian / Vehicle  
Heras Segregation Fencing



Site Vehicle Access Route



Site Pedestrian Access  
Routes



Double Site Security /  
Vehicle Access Gates



Single Site Pedestrian Gates



Bio-Metric Turnstile System  
to allow Authorised Access  
onto site



Security Lifting Barrier



Existing Fence/ Wall



Material Storage Areas



Shared access route (school &  
MS deliveries only)




Kitchen/ Bin Delivery Route  
(controlled by MS traffic marshal)



Crowd barrier – pedestrian route




# Traffic Management – Phase 2 (On Site)



## KEY

Contractors Offices & Welfare Location 4 no. Double Stacked Units (located off site)	
Traffic/Security Control Gate House	
Pedestrian / Vehicle Heras Segregation Fencing	
Site Vehicle Access Route	
Site Pedestrian Access Routes	
Double Site Security / Vehicle Access Gates	
Single Site Pedestrian Gates	
Bio-Metric Turnstile System to allow Authorised Access onto site	
Security Lifting Barrier	
Existing Fence/ Wall	
Emergency escape routes from The school building to be maintained	
Shared access route (school & MS deliveries only)	
Kitchen/ Bin Delivery Route (controlled by MS traffic marshal)	
Crowd barrier – pedestrian route	

# Traffic Management – Phase 3 (On Site)



## KEY

Contractors Offices & Welfare Location 4 no. Double Stacked Units (located off site)	
Traffic/Security Control Gate House	
Pedestrian / Vehicle Heras Segregation Fencing	
Site Vehicle Access Route	
Site Pedestrian Access Routes	
Double Site Security / Vehicle Access Gates	
Single Site Pedestrian Gates	
Bio-Metric Turnstile System to allow Authorised Access onto site	
Security Lifting Barrier	
Existing Fence/ Wall	
Emergency escape routes from The school building to be maintained	
Shared access route (school & MS deliveries only)	
Kitchen/ Bin Delivery Route (controlled by MS traffic marshal)	
Crowd barrier – pedestrian route	

## Management System

### Plan

#### Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)


Vertical edges	Falling of vehicles and vehicle loads. Injury to site personnel	Road barriers must be installed to vertical edge. Timber baulks to be positioned at least 1m back from edge. Earth berms. Controlled speed limit.
Concrete pumps overturning	Injury to pedestrians and site personnel	Ensure all outriggers are positioned correctly.
Obstructions and services	Overturning of vehicles. Damage to installed structure.	Highlight obstructions and services.
Noise and vibration and emissions	Effects on site personnel and pedestrians.	Vehicles to be regularly inspected and maintained.
Drivers lacking competence	Out of control vehicles. Striking site personnel and damage to structures	All site drivers to have a current certificate of training achievement and to be competent. Drivers to receive adequate supervision and monitoring.
Vehicle arrival and departure	Site congestion. Striking site personnel and pedestrians. Causing road traffic accidents. Vehicle drivers being struck by another vehicle or load.	Security to control and monitor incoming and outgoing vehicles. Drivers must wear mandatory PPE when out on site. All drivers to be issued with drivers' rules. Refer appendix B.
Key hazard identified	Significant risk and who may be harmed.	Control measures.
Speeding vehicles	Striking pedestrians and other vehicles.	All vehicles to observe the site speed limits. All drivers to be issued with drivers' rules. Refer appendix B. Speed humps installed where necessary.
Loading and unloading of vehicles	Striking site personnel.	All loads to be unloaded under the supervision of a trained and competent banksman.
Disruption to the local traffic and highways	Causing congestion and possible road traffic accidents.	Vehicles to use the designated approach roads.
Non site vehicles entering the site	Striking pedestrians, site personnel and other vehicles.	Security to monitor incoming and outgoing vehicles. Signs to be displayed on approach to site roads.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	41 of 45



Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Specific detailed drawings / sketch (marked up Site Traffic Management layouts)



Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	42 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)



---

### Appendix G Site service plan

See overleaf

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	43 of 45







## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

### Appendix H Project safety and security site rules

#### Essential rules to maintain safe working

1. Read, understand and follow the task specific method statement. If you cannot work safely, then stop and reassess the risk and adapt the method statement with your supervisor. Remember – no method statement – no work
2. Ladders / step-ladders only to be used where identified by risk assessment and authorised by permit to work
3. Remove waste and any materials not required as work proceeds and at the of every shift
4. 'Permit to work' areas and associated control measures must be strictly adhered to at all times
5. Work at height access equipment to be erected by trained personnel only
6. Maintain clear access / egress routes at all times, do not create slip, trip and fall hazards. Store material and equipment in the agreed allocated areas
7. Electrical plant, hand held tools and leads to be properly tested on a regular basis. Do not use unsafe equipment on site, report any defects and keep leads tidy
8. Safety helmets, high visibility clothing, safety footwear, gloves and light eye protection are mandatory on this site at all times. Additional items of PPE to be carried / used according to risk assessment requirements e.g. goggles, ear protection, mask / respiratory protection.

The wearing of shorts is not acceptable and a minimum of a short sleeved t-shirt is required beneath high visibility clothing

9. Understand the site fire strategy, the interface with adjoining operational areas and the impact your work may have on others
10. Do not smoke other than in designated areas
11. The use or possession of drugs / alcohol on site is strictly prohibited
12. Only operate plant / tools if you are training, competent and authorised to do so
13. Avoid site loading of structures caused by stacking materials against fencing, hoarding and temporary structures such as scaffolds and falsework systems
14. Eating and drinking is not permitted on site areas and must be restricted to the facility provided
15. The use of foul language and threatening behaviour will not be tolerated
16. Mobile phones should not be used whilst operating plant or machinery, and calls should only be taken / made when in a position of safety
17. The use of radios and personal music devices is not permitted.

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	44 of 45

## Management System

### Plan

## Construction Phase Health and Safety Plan (CPHSP) – (PEP Part 2)

Appendix I – Method Statement

See overleaf

Document Reference	Process Parent	Revision Status	Document Owner	Date	Page
SH PLN1	PM PRO	Rev 5	Lee Fisk	Feb 17	45 of 45

# Construction Method Statement for Thomas Telford UTC



# Construction Method Statement for Thomas Telford UTC

## Introduction


This document has been prepared to support a planning application being submitted to the City of Wolverhampton Council. The scheme comprises the extension of the existing school on the former Springfield Brewery site, located off Cambridge Street, Wolverhampton.

## The Site

Cambridge Street is located to the north east of Wolverhampton City Centre on the former Springfield Brewery site. The site itself is accessed from Cambridge Street, via the Cannock Road (A460).


The site is bounded to the south by the existing TTUTC, to the east by a future residential estate, to the North the redundant kegging sheds, and to the west by undeveloped University of Wolverhampton land.

## Location Plan – Cambridge Street



# Construction Method Statement for Thomas Telford UTC

## Existing Site – Red Line Boundary



## The Scope of Works

### Teaching Block

The new three storey teaching block will be located adjacent to the existing school. The Teaching block consists of low level brickwork, with cladding above. The roof will be constructed to a 'north light profile'.

### Sports Hall

The Sports hall will be located adjacent to the University of Wolverhampton spine road. The new sports hall will be a 2 storey building and sports hall, consisting of low level brickwork and cladding above, with a pitched roof.

In addition, the site includes an all weather pitch alongside hard and soft landscaped areas. Cycle parking is located to the south of the proposed site, adjacent to the existing school. Staff parking is located *to the North of the site, adjacent to the proposed teaching block. The drop off zone will remain on Cambridge Street, as per the existing arrangements.*




# Site Establishment

## Site Establishment – Site Offices & Welfare Facilities

It is our intention to use 'plot 6' which is located on the University of Wolverhampton land to the west of the proposed site. This will consist of a secure compound, including office and welfare facilities. Contractor parking will be located on 'plot 8' which is located to the north of 'plot 6'.

## Site Offices & Welfare

The site accommodation will be established for the site based project team and includes the Employer and/or his agents along with office space for the key supply chain. This will also include contractor welfare facilities, drying room and canteen.





KEY	
MS Offices & Welfare Location	
4 No double stacked Units	
Smoking & Vaping Shelter	
Full Height Heras Fencing	
Timber bollards	
Site Pedestrian Access Routes	
Double Site Security / Vehicle Access Gates	
Single Site Pedestrian Gates	
Turnstile Controlled Access	
Security Lifting Barrier	
Double Heras fence Vehicle Access Gates to site compound and car park	
Brick Storage Area	
TTUTC Staff Parking	

Temporary pathways will be constructed to provide a safe, level walkway free of standing water.

The accommodation areas will be cleaned daily. Having clean facilities in our experience sets the standard for achieving good housekeeping on the site, in turn leading to a high quality standard in workmanship for the project.

# Welfare & Accommodation



## Site Offices & Welfare

Accommodation will be fully equipped including e-mail, phone and first aid facilities and will comprise of:

- Offices
- Meeting Room
- Staff Toilets
- Canteen / Mess room / Drying rooms
- WC facilities
- Secure lockers
- Secure charging points for tools & phones

Our company policy is for no smoking on site. We will provide a smoking shelter in a designated area to facilitate any smokers. This will be sited away from any existing or new buildings and any site cabins.

# Site Compound

## Compound Area

To manage the site effectively and efficiently we have given considerable thought to our site set up proposals - reviewing the following key aspects:

- Maintaining a safe site throughout the project
- Clear & concise [site wide] signage
- Safe pedestrian walkways throughout the site
- Specific traffic routing and segregation from pedestrians and working areas
- Clearly located fire muster points
- Efficient compound and material storage
- Safe and unobstructed delivery routes
- Clear and designated lorry unloading areas
- Well located eye wash stations
- Efficient 'Just In Time' delivery and material storage
- Frequently positioned Cleaning Stations

Vehicular access will be via controlled gates onto the construction site. A trained and competent traffic marshal will greet all vehicles at the site entrance. All deliveries will be escorted onto and away from site and/ or the site compound. Access onto the construction site will be controlled using a turnstile – only people who have undertaken a safety induction will be permitted access onto the site pedestrian access via a turn style system.

The cabin area will be securely segregated from the construction site throughout the project for both health & safety and security measures. All cabins will be branded to identify our company and portray an image of the construction industry of which Morgan Sindall are proud to be a part of.

# Working Hours

## **Hours of Operation**

The contracted working hours for this project are Monday to Friday 07.30am until 18:00pm.

We do not intend for the project to be open on a Saturday, Sunday and or Bank holiday. However if there is a requirement for the site to be open on a Saturday then the working hours will be 08:00am to 17:00pm. If work is undertaken on Saturdays consideration will be given to local activities and deliveries will be planned to work alongside these.

## **Deliveries**

Just in time deliveries will be used. An on-line delivery booking system will be utilised throughout the project to ensure that deliveries arrive when the site is ready to accept them. Regular co-ordination and collaborative planning meetings will mitigate the risk of double handling of materials.

A dedicated material & plant delivery lane will be vehicles only, except for the traffic marshals(s). This will be segregated from pedestrian routes using suitable demarcation and fencing/ barriers.



# Management of Deliveries

## Delivery & Storage

Storage space on the site will be at a premium due to the access and logistics of the site and therefore deliveries will be dealt with via a “just in time” philosophy to limit the storage space required. Inevitably some materials will need to be stored on site so specific storage areas will be set up for different types of materials. This will help with maintaining the required level of housekeeping and tidiness across the site.

Signage will be displayed on both the access route for pedestrians (to ensure a safe, protected route is available) and the site entrance road which will direct persons to areas for off-loading materials and plant deliveries. A pull in area will be incorporated into the site entrance to ensure that the road is kept clear of construction traffic at all times. The site access gates will be controlled by a dedicated Morgan Sindall gateman to ensure deliveries are managed onto the site and directed to the right area for offloading. Advance notice from our subcontractors and their suppliers will be required for all deliveries and sent to our logistics manager/gateman. Careful consideration to timings and traffic management will be at the forefront of discussions prior to arrival with considerate management being in place on site.



# Delivery Management

**The delivery plan will aim to avoid congestion of the surrounding roads, and to prevent inconvenience to our neighbours during the construction of the new education facility.**

The following tools will be used:


- A full time delivery marshal / material coordinator will be employed. Deliveries for the project will be enrolled onto the delivery management portal.
- A programme of deliveries will be completed to ensure that adequate time is allowed for each delivery, to permit vehicles to be offloaded before the arrival of the next delivery vehicle and avoid congestion outside the site.
- Material deliveries will not be permitted outside the stipulated working hours.
- All materials will be stored away from the site boundaries.
- Any delivery lorries with materials liable to create dust will be covered with tarpaulins.
- Large components will be offloaded by the allocated plant directly from the delivery vehicle located on the site, all statutory safety measures will be adhered to in respect to signage, barriers and banksmen to ensure public safety is maintained.
- Availability of storage for materials will be limited. All deliveries will be on a 'just in time' basis.

The site is located approximately 5 miles from junction 2 of the M54 motorway.

All deliveries will be instructed to access the site via junction 2, A449 Stafford Road and the A460 Cannock Road (see plan to the right).


Deliveries will be instructed to travel along the Cannock Road and turn right onto Cambridge Street

A delivery management system will be implemented for **ALL** deliveries to site. All plant and material deliveries will be booked onto the on line portal, and will be given a 30 minute time slot to access the site.





# Material Storage – Off Site (throughout Project Duration)




# Material Storage – Phase 1 (On Site)



## KEY

Contractors Offices & Welfare Location 4 no. Double Stacked Units (located off site)	
Traffic/Security Control Gate House	
Pedestrian / Vehicle Heras Segregation Fencing	
Site Vehicle Access Route	
Site Pedestrian Access Routes	
Double Site Security / Vehicle Access Gates	
Single Site Pedestrian Gates	
Bio-Metric Turnstile System to allow Authorised Access onto site	
Security Lifting Barrier	
Existing Fence/ Wall	
Material Storage Areas	
Shared access route (school & MS deliveries only)	
Kitchen/ Bin Delivery Route (controlled by MS traffic marshal)	
Crowd barrier – pedestrian route	


# Material Storage – Phase 2 (On Site)



## KEY

Contractors Offices & Welfare Location 4 no. Double Stacked Units (located off site)	
Traffic/Security Control Gate House	
Pedestrian / Vehicle Heras Segregation Fencing	
Site Vehicle Access Route	
Site Pedestrian Access Routes	
Double Site Security / Vehicle Access Gates	
Single Site Pedestrian Gates	
Bio-Metric Turnstile System to allow Authorised Access onto site	
Security Lifting Barrier	
Existing Fence/ Wall	
Emergency escape routes from The school building to be maintained	
Shared access route (school & MS deliveries only)	
Kitchen/ Bin Delivery Route (controlled by MS traffic marshal)	
Crowd barrier – pedestrian route	

# Material Storage – Phase 3 (On Site)



## KEY

Contractors Offices & Welfare Location 4 no. Double Stacked Units (located off site)	
Traffic/Security Control Gate House	
Pedestrian / Vehicle Heras Segregation Fencing	
Site Vehicle Access Route	
Site Pedestrian Access Routes	
Double Site Security / Vehicle Access Gates	
Single Site Pedestrian Gates	
Bio-Metric Turnstile System to allow Authorised Access onto site	
Security Lifting Barrier	
Existing Fence/ Wall	
Emergency escape routes from The school building to be maintained	
Shared access route (school & MS deliveries only)	
Kitchen/ Bin Delivery Route (controlled by MS traffic marshal)	
Crowd barrier – pedestrian route	



# Site Waste Management

## **Removal of Waste Material**

Recycling and segregation skips / bins will be provided and monitored to assist in meeting the waste minimisation targets in our Site Waste Management Plan (SWMP). Wheelie bins will be placed on the floor plates and emptied into the skips as required, using the site forklift to transport to the waste station.

## **Dust Suppression**

Cutting stations, located throughout the building, will sit within a dedicated cutting enclosure noise curtain– attached to a dustmaster will shield operatives working in the vicinity from noise and dust.

M-Class vacuums to be used at all times. The use of brushes will not be permitted.

Face-fitted, push to test RPE masks are minimum requirement on all Morgan Sindall sites.

## **COSHH Storage**

COSHH Storage will be used for the safe storage of hazardous substances.

A secured open cage will be used for gas bottles – stored away from site welfare & in open air.

Secure enclosed cupboards will be used to store dry materials such as cement, adhesives and spray cans.

All materials will be clearly labelled and have the appropriate warning stickers displayed

Containers that have held hazardous materials and spray cans are to be disposed of separately to site bulk waste.

## **Site Welfare Waste**

Household waste will be collected in a wheelie bin located in the welfare compound. This will be kept separately to the construction site waste.

## **Gypsum Waste**

Lockable enclosed skips will be used for Plasterboard & Gypsum waste. This will prevent overloading, water ingress which adds weight, and prevents gypsum dust becoming airborne in dry conditions.

# Site Waste Management

## **Waste**

A site specific Environmental Management and Sustainability Plan (EMP) will be developed as part of the project execution plan, with the aim to minimise waste at source, segregate generated waste and then recycle or recover any residual wastes.

A waste management zone will be established in the material storage area to house a variety of skips to segregate at source the waste generated from the works, for removal and recycling by a licenced waste carrier.

A waste controller will be appointed on site to ensure compliance with the Environmental Management and Sustainability Plan. In addition we work with our design consultants and sub-contractors during construction to identify further options for waste minimisation and agree a project waste charter.

We are a signatory to the Waste Resources Action Programme (WRAP) which is a commitment of our industry to meet stringent targets to reduce waste to landfill.



# Site Waste Management

## Dust

Whilst the proposed works will cause minimal dust we will consider the spread and effect of airborne dust during construction and will ensure a mitigation / prevention strategy is agreed and included with the risk assessments and method statement of each construction activity as dust management on site is critical for the long-term happiness of the adjacent site neighbours and the health of the operatives undertaking the works on the project.

Further to any dust reduction measures on site we will also involve the regular maintenance of the existing road by a road sweeper if required

Cutting stations, located throughout the building, will sit within a dedicated cutting enclosure noise curtain– attached to a dustmaster will shield operatives working in the vicinity from noise and dust. M-Class vacuums will be used at all times - the use of brushes will not be permitted.

Face-fitted, push to test RPE masks are minimum requirement on all Morgan Sindall sites.

In addition, if operatives are required to wear respiratory protective equipment [disposable masks] they will be required to be face fit tested and we will insist on a FFP3 disposable mask to be worn as a minimum.

## Noise

We will be proactive and will maintain open dialogue with those affected by our works through regular meetings with our neighbours to ensure we do not disrupt any special planned activities or critical working arrangements that maybe adversely affected by noise or vibration.

Our proposed noise reduction measures will include:


- i). The control of site working hours.
- ii). The undertaking of a base line noise survey prior to any works being undertaken.
- iii). Process / plant utilisation method statements to take account of noise control including the switching off of machinery during idling time, work breaks etc.
- iv). On site daily noise monitoring as required depending on the site activities being undertaken

# Site Waste Management – Ground Floor Teaching Block



## Teaching Block – Ground Floor Waste Management

Wheelie bins will be located across the ground floor area. The bins will be moved to the forklift collection point by hand. A scaffold ramp will be provided to allow ease of access with the bins. Bins will be colour coded and clearly marked to assist with waste segregation. Bins will be emptied regularly and at the end of each shift




# Site Waste Management – First Floor Teaching Block



## Teaching Block – First Floor Waste Management

Wheelie bins will be located across the first floor area. The bins will be moved to the forklift collection point by hand. A scaffold loading bay will be located on the west elevation. Bins will be colour coded and clearly marked to assist with waste segregation. Bins will be emptied regularly and at the end of each shift


# Site Waste Management – Second Floor Teaching Block



## Teaching Block – Second Floor Waste Management

Wheelie bins will be located across the second floor area. The bins will be moved to the forklift collection point by hand. A scaffold loading bay will be located on the west elevation. Bins will be colour coded and clearly marked to assist with waste segregation. Bins will be emptied regularly and at the end of each shift

# Site Waste Management – Ground Floor Sports Hall




## Sports Hall – Ground Floor Waste Management

Wheelie bins will be located across the ground floor area. The bins will be moved to the forklift collection point by hand. Scaffold ramps will be provided to allow ease of access with the bins. Bins will be colour coded and clearly marked to assist with waste segregation. Bins will be emptied regularly and at the end of each shift





# Site Waste Management – First Floor Sports Hall





## Sports Hall – First Floor Waste Management

Wheelie bins will be located across the first floor area. The bins will be moved to the forklift collection point by hand. A scaffold loading bay will be located on the west elevation. Bins will be colour coded and clearly marked to assist with waste segregation. Bins will be emptied regularly and at the end of each shift



# Waste Management – Phase 1



# Waste Management – Phase 2



# Waste Management – Phase 3



# Impact on the Neighbours

## **Vibration**

We will consider the spread and effect of vibration during construction and will ensure a mitigation / prevention strategy is agreed and included with the risk assessments and method statement of each construction activity as vibration management on site is critical for the long term happiness of the adjacent site neighbours and the health of the operatives undertaking the works on the project.

Our proposed vibration reduction measures will include:

- i). The control of working hours of vibrating activities.
- ii). We will attempt to limit vibrating construction activities wherever possible,
- iii). We will encourage our sub-contractors to use tracked items of mobile plant which have rubber tracks wherever possible and or use wheeled type of mobile plant if practical.

## **Vehicle Sheeting and Wheel Washing**

When muck away or skip wagons leave the site our trained and competent CPCS qualified gateman / vehicle banksman will check and ensure that the skips are not overloaded, sheeted over with debris netting or similar to prevent waste spillage and or deposits occurring onto Cambridge Street and or any other adjacent public roads and causing a potential hazard to other road users.

Where required, wheels will be cleaned before vehicles exit / egress from the site via the use of a pressure washer or similar.

## **Lighting**

Consideration will be given to how the site and the Welfare Facilities are lit to ensure that any effect on neighbouring properties is minimised as much as possible.

## **Energy Efficiency**


Reducing the construction carbon footprint through the project and the implementation of Environmental Management and Sustainability Plan (EMP), will be a key driver toward achieving appropriate targets for reduction in water and energy consumption.

We will measure site generated traffic trips of all staff, operatives and visitors to site and will allocate an individual for the monitoring and recording of the data.

All safety background lighting internally and task lighting used by our subcontractors is to be of the LED type. Provision of timers will be installed to all 11kva transformers to turn the safety background lighting on and off as required.




# Site Hoarding



## Hoarding

Hoarding will be in line with the Site Establishment layout (see left) demarcating the site boundary at the pedestrian and vehicle entrance. Solid timber hoarding will be installed to the North boundary, with all other boundaries secured using heras fence with timber posts secured to an in situ concrete foundation.

# Lifting Operations – Steel erection




## Lifting – Steel Frame Erection

All lifting will be undertaken with the use of mobile cranes to be provided by the relevant approved Sub Contractor. No over sailing of the neighbouring properties will be required.

Lifting during the erection of the steel frames will be undertaken using suitably sized mobile cranes, provided by the relevant sub-contractors, There will be no oversailing of the neighbouring boundaries or over the live school buildings and play areas. Telescopic forklifts will be used to move steel where applicable.

Dedicated material and emergency laydown areas will be clearly defined and segregated during this operation.

# Lifting Operations – Sports Hall Roof




## Lifting – Sports Hall Roof Loading out

The sports hall roof materials will be loaded out using a mobile self erecting tower crane, provided by the relevant approved Sub Contractor. No over sailing of the neighbouring properties will be required.

Lifting during the loading out of the sports hall roof will be undertaken using suitably sized mobile cranes, provided by the relevant sub-contractors, There will be no oversailing of the neighbouring boundaries or over the live school buildings and play areas. Telescopic forklifts will be used to move steel where applicable.

Dedicated material and emergency laydown areas will be clearly defined and segregated during this operation.

# Lifting Operations – Roof Loading out



## Lifting – Teaching Block Roof Loading out

The teaching block roof materials will be loaded out using a mobile crane, provided by the relevant approved Sub Contractor. No over sailing of the neighbouring properties will be required.

Lifting during the loading out of the teaching block roof will be undertaken using suitably sized mobile cranes, provided by the relevant sub-contractors, There will be no oversailing of the neighbouring boundaries or over the live school buildings and play areas. Telescopic forklifts will be used to move steel where applicable.

Dedicated material and emergency laydown areas will be clearly defined and segregated during this operation.




# Isolation and Diversion of Existing Services

## Isolation & Diversion of Existing Services

There are multiple live services through the work area, some of which will need to be diverted/ rerouted to allow the construction of the new teaching block

Morgan Sindall have will undertake a further subtronic ground scan that will confirm the position of any existing underground services, both live and redundant.

Any services identified will be isolated, disconnected or diverted as required and will be undertaken by either our NIC EIC and or Gas Safe Sub-Contractors. Once this activity has been undertaken we will be issued with a copy of the various certificates for record purposes.





# Consultation

## Consultation

This document has been produced with consideration of best practice within the industry but also through consultation and discussion with various 3rd parties.

We are a Considerate Constructor and are aware of the impact a construction project can have on a neighbourhood. We will continue direct liaison with the existing school and the University of Wolverhampton throughout the duration of the project. (including their contractors where applicable)

This will include regular news letters and meetings.