

CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN

1. Project description

The proposal is for the demolition of the existing vacant former South Moor petrol filling station, and erection of 8no.2.5 storey dwellings (C3) located on Westholme Terrace, on a major arterial route into Sunderland City Centre.

Overview of the project: The application site is identified on the red line site location plan that accompanies the application and is approximately 876m² (0.087Ha) in area. The site is situated within a prominent location, on a major transport route into the City Centre having formally been used as a petrol filling station. The proposals included rear access to the proposed car parking spaces and bin stores. The remedial works to existing land will be in conjunction with the Phase 2 land contamination report.

- **Site Address:** Former Southmoor Service Station, Westholme Terrace, Sunderland, SR2 9QA
- **Proposal:** Demolition of Former Petrol Filling Station, and erection of 8no. 2.5 storey dwellings (C3), including associated car parking
- **Timing of Works:** The proposed works will take approximately 8 to 10 months, and ideally would take place between February and November

2. PROJECT ROLES, RESPONSIBILITIES AND CONTACTS:

All positions across the project have environmental responsibilities to some extent. These vary in relation to duties described in Table 1, but everyone has a base level Duty of Care to prevent Environmental Harm as described in the Environmental Protection Act 1986.

The interdependencies of positions on the project are shown in Table 1. Following names and contact numbers are correct for this revision but may change during the project.

Table 1 Project Roles, Responsibilities, Contact details

Position	Responsibilities	Name & Contact Details
Project Manager	Construction project Manager	MR S Hair, office@redkitt.constrcutio 07779442238
Site Supervisor	Day to Day Project Management	JozefLoschner jozefloschner1980@gmail.com 07553076980
Environmental officer	Liaison with Environmental Groups and interaction with the Main Project	Laura Atkin, laura_atkin@yahoo.co.uk 07415950660
HSE Representative	Overall Health and Safety	JozefLoschner jozefloschner1980@gmail.com 07553076980

3. TRAINING, AWARENESS AND COMPETENCY

Training will be provided to all team members and contractors. The Construction Management plan and Construction Environment Management plan will form part of the tender documents. All contractors will be expected to fully understand the contents and ensure that all site workers fully comply. The contents of the documents will be discussed through out the project in the following ways:

- Site Environment Induction
- Daily Pre-Start Meetings
- Environmental Toolbox Talks
- Incident bulletins
- Sub-contractors kick-off meeting
- Contractor and client site kick-off meeting

4. ENVIRONMENT AND HERITAGE RISK MANAGEMENT

The purpose in a CEMP is to present a summary of the environment risks and controls that have been identified for the proposed construction project.

Summarised in bullet point below and in the tables that follow (Sections 4.2 – 4.7) are the risk management tables for the following environmental management areas:

- Areas to be protected
- Ecology Inspection
- Noise Management
- Dust Management
- House Keeping and Waste

- Boundary

A template table has been provided in Section 4.1 to demonstrate the components required for each topic. The template could be used throughout the project if additional areas are raised.

4.1 Template

Objectives
Management Strategy
Control
Performance Indicators
Monitoring
Reporting
Corrective Action (s)
Responsibility

4.2 Areas to be protected

Objective (s)	To ensure that all protected areas are known to construction personnel
Management Strategy	Identify and protect all retained hedgerows ditches
Control	Fence of any area that needs to be maintained and protected
Performance Indicators	Fences to be maintained and inspected
Monitoring	Conduct Weekly checks and ensure that fences are intact
Reporting	Document and report any defective fences
Corrective Action (s)	Where necessary, repair and fencing
Responsibility	The above indicators will be monitored by the Project Manager and Site Supervisor

4.3 Ecology and Inspections

Objective (s)	To minimise protect any species living or travelling across the development site
Management Strategy	To minimise protect any species living or travelling across the development site
Control	<p><i>Torg ecologist to advise the project manager of specific monitoring that is required, depending on the start date of any excavation.</i></p> <p>Site to be cleared West to East</p> <p>Any works being carried out near to the East Dyke to have an ecologist on site. Any trenches left over night to be covered and a ramp to be left in the trench.</p> <p>During the landscaping phase to avoid harm to any biodiversity feature.</p>
Performance Indicators	No reptiles or birds harmed during the construction phase.
Monitoring	Scheduled visits by ecologist Daily inspections of worksite
Reporting	<p>All visual observations records (forms / photos etc.)</p> <p>Ecologist informed and advice taken as to when the development could restart</p>
Corrective Action (s)	Ecologist to advise and appropriate action taken
Responsibility	The above indicators will be monitored by the Project Manager and Site Supervisor respectively

4.4 Noise Management

Objective (s)	<ol style="list-style-type: none"> 1. To minimize the impacts of noise on the amenity of the surrounding areas. 2. Construction activities undertaken in accordance with <i>AS 2436-1981 Guide to Noise Control on Construction, Maintenance and Demolition Sites</i>. 3. Construction activities undertaken in accordance with <i>Environmental Protection (Noise) Regulations 1997</i>
Management Strategy	Noise to be managed primarily through administrative and equipment controls during the construction phase.
Control	<p>All equipment used during the construction phase to be regularly maintained to ensure efficient operation.</p> <p>Pre-start checks and maintenance schedules to ensure equipment performance is as required.</p> <p>Noise-dampening equipment to be used on equipment with excessive noise generating characteristics.</p> <p>Construction activities in accordance with <i>AS2436-1981 Guide to Noise Control on Construction, Maintenance and Demolition Sites</i>.</p>
Performance Indicators	No complaints from adjacent commercial premises and/or community
Monitoring	<p>Daily inspection of works sites to occur</p> <p>Service logs for equipment/machinery used on site</p>
Reporting	Any complaints or incidents to be reported to PPA project manager.
Corrective Action (s)	<p>Investigate cause of excessive noise. Implement corrective measures prior to the recommencement of site works</p> <p>Reschedule of noise-generating activities to reduce noise annoyance</p>
Responsibility	The above indicators will be monitored by the Project Manager and Site Supervisor respectively

4.5 Dust Management

Objective (s)	1. To ensure the impacts of dust on adjacent areas and the community are minimized.
Management Strategy	Dust issues managed principally by emission controls at source, and administrative controls during works
Control	<p>Area to be disturbed minimized. Clearance lots to be approved by Project Manager. Where dust is identified as an issue, dust control measures will be implemented. These will primarily be the use of water carts but may include surface treatments.</p> <p>Vehicle movements controlled and kept to established tracks and haul roads. Dust awareness issues in environmental induction process</p>
Performance Indicators	No complaints from adjacent commercial premises and/or community
Monitoring	<p>Daily inspection of works sites to occur, including:</p> <ul style="list-style-type: none"> • visual check for dust crossing the site boundaries • visual check of high potential dust areas, such as haul roads, stockpiles and operational areas
Reporting	Any complaints or incidents to be reported to PPA project manager
Corrective Action (s)	<p>Investigate cause of excessive dust Implement controls immediately (e.g. water carts) Implement corrective measures prior to the recommencement of site works Implement administrative controls if required, such as rescheduling of dust generating activities to more favourable weather conditions</p>
Responsibility	The above indicators will be monitored by the Project Manager and Site Supervisor respectively

4.6 House Keeping and Wastes

Objective (s)	Reduce waste volume, maximize recycling, reuse, and recovery, prevent any construction waste/litter entering the environment.
Management Strategy	Minimise environmental impacts through appropriate controls and site inductions of employees and sub-contractors
Control	<p>Provide appropriate waste bins, type, volume and service frequency to accommodate anticipated waste streams.</p> <p>All loads arriving or leaving the site will be appropriately secured.</p> <p>Provide information regarding waste management in site specific inductions, including waste separation and importance of securing vehicle loads.</p> <p>Ensure licensed contractors are used to collect controlled wastes</p>
Performance Indicators	Hazardous materials all appropriately disposed. Recycling of all recyclable construction metal waste Records kept of waste leaving site. Records kept of waste leaving site
Monitoring	<p>Daily inspection of work site to occur. Review of waste bins (% full, time to next service).</p> <p>Waste volumes leaving site from waste contractors</p>
Reporting	Environmental incident reports
Corrective Action (s)	<p>Investigate cause of inappropriate waste disposal</p> <p>Review cause of issue and develop response, such as variation to bin size, service schedule or waste separation awareness.</p> <p>Implement controls</p>
Responsibility	The above indicators will be monitored by the Project Manager and Site Supervisor respectively

4.7 Boundary Protection

Objective (s)	<ol style="list-style-type: none"> 1. To minimize the impact to existing hedgerows 2. To prevent material entering any watercourse
Management Strategy	Ensure impacts to hedges are minimised, and impacts outside the disturbance zone are avoided
Control	<p>Provide site specific information on hedges and boundaries.</p> <p>Include toolbox talks for site specific hedges and boundary information during project to ensure currency of information</p> <p>Ensure no activities outside the works zone through clear delineation of the works area, and communication in site inductions</p> <p>Ensure traffic is restricted to established tracks and roads, and speed limits observed.</p> <p>Where excavations are carried out near to hedges and boundaries, ensure the workforce clearly understand the importance of following procedures to ensure that the hedges are not damaged and that no excavation material enters any water cours</p>
Performance Indicators	<p>No disturbance outside the disturbance zone</p> <p>No hedges damaged</p> <p>No exaction material entering any watercourse</p>
Monitoring	Daily inspection of work site to occur
Reporting	Sightings and incidents reported in weekly contractor meetings
Corrective Action (s)	<p>Investigate cause of incident</p> <p>Review opportunities/constraints for further minimisation of potential incidents given work procedure parameters</p> <p>Implement corrective measures prior to the recommencement of site works</p>
Responsibility	The above indicators will be monitored by the Project Manager and Site Supervisor respectively