

### Tree Protection Barriers



The purpose of tree protection barriers is to keep construction activity away from Restricted Activity Zones or Construction Exclusion Zones. They should be appropriate to the nature and proximity of activity within the site. The barriers should be erected prior to the commencement of all activity including demolition, soil stripping and delivery of materials and demolition (except where existing structures require demolition to enable the barriers to be installed). Barrier systems are specified below and should be installed according to the legend on the Tree Protection Plan.

### The In-Ground System

This system may be installed where indicated by a solid purple line on the Tree Protection Plan. It should be robust enough to withstand occasional knocks by plant machinery and, once installed, shall remain in place throughout the entire construction phase.

### The Back-Stay System

This system may be installed where indicated by a solid or dashed purple line on the Tree Protection Plan. It is more practical over existing hard surfaces or where the fencing needs to be moved or enable permitted activities within a Restricted Activity Zone. This system should be able to withstand occasional knocks by machinery and should not be relocated except with the consent of the site manager and the approval of the local authority.



### Construction Exclusion Zones

Within Construction Exclusion Zones the following restrictions shall apply:

- Tree Protection Barriers shall be erected and maintained throughout the entire project as indicated on the Tree Protection Plan and under the header 'Tree Protection Barriers'.
- These shall remain in place at all times except when authorised landscaping works are being undertaken. At such times, adequate ground protection measures shall be installed, and excavation shall be limited to that required for new planting. Furthermore, the project arborist shall be consulted prior to any works being undertaken in these zones.
- No construction activity or excavation shall occur unless agreed otherwise by the project arborist and local authority.
- No vehicles or plant machinery shall be driven or parked.
- No tree works, other than those specified on this document shall be undertaken.
- No alterations of ground levels or conditions shall occur.
- No chemicals or cement washings permitted.
- No temporary structures shall be installed.
- No spoil shall be stored.
- No fires shall be permitted.
- All hazardous materials (including non-essential cement products) shall be forbidden.
- Removal of hard surfaces, structures or soil shall be done using hand operated tools only and supervised by the project arborist.

### Tree Works Specification

The following table specifies the tree works which will be required prior to the commencement of construction activity:

Tree Reference	Action Required	Notes
The 4m tall shrubs and young trees	Remove.	Stumps of trees within the RPAs of retained trees shall be removed with a stump grinder NOT a mechanical excavator.
The Portuguese laurel shrub	Prune canopy back to the boundary.	Branches to be pruned back to a secondary branch junction or the branch collar wherever possible.
T3, T4 and T6	Crown lift to 4m on the side overhanging the proposal.	Branches to be pruned back to a secondary branch junction or the branch collar wherever possible.

### Restrictions in Specific Zones

#### Restricted Activity Zone A

Within this zone trees roots are likely to be present where access will be required to facilitate construction. The following restrictions shall apply:

- No vehicles or plant machinery shall park or operate unless a suitable load spreading surface is in place. The load spreading surface shall be installed and/or maintained as specified under the heading 'Ground Protection Measures'. This shall remain in place throughout the entire demolition and construction phase or until any new permanent hard surfacing is installed. Any pedestrian activity other than very occasional shall also require a suitable load spreading surface.
- Removal of existing structures such as, walls, steps and hard surfaces, (where applicable) shall be undertaken using hand tools or a mechanical excavator operating from outside the Restricted Activity Zone and carefully marshalled by the project arborist.
- No excavation shall occur beneath any existing hard surfacing and its sub-base or beneath the foundations of any structure such as walls, steps or patios.
- No further excavation shall occur in this zone without consulting the project arborist and obtaining approval from the local authority.
- Existing ground levels shall be retained undisturbed or raised by no more than 50mm. Ground levels may only be raised using granular topsoil (not rich in clay) or where new surfacing is proposed.
- No new permanent or temporary structures shall be erected other than those shown on the planning application documents unless approved by the local authority.
- Underground services shall not be installed in this area without prior consultation with the project arborist and a methodology agreed and approved by the local authority.
- If roots are encountered in excess of 25mm diameter, they shall be retained wherever possible and protected with damp landscaping fabric that they are unearthed. Any roots in excess of 50mm that need to be severed shall be pruned with secateurs.
- Storage of materials and spoil shall be avoided unless it has been agreed with the project arborist that the ground protection measures are adequate to ensure no soil compaction or contamination occurs. All hazardous materials (including non-essential cement products) shall be forbidden.
- No fires shall be permitted.

#### Restricted Activity Zone B

In this zone foundations are to be installed. In order to minimise the impact on roots it is proposed to utilise the Hand-Side Method. The following restrictions shall apply:

- Hand tools shall be used during the excavation to a depth of 600mm. Below this depth a carefully marshalled mechanical excavator may be used.
- The excavation shall not extend more than 200mm beyond the footprint of the proposed building walls in the direction of the trees.
- If roots in excess of 25mm diameter are encountered close to the edge of the excavation, they shall be retained wherever possible and protected with damp sacking during times that they are unearthed. Any roots that need to be severed shall be pruned with secateurs.

#### Restricted Activity Zone C

In this zone foundations for the new timber decking are to be installed. The following restrictions shall apply:

- Post holes shall be narrow as possible and shall not exceed 300mm x 300mm.
- Excavation for the post holes shall be undertaken using hand tools only.
- Roots in excess of 25mm are to be retained and the post hole relocated.
- A flexible system which permits the relocation of the posts will therefore be necessary.
- All exposed roots over 25mm diameter shall be sleeved to prevent contact with fence posts and cement products.

### General Restrictions - Throughout the Site

#### Hazardous Materials

Any mixing of cement based materials shall take place outside the Construction Exclusion Zones and Restricted Activity Zones. Where cement is to be mixed at considerable distances from trees and water run-off cannot enter Root Protection Areas, then no permanent hard surfacing is installed. Any pedestrian activity other than very occasional shall also require a suitable load spreading surface.

Removal of existing structures such as, walls, steps and hard surfaces, (where applicable) shall be undertaken using hand tools or a mechanical excavator operating from outside the Restricted Activity Zone and carefully marshalled by the project arborist.

No excavation shall occur beneath any existing hard surfacing and its sub-base or beneath the foundations of any structure such as walls, steps or patios.

No further excavation shall occur in this zone without consulting the project arborist and obtaining approval from the local authority.

Existing ground levels shall be retained undisturbed or raised by no more than 50mm. Ground levels may only be raised using granular topsoil (not rich in clay) or where new surfacing is proposed.


No new permanent or temporary structures shall be erected other than those shown on the planning application documents unless approved by the local authority.

Underground services shall not be installed in this area without prior consultation with the project arborist and a methodology agreed and approved by the local authority.

If roots are encountered in excess of 25mm diameter, they shall be retained wherever possible and protected with damp landscaping fabric that they are unearthed. Any roots in excess of 50mm that need to be severed shall be pruned with secateurs.

Storage of materials and spoil shall be avoided unless it has been agreed with the project arborist that the ground protection measures are adequate to ensure no soil compaction or contamination occurs. All hazardous materials (including non-essential cement products) shall be forbidden.

No fires shall be permitted.



#### Underground Services

No underground services (including soak-aways) shall be located in any part of the Construction Exclusion Zones or Restricted Activity Zones unless done so in a manner detailed in a specific Method Statement and approved by the local authority.

#### Site Hoarding

If site hoarding shall be installed over the Root Protection Area of any tree, the following restrictions shall apply:

- Ground levels shall be maintained as existing.
- Post holes shall not exceed 300mm x 300mm.
- No post hole shall be excavated within 1.5m of any tree stem.
- Post holes shall be excavated using hand tools or by a post-hole auger attached to plant machinery sited outside of Root Protection Areas.
- Roots in excess of 25mm shall be retained wherever possible.
- Roots in excess of 50mm shall be pruned with sharp secateurs.
- Pruning shall be minimal and only undertaken where absolutely necessary to facilitate the site hoarding. It shall be undertaken by a reputable tree surgeon working to BS 3998 (2010).

Site hoarding may be installed in place of the specified tree protection measures subject to the approval of the local authority with regard to its location and specification.

#### Siting of Cabins

Cabins shall be located outside of Construction Exclusion Zones and Restricted Activity Zones unless agreed otherwise by the project arborist. Where this is being considered, the project arborist shall be consulted and specific tree protection measures agreed. The following general restrictions will apply:

- All services to and from site cabins shall be installed above ground through any Root Protection Areas.
- No excavation shall occur within Root Protection Areas to enable cabins to be installed.
- The cabins shall be founded on a suitable load spreading surface.

#### Lighting, Bollards, CCTV and associated Cables

If any of the above are to be installed close to tree canopies or within Root Protection Areas of retained trees, installation methods shall be detailed in a specific Method Statement and approved by the local authority. Consideration should be given to the following:

- Planting of branches to enable sufficient clearance for light and views. Branches should be removed to the branch collar as per British Standard 3998 (2010).
- Post holes must be excavated by hand or using an appropriate sized auger. No other form of mechanical excavation may be used.
- Wherever possible, cables should be routed in a direction directly away from the tree stem rather than tangentially across the rooting zone. The location of all such cables shall be determined after consultation with the project arborist and approval by the local authority.

#### Use of Heavy Plant

All machinery operatives are to be made aware of any Construction Exclusion Zones and Restricted Activity Zones that apply to this site. All machinery operatives are to respect these zones and ensure that no damage occurs to trees due to the careless use of machinery. Mechanical excavators should have tracks rather than wheels to help spread their load. They should be carefully marshalled when working close to tree canopies.

#### Scaffolding

If scaffolding is required in areas containing ground protection measures, the protective boards shall need to remain in situ and be strengthened and stabilised to bear the weight of scaffold poles. Prior to the installation of any scaffolding within 0.5m of any tree branches, the project arborist shall be consulted to specify any pruning works that may be required.

#### Preparatory Works

No demolition, removal of surfaces, or soil stripping shall commence until the protective fencing and ground protection measures are installed to the satisfaction of the local authority.

#### Fires

No fires shall be permitted beneath any tree canopy or within 5m of any tree stems, branch or foliage. No fires shall be permitted within any Construction Exclusion Zone or Restricted Activity Zone. No fires shall be permitted in the vicinity of any exposed tree roots.

#### Canopy Protection

In order to protect tree canopies the following restrictions shall apply throughout the site:

- No machinery in excess of 2m shall pass beneath the canopy of any tree without being carefully marshalled in order to ensure that no branches are damaged.
- If materials require installation or delivery beneath tree canopies, this shall be done without the use of overhead cranes.
- If materials are to be installed or delivered close to tree canopies (but not beneath them) and a crane is required, they shall be carefully marshalled in order to ensure that branches are not accidentally damaged.

#### Storage of Spoil and Materials

Storage of materials and spoil shall be avoided in any Construction Exclusion Zones and Restricted Activity Zones unless it has been agreed with the project arborist that the ground protection measures are adequate to ensure no soil compaction or contamination occurs. All hazardous materials (including non-essential cement products) shall be forbidden.

### Timing of Operations

Activity within the site shall be phased according to the following chronology:

Order	Phase	Activity
1st.		Planning conditions relating to trees to be identified and discussed with the Project arborist and site manager.
2nd.		All specified tree removal and pruning to be undertaken (see Header -Tree Works Schedule).
3rd.	Pre-Construction Phase	Install the tree protection barriers (fencing and ground protection boards - see Headers -Tree Protection Barriers and Ground Protection Measures).
4th.		Pre-Commencement site meeting: Tree protection barriers inspected. Additional protection measures to be agreed. Variances to be agreed. Location of underground services to be agreed. Extents of excavation to be agreed. Scaffold restrictions to be agreed. Scope of future inspections / monitoring to be agreed.
5th.		Arboricultural Method Statement to be revised and approved necessary.
Protection measures confirmed acceptable by the local authority		
6th.	Demolition and Construction Phase	Demolish existing structures and remove existing surfaces where applicable.
7th.		Install new pool house and decking taking into account restricted activities as specified in this Arboricultural Method Statement.
8th.		Site meeting with project arborist. Landscaping restrictions to be agreed. Condition of retained trees to be assessed and mitigation agreed. Ground conditions to be assessed and ground remediation to be agreed.
9th.	Post-Construction Phase	Remove protective barriers (fencing and ground protection measures as applicable).
10th.		Undertake restricted landscaping operations within Root Protection Areas, including (where applicable) boundary treatments, pedestrian surfaces, decking and any proposed tree planting.

### Personnel and Accountability


This table should be completed at the Pre-Start Meeting or earlier

Position	Name	Contact Phone & email	Roles
Project Manager	Insert Details	Insert Details	Liaising with site manager & project arborist regarding any potential issues relating to trees. Scheduling of meeting, excavations and inspections. Overseeing this monitoring schedule. Instructing the project arborist and arranging access. Liaising with local authority regarding discharge of planning conditions and variances to the Arboricultural Method Statement.
Site Manager	Insert Details	Insert Details	Day to day monitoring of tree protection measures. Fortnightly supply of site photographs showing all tree protection measures. Induction of all contractors. Reporting to the Appointed Arborist of any incidents or potential variations to the agreed tree protection measures.
Project Arborist	Crown Tree Consultancy	08000 14 13 30 0203 797 7449 Info@CrownTrees.co.uk	Liaising with LPA Tree Officer over all arboricultural matters. Initial inspection and signing off of tree protection barriers including ground protection measures. Monthly site visits and inspections. Oversight of excavation for basement down to 1.2m in Restricted Zones. Reporting to the local authority following site inspections and any variation or incidents.
Local Authority	London Borough of Barnet	Planning and Building Control 0208 359 4730	Receipt of reports from the appointed arborist. Liaising with the appointed arborist to agree suitability of tree protection measures and any variations. Enforcement. Advice and assistance with the discharge of planning conditions relating to trees.
Additional Contact	Insert Details	Insert Details	Insert Details
Additional Contact	Insert Details	Insert Details	Insert Details


### Site Monitoring Schedule

Inspection	Site Attendees	Comments
<b>Pre-Start Desk-top</b> To occur prior to any works taking place on the site.	N/A.	Project Manager and Site manager to study this Method Statement & contact the Project Arborist to agree all protection measures.
<b>Pre-Start Meeting</b> After tree works completed & tree protection barriers / ground protection measures installed. Prior to any other activity, i.e. demolition & soil stripping.	Site manager, project arborist, Tree Officer invited.	Tree protection fencing locations & specification checked. Ground protection measures checked. Contractors to be inducted to all relevant aspects of the Arboricultural Method Statement. Responsibilities checked and acknowledged. Adherence to the Arboricultural Method Statement to be discussed and agreed. Report on findings to be sent to the local authority tree officer (see accompanying reporting template).
<b>Monthly Inspection and Reporting</b> To occur once per calendar month throughout the entirety of the project until the local authority agree that tree protection measures may be removed	Site manager and project arborist.*	Tree protection fencing locations & specification checked. Ground protection measures checked. Past month, present and future month – activities and adherence to Arboricultural Method Statement discussed and checked. Report on findings to be sent to the local authority tree officer within 5 working days.
<b>Post-Construction Meeting</b> Post final construction activity but prior to removal of fencing & landscaping operations.	Site manager, project arborist, Tree Officer invited.	Retained trees inspected. Ground conditions assessed and mitigation measures agreed where appropriate. Further landscaping operations and restrictions to be agreed.

\* Where agreed with the L.A. it may be acceptable to supply photographs of the fencing to avoid the necessity for a site visit.



# Tree Protection Plan



**CROWN**  
Arboricultural Consultants  
01423 316660

BS 5837 Root Protection Area (radius = 12xstem diameter)

Root Protection Area needing amendment due to site conditions, e.g. presence of existing road or building.

Root Protection Area having been amended to account for site conditions

T1 = Tree No 1 G2 = Group No 2 H3 = Hedge No 3

### Tree Retention Categories

Stems & Canopies shown

- Category A tree: Trees of high quality with an estimated life expectancy of 40+ years. Usually large trees with significant presence or smaller trees with excellent form. Retention of these trees is highly desirable.
- Category B tree: Trees of moderate quality with a life expectancy of 20+ years. Usually medium trees, or younger trees with good form. Retention of these trees is desirable though less than Category A trees.
- Category C tree: Unremarkable trees of low quality and form. Individual specimens are not considered to be a material planning consideration.
- Category U tree: Trees unsuitable for retention due to their very poor condition.

Drawing No: **CCL 10766b** / T/P Rev: 1

Title: **Tree Protection Plan**  
(Existing Layout with Proposals Overlaid)

Site: 38 Pattison Road, London, NW2 2JH

Scale: 1:200 Paper Size: A1

### Tree Data Schedule

Reference Number	Age & Species	Height (m)	Crown Spread (m)	Crown Diameter (m)	W N E S	Scaled Tree Diagram (m)	Notes	Recommendations (development proposals)	Tree Physiological Condition	Assess Value (Life Expectancy in Years)
T1	Semi-Mature Chusan Palm Trachycarpus fortunei	7	3	1.8	2	2	Position: Skirted on third party land. Form: Single stemmed and vertical with a compact crown. History: No evidence of significant pruning. Defects: Drainage trench dug approximately three months ago where shown on T.C.P.	No action required.	Good	Low 20-40
T2	Semi-Mature Judas Tree Ceris siliquastrum	6	2.5	1.8	2	3	Position: Skirted on third party land. Form: Single stemmed with a slight lean and a balanced crown. History: No evidence of significant pruning. Defects: No significant defects.	No action required.	Good	40+
T3	Semi-Mature Robinia Robinia pseudoacacia	7.5	2.5	1.8	3	3	Position: Skirted on third party land. Form: Multi-stemmed at 2m with a balanced crown. History: No evidence of significant pruning. Defects: Limited inspection, dimensions estimated.	No action required.	Good	40+
T4	Semi-Mature Sycamore Acer pseudoplatanus	1.8	3.5	5.0	6	6	Position: Skirted on third party land. Form: Two-stemmed at 4m with a balanced crown. History: No evidence of significant pruning. Defects: No significant defects.	No action required.	Good	40+
T5	Semi-Mature Sycamore Acer pseudoplatanus	14	4	3.0	1.5	4	Position: Skirted on third party land. Form: Two-stemmed at 2m with an unbalanced crown (suppressed). History: No evidence of significant pruning. Defects: No significant defects.	No action required.	Good	10-20
T6	Semi-Mature Horse Chestnut Aesculus hippocastanum	19	2	9.0	9	7	Position: Skirted on third party land. Form: Single stemmed and vertical with an unbalanced crown. History: No evidence of significant pruning. Defects: Limited inspection, dimensions estimated.	No action required.	Good	20-40
T7	Semi-Mature Sycamore Acer pseudoplatanus	16	4	4.5	7	2	Position: Skirted on third party land. Form: Single stemmed and vertical with an unbalanced crown. History: No evidence of significant pruning. Defects: Limited inspection, dimensions estimated.	No action required.	Good	20-40
T8	Semi-Mature Apple Malus sp.	5	2	1.0	1.5	4	Position: Skirted on third party land. Form: Two-stemmed at 2m with an unbalanced crown. History: No evidence of significant pruning. Defects: No significant defects.	No action required.	Good	40+
T9	Semi-Mature Yew Taxus baccata	4.5	1.5	1.5	2	2	Position: Skirted on third party land. Form: Multi-stemmed at 2m with a balanced crown. Crown flat on east side. History: No evidence of significant pruning. Defects: No significant defects.	No action required.	Good	40+
T10	Semi-Mature Yew Taxus baccata	6	1.5	1.5	1	1	Position: Skirted on third party land. Form: Multi-stemmed at 2m with a sparse crown. History: No evidence of significant pruning. Defects: No significant defects.	No action required.	Good	40+
T11	Semi-Mature Japanese Maple Acer japonicum	3.5	1.5	1.0	2	2	Position: Skirted within the front garden. Form: Two-stemmed at 1.5m with a compact crown. History: No evidence of significant pruning. Defects: No significant defects.	No action required.	Good	20-40