



Lifting small items of plant	Generators, Whacker plates	0.5t	Crawler Crane Excavator Forklift	Single leg drop chain	From storage compound and construction area	N – Common lift	BASIC
Scaffold Towers	Cuplock	1t	Crawler Crane	4 leg chains	Construction area	N – Common lift	BASIC
Pre-cast Blocks	Kentledge Edge Protection	3t	Crawler Crane Excavator Telehandler	2 leg chains 2 x web sling Screw in lifting eyes Spherical Head Lifting Accessories	Construction area	N – common lift	BASIC
Kerb Stones	Kerb Stones	500kg	Excavator	Single leg drop chain Lifting attachment	Construction area	N – common lift	BASIC
Man Hole Rings	Man Hole Rings	3t	Excavator Crawler Crane Telehandler	Man hole lifting arrangement Man hole pins 3 leg chains	Construction area	N – common lift	BASIC
Pre-Cast Stairs	Pre-Cast Stairs	6t	Crawler Cranes	3 or 4 leg chains Spherical Head or Deha lifting accessories	Construction area	Y – for initial installation	INTERMEDIATE
Pallets – various items	Various items	1t	Crawler Cranes Telehandler Excavator	2 leg chains Webbing slings Pallet Fork attachment Lifting cage	Construction area	N – common lift	BASIC
MEP Plant	Various items	TBC	Mobile Crane	4 leg chains	Construction area	Y	INTERMEDIATE
(Refer to Section 6 of the “SMS” (Safety Management System) for the Risk Assessment and Method Statement process and forms)						Date:	





LARGE DOCUMENT





5. SCHEDULE OF COMMON LIFTS

Refer to the Workplace specific 'Schedule of Common Lifts' and 'Component Lift Schedule'.

Note: -

1. Refer also to 'The Guide to Safe Slings & Signalling'
2. For the above common lifts, only the stated methods are to be used unless the Appointed Person has authorised alternative methods. A common 'basic' lift could become complex if the project circumstances or location changes.
3. Methods for other lifts not in the Schedule of Common Lifts: -
 - Shutters and table forms - see method statement ref No.....
 - Pre-fabricated reinforcement cages - see engineers sketch No.....
 - Structural steel works assemble - as per subcontractors detailed method statement.
 - Standard Pre-cast Items – ref:....

Date:





6. SCHEDULE / INDEX OF 'NON BASIC' LIFTS COMMON TO THE PROJECT RISK ASSESSMENTS / METHOD STATEMENTS

Complex or Intermediate Lifting Operations	Action by: <i>(add contractor or persons name)</i>	Method Statement Date req'd by:
* Refer also to sample schedule of common lifts template which should be developed to cover common basic & intermediate lifts		

Notes:

The table above is to list those lifting operations for which full risk assessments and method statements must be produced and allocate responsibility for production of these documents. (see sect.3 for lifts already identified as requiring method statements).

This table will include all “Complex Lifts” and some intermediate lifts where additional hazards have been identified or when designated by the Sites Appointed Person..

- “**Complex lifts**” are any lifts that requires “more than one crane, involves “superlift” attachments or where there are exceptional hazards i.e. in petrochemical plant.
For very large complex lifts the method statement could run to several volumes of very detailed planning and engineering studies.
- “**Intermediate lifts**” are those not covered in the “Guide to Slings & Signalling” or section 4 of this Lifting Operations Plan but are defined in Group Standard: “Safe Lifting Operations”.

The additional controls required for intermediate lifts may vary from use of the crane control forms only to specific task sheets or Method Statements.





7. LIFTING OPERATIONS ASSESSMENT FORM (LOAF)

The form consists of two parts. Part 1 covers the documentation and details of the crane being used, and must be completed when the crane arrives on site. Part 2 details the use of the crane. There must be a valid Part 2 form for every lift (see below).

However, a Part 2 form may cover more than one lift if all the circumstances are the same. These forms may also be useful in planning the use of plant such as concrete pumps, aerial platforms and lorry loaders. (Refer to Appendix 7 for copies of LOAF forms, parts 1 & 2)

PART 1

A person familiar with crane certification must fill in part 1. The Appointed Person will nominate this person.

The crane supplier will provide information relating to the crane, but the certification must be checked to ensure that it relates to the crane and lifting tackle, and that it is current.

The 'valid until' date will be the earliest of:

- The earliest expiry date of any of thorough examination reports/test certificates
- When any anticipated re-rigging of the crane will take place;
- When the crane will leave site.

The nominated person will then sign the form, and give a copy to the crane operator. This must remain in the crane at all times, as it will be inspected each time Part 2 is filled out. A copy must also go the Appointed Person.

Note: Part 1 forms may need to be periodically updated whilst the crane is on site, for example, after a change in rig configuration, after a re-test, after each thorough examination. A part 1 form will be completed by the Appointed person for each tower crane before use.

PART 2


Part 1 will be re-checked when Part 2 is filled in to ensure that it is valid.

Part 2 forms relate to the use of the crane and are intended to provide a convenient way of recording the planned method of lifting, i.e. the method statement. They can be completed to cover a range of lifts (provided conditions are similar) or for individually identified lifts.

The repeated use of Part 2 forms is not required for identified Basic Lifts where the method of lifting has already been specified, where the weight of the load is known to be well within the capabilities of the equipment and where there are no hazards or obstructions within the area of operation. However, at least one Part 2 form should be completed to record the above findings.

There may be occasions when the Part 2 form is not considered to provide an adequate method statement e.g. for complex or high risk intermediate lifts. In such cases, more detailed lifting studies and more comprehensive method statements will be required.

Whilst it is the responsibility of the Appointed Person to ensure that Part 2 forms are produced to a satisfactory standard, it is also the responsibility of every manager who puts a crane to work, including all crane supervisors, to ensure that lifts are not carried out unless there is a pre-determined safe method of work in place.





8. PROJECT ARRANGEMENTS FOR PROCUREMENT OF LIFTING EQUIPMENT

The purpose of this element of the Plan is to detail the arrangements made by the project for direct procurement (as opposed to subcontractor procurement) of lifting equipment

Refer to appendix 8 of Group Standard “Safe Lifting Operations” acquisition procedures

Prompt Box - Details to be added should include: -

Who is authorised to obtain them

Record all information on the form in Appendix 4 Register of on Site Lifting Equipment

Copies of relevant certification must be obtained for each item and an appropriate file maintained by the Appointed Person.

9. ARRANGEMENTS FOR COMMUNICATING INFORMATION

This section should set out project specific arrangements for both formal and informal methods of communication within the crane team itself, between the crane team and site management and between Appointed Person and Temporary Works Coordinator when considering ground capacity, outrigger loads and spreader beam requirements.

Prompt Box - Details to include:

For large contracts with numerous cranes team meetings may be necessary – if so state frequency and agenda (see appendix 1 for proposed agenda)

Briefing sessions including Tool Box Talks - who will carry them out

Types of signalling systems and radio Systems

Means of identification for Slinger Signallers – e.g. H.V orange helmet covers

CONSENTS

Contact must be made with any property holder that may be affected.

Network Rail to be contacted wherever there is risk of overturning or collapse of equipment onto their property.

BAA to be contacted re airspace and radar interference at airports

10. SPECIFIC ARRANGEMENT FOR AVOIDANCE OF LIFTING OVER PEOPLE

Prompt Box - Details to include:

Arrangements made at initial planning stage to select and locate cranes to minimise lifting over people.

Arrangements made to protect access routes.

Arrangements made to protect working areas or notify workforce lifting is taking place.

Daily briefings should include the planning of low risk aerial transit routes for loads, to minimise risks in lifting over unprotected workers.

11. PROCEDURES FOR AVOIDING CRANAGE CLASH

Prompt Box - Details to include:

Consideration given to anti collision systems integrated into cranes.

Arrangements for managing interfaces between adjacent lifting operations or between cranes and concrete pumps, MEWPS etc.

Communications and emergency channels

12. REFERENCES:

- Lifting Operations and Lifting Equipment Regulations (LOLER) 1998
- Construction (Health Safety and Welfare Regulations)(CHSWR) 1996
- Provision and Use of Work Equipment Regulations (PUWER) 1998
- BS 7121 – Code of Practice for Safe use of Cranes Part 1 General 1989
- Group Standard – Safe Lifting Operations
- Guide to Safe Slings and Signalling
- Working At Heights Regulations 2005
- The Safe Use of Hoists





APPENDIX 1

Typical Letter of Appointment for a Laing O'Rourke Appointed Person for Lifting Operations extracted from Enabling Process / Engineering (151112.docx). - **Action by Project Leader**

Process	Document owner	Step	Gateways	Document type
Enabling Process	Engineering	Utilised throughout steps in gateways 2-9		Templates (T)

Appointment – Appointed Person for Lifting Operations

Project Name:

Address:

Date: Letter Reference:

Name of appointee:

Dear:

Re: Appointment as Appointed Person for Lifting Operations

You are hereby appointed as "Appointed Person for Lifting Operations" on the above project, as defined in the Select Plant "Safe Operation of Cranes". You will find the up to date version of this document on iGate.

Your area of responsibility is defined on the attached schedule:

This appointment is effective from From this date, you will be responsible for implementing the requirements of the process, and will have overall responsibility for coordinating all the activities associated with lifting operations within your designated area. You have the authority to stop any operation proceeding if there is any doubt about the safety of the operation, or the following of correct procedures.

If you consider, at any time, that insufficient resources are available to allow you to carry out your role effectively, please ensure that you inform me of this as a matter of urgency.

Please also discuss with me the arrangements for cover of your duties during any absences from site.

.....
Signed by Project Manager

.....
Name of Project Manager

.....
Signature of acceptance by

..... AP Name on Date

CC: Business Unit Engineering Leader

Evidence of AP Competency

DPCS card details/reference number:

Expiry date:

Previous Experience (e.g. has AP role been carried out before, type of lifting experience, etc):

Copyright © Laing O'Rourke 2008 Page Number:

All rights reserved 1 of 3



Process: Enabling Process | Document owner: Engineering | Step: Utilised throughout steps in gateways 2-8 | Gateways: 2-8 | Document type: Template (T)

Appointment – Appointed Person for Lifting Operations

Schedule of Responsibilities

Attachment to Appointed Person appointment letter reference:

Name of AP:

Project name: Date of appointment:


(The scope of responsibility must be clearly defined, particularly where there is more than one AP whether LOR or Expanded, or where LOR/ Expanded are working as a subcontractor to a third party. The scope may be defined as all lifting operations for a particular project or element with or without exceptions. Exceptions must be listed accordingly.)

Responsibilities:
(e.g. Whole site, Block A, etc.)

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

Exceptions:
(e.g. Tower cranes to zone B etc.)

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....





APPENDIX 2

Typical Letter of Appointment for a Laing O'Rourke Crane Supervisor - Action by the Project Leader / Project Manager

Project name:

Address:

Date:

Dear.....

Re: (Project Name) - Appointment

You are hereby appointed as a 'Crane Supervisor' for lifting operations on the above project, as defined in the Group Standard " Safe Lifting Operations" a copy of which is attached.

This appointment is effective from/...../..... (*insert date*)

You are responsible for supervising all lifting operations associated with the general work which you supervise and for which you will be briefed by(*insert name*), the Appointed Person for the project.

Your over-riding duty is to ensure that those lifting operations for which you are responsible are carried out in accordance with an agreed safe system of work. This may include reference to:-

- The Group Standard " Safe Lifting Operations"
- The Guide to Safe Slings and Signalling (copy attached)
- Any Schedule of Common Lifts, Lifting Operations Assessment Forms and method statements with which the Appointed Person may provide you.

You are hereby given authority to stop any lifting operations if: -

- There is any doubt or concern over the safety of such operations, or
- The behaviour of persons involved is not in accordance with the safe systems of work, *or*
- Circumstances change from those anticipated when the lift was planned.

Before accepting this appointment you must have attended the approved "Crane Supervisor" course and hold current CPCS Crane Supervisor and Slinger Signaller cards.

The Project Leader will formally review your appointment at suitable intervals.


.....
(Signed Project Leader)





APPENDIX 3
SITE LAYOUT & CRANE LOCATION DRAWINGS





APPENDIX 4

CRANE TEAM MEETING (Agenda)

Project:

Date:

Crane Team Meeting

Proposed agenda for meeting:

Attendees:

<i>Name:</i>	<i>Company</i>	<i>Position in Team</i>

1. *Review of yesterday's / last week's lifting operations*

2. *Incidents / Problems*

3. *Revised Methods*

4. *Future Lifts*

5. *Future Cranes on Site*

6. *New Methods*

7. *Lifting Equipment Issues:-*

Results of routine inspections, any defects noted?


New / replacement equipment needed?

Thorough examination / testing requirements

8. *Any Other Business*

9. *Date of Next Meeting*

10. *Distribution:*






APPENDIX 5 - Register of on Site Lifting Equipment

This form is to record all items of "Lifting Equipment" held on site used for lifting and lowering loads (i.e. all crawler, tower and mobile cranes, excavators, telehandlers, forklifts all lifting accessories chains, slings, shackles, eyebolts, clamps, lifting beams etc)

Item Description	SWL	ID No or Plant No	Supplier/Owner	Examination Scheme Expiry Date	12 Monthly Thorough Examination Expiry Date	6 Monthly Thorough Examination Expiry Date (All Cranes, FLT / Telehandler & Trestle & Beam Hoists)

Signed Appointed Person: _____ Date: _____





APPENDIX 6

SCHEDULE OF COMMON LIFTS (Example)

Project name:


A “Schedule of Common Lifts” identifies those items that are regularly lifted on construction sites and the standard method by which they are to be attached to the crane.


Refer to the PowerPoint file [Schedule Common Lifts Template](#) which should be adapted by site to cover all lifts common to the project or establishment.

This document can be used as the basis of toolbox talks and briefings to the crane team.

Refer to the ‘Guide to Slinging and Signalling’ for other very basic lifts

Date: _____





Lifting Operations Assessment Form - Part 1 - Documentation

Project:

Date:

THE CRANE/ LIFTING DEVICE

Owners Name, Address, Phone No.		
Technical Representative:		
Crane / Equipment Make & Model:		
Registration and/or Plant No.:		
Rig Configuration(s):		
Special Ballast Required?	*YES / NO - Details:	
Site Testing Required:	*YES / NO - Details:	
Crane Driver Name (1):		
CITB CPCS card details:	Reg. No:	Expiry date:
Crane Drivers Name (1):		
CITB CPCS card details:	Reg. No:	Expiry date:
Examination Scheme Expiry Date	Reg. No:	Certificate expiry date:
6 monthly Thorough Examination	Reg. No:	Examination report expiry date:
Weekly crane inspection	YES/NO*	*Details

LIFTING ACCESSORIES CARRIED

Item	Identification No	S.W.L.	6 monthly thorough examination - Expiry date

ACCEPTANCE SIGNATURE

I have checked the above items as indicated and confirm that to the best of my knowledge, they are in good order and that this form is therefore valid until the prescribed date.

Sign:	Date:	Form valid until:
Print Name:		

Copy to Appointed Person

Copy to Crane Operator (to be kept in crane cab at all times)





Lifting Operations Assessment Form - Part 2 – Use

Project:

Date:

THE JOB

Brief Description of Work:		Crane Location:
Load Wt.:	Max. Height of Lift:	Max. Radius Lift:
Lifting Accessories:		
Obstructions (O/Head Cables, Existing Buildings, etc.):		
Ground Conditions:	Voids & Traps:	Underground Services:
Road Closure: Y / N *	Access:	Public Interface:

THE SPECIFYING TEAM (Named Individuals)

Appointed Person:	Crane Specifier:
Foundation Specifier:	Lifting Accessory Specifier:
Will Crane be HIRED AND MANAGED on site YES / NO* or FULLY SUBCONTRACTED? YES / NO*	

THE CRANE

Make & Model:	Registration/Plant No.:
Part 1 Form checked YES/NO* and valid until:	
Weekly crane inspection - rechecked and up to date YES/NO*	

RADIO COMMUNICATIONS

Crane to Crane Radios Required? YES / NO	Crane to S/S Radios? YES / NO
--	-------------------------------

THE TEMPORARY WORKS (Crane Base & Outrigger Supports)

Standard Solution (TIN42) i.e. Outrigger Pad Size?	
Special Design? By Whom?	Checked to Comply? By Whom?

THE LIFTING ACCESSORIES (If not as per Part 1 form)

Item	Identification No	S.W.L.	6 monthly thorough exam'n - Expiry date

THE CRANE TEAM

Appointed Person:	Crane Supervisor:
Crane Driver:	Slinger/Signaller(s):

ACCEPTANCE SIGNATURES (Distribution of copies to these persons, plus Slinger/Signallers)

Appointed Person	I have checked all the above items, and confirm that to the best of my knowledge the crane is capable of carrying out the lifts described within the limits specified.	Sign	Date
Crane Supervisor	I am aware of the lifts for which the use of this crane is authorised & any limitations imposed & will ensure to the best of my ability the crane is not used outside these limits. I have informed crane operator & slinger/signaller(s) accordingly.	Sign	Date
Crane Driver(s)	I am aware of the lifts for which the use of this crane is authorised and any limitations imposed & will ensure that to the best of my ability the crane is not used outside these limits.	Sign 1. 2.	Date





Appendix 10

Construction Methodology



Abraham Moss Library and Leisure Centre
LOGISTICS AND METHODOLOGY

10/03/2020

Abraham Moss

Project Overview



Abraham Moss

Project Overview



Contents

- Logistics
 - Site Set Up
 - Site Access
 - Welfare Set Up
 - Loading Bays
- Demolition
 - Link Bridges
 - Link Bridge Fit Out
 - Main Demolition
 - Surveys
- Substructure
 - Lower Raft Slab
 - Pool Structure
 - Upper Raft Slab
- Superstructure
- Envelope
 - Roofing
 - Elevations
- Sports Hall Fit Out
- Central Zone Fit Out
 - Ground Floor
 - First Floor
 - Atrium
- Pool Hall Fit Out
- Externals

Logistics

Loss of Parking


Loss of parking
from 27th May
2020

Key	
2.4m Hoarding Line	—
6M Vehicle Gate	- - - -
4m Vehicle Gate	- - - -
Pedestrian Gate	—



Logistics

Site Set Up





CONFIDENTIAL, NOT FOR DISTRIBUTION

Logistics

Site Access



57 PINDI POINTS: Swept path analysis to indicate the path of basic vehicle combination. This swept path shows the articulated vehicle travelling around central island and the path requires road driving across any outer limits of the road layout ie kerbs / car parking spaces. This indicates the vehicle/trailer would impact on the central island at two corners, path also does the whole round would be required without any other obstructions.

CLIENT: 4th FLOOR SCHOOL	TRACTOR TRAILER COMBINATION: 6x4 TRACTOR	PROJECT ADDRESS: CRESCENT RD CRIPSALL	CLIENT: LOR
-----------------------------	--	---	----------------





CONFIDENTIAL, NOT FOR DISTRIBUTION

Logistics

Welfare Set Up




Welfare Location



CONFIDENTIAL, NOT FOR DISTRIBUTION

Logistics


Welfare Set Up





Logistics


Loading Bay – Sports Hall



Leave out partition / Extend glazed unit from 3.5m to 5m

Logistics


Loading Bay – Sports Hall



Scaffold loading platform to be built into the sports hall for MEP modules loading out

Logistics

Loading Bay – Atrium



Glazed unit to be left out

Scaffold loading bay

Scaffold safety system

Steel Stair to be left out

Scaffold loading platform to be built into the Atrium for modules and plasterboard loading out - needs to be minimum time, load out areas the remove platform.



Logistics

Loading Bay – External Plant Deck




Area to be left out

Scaffold Platform to be up and over Optima Gold cladding



Demolition

Link Bridges





Demolition

Main Build

1 - Asbestos Removal


2 - Soft Strip





Demolition


Main Build





Demolition

Main Build





Demolition

Main Build





Demolition

Main Build





Demolition

Main Build





Demolition

Main Build







Demolition

Main Build



Substructure

Lower Raft Slab





☐	Raft Slab	5w 1d	7	
☐	Pour 1	2w 1d	8	
	Blinding	1d	9	
	Membrane	3d	10	
	Reinforcement	1w	11	
	Formwork	2d	12	
	Concrete	1d	13	
	Strike Formwork	2d	14	
⊕	Pour 2	2w 4d	15	
⊕	Pour 3	3w 3d	16	
⊕	Pour 4	4w 3d	17	

Substructure

Lower Raft Slab - Walls




Split into 30 pours – 2gngs



☐ Raft Walls	7w 4d	5	
☐ Gang 1	7w 4d	6	
☐ Pour 1	4d	7	
Void former	1d	8	
Reinforcement	8eh	9	
Formwork	8eh	10	
Concrete	8eh	11	
Strike Formwork	1d	12	


Substructure

Lower Raft Slab – Mass Fill





Substructure

Pool Structure - Base





▣ Main Pool	14w 3d
⊕ Balance Tank	4w
⊕ Mass Fill	2w 1d
▣ Slab	4w
⊕ Pour 1	4d
⊕ Pour 2	4d
⊕ Pour 3	1w
⊕ Pour 4	1w 1d
⊕ Pour 5	1w 2d
⊕ Pour 6	1w 3d
⊕ Pour 7	1w 4d
⊕ Pour 8	2w
⊕ Walls	6w
▣ Learner Pool	14w 2d
⊕ Balance Tank	3w 3d
⊕ Mass Fill	2w 1d
▣ Slab	3w 2d
⊕ Pour 1	1w 1d
⊕ Pour 2	1w
⊕ Pour 3	1w 1d
⊕ Pour 4	1w 2d



Substructure

Pool Structure - Walls




Risk around highlighted area regarding access – sacrificial shutters under review

Walls	6w	8	
Gang 1	6w	9	
Pour 1	4d	10	
Void former	1d	11	
Reinforcement	8eh	12	
Formwork	8eh	13	
Concrete	8eh	14	
Strike Formwork	1d	15	

Substructure

Upper Raft Slab






CONFIDENTIAL, NOT FOR DISTRIBUTION

Superstructure

Steel Erection






CONFIDENTIAL, NOT FOR DISTRIBUTION

Superstructure

Gang 1 – GL N-A, 1-5




[-] Crew 1	6w 2d	3	
[+] Grid G-N, 1-5	3w 3d	4	
[+] Grid G-A, 1-5 Sports Hall	4w 3d	5	




CONFIDENTIAL, NOT FOR DISTRIBUTION

Superstructure

Gang 2 – GL N-D, 5-8



▣ Crew 2	13w 2d
⊕ Grid G-N, 5-9	4w
⊕ Grid D-G, 5-8	2w 2d







CONFIDENTIAL, NOT FOR DISTRIBUTION


Superstructure

Gang 2 - Pool Hall Steel GL N-Q, 1-8



Envelope

Roofing - Overview





External Envelope	17w 2d
Roofing	17w 2d
Pool N-Q, 1-8	7w 4d
Sports Hall/Plant/Dry Gym/Changing	11w 4d
Main Roof (GL5-8)	12w 1d



CONFIDENTIAL, NOT FOR DISTRIBUTION

Envelope



Roofing – Pool Hall





Envelope

Roofing – Plant Deck and Squash Court






CONFIDENTIAL, NOT FOR DISTRIBUTION

Envelope


Roofing – Main Roof

[-] Main Roof (GL5-8)	12w 1d
Gutter Grid Line 8	1w
Composite Panels to Main Roof	4w
Roof Cowl Upstands (2nr)	4d
Roof Cowl Installs (2nr)	2d
GL N Parapet Cladding	2d
Main Roof Complete	
[+] Roof Light 1	1w 4d
[+] Roof Light 2	1w 4d
PV Install	1w



Elevations

Overall







CONFIDENTIAL, NOT FOR DISTRIBUTION

Elevations

North Elevation



North (Ground Level) Inc. East Return (GL N-C, 1; GL C, 1-2)	12w 3d
SFS	2w 2d
100mm Kingspan Micro-rib	2w
100mm Kingspan Micro-rib Parapet	1w 1d
Brickwork	4w
Louvered Double Doors	2d
Double Doors	2d
Capping 0.8m girth	1w 2d




2. Kingspan Cladding Install

1. SFS Install
3. Brickwork Install



Elevations

North Elevation




North Level 1 incl West Return (GL N-H, 3; GL H, 3-1; GL H-A, 2)	5w 4d	15
100mm Kingspan Micro-rib	2w 3d	16
100mm Kingspan Micro-rib Parapet	1d	17
Capping 0.8m girth	1w 1d	18
External Fire Escape/Access Stair 4no flights/3no half landings	1w	19
Metal Door Single	1d	20
Cat Ladder to high level roof	2d	21
Plant Screen	2d	22




CONFIDENTIAL, NOT FOR DISTRIBUTION

Elevations

North Elevation



North Level 1 Low Level incl West Return	5w 3d
SFS	3d
100mm Kingspan Micro-rib	1w 3d
Brickwork + below DPC	1w 1d
100mm Kingspan Micro-rib Rear Parapet	2d
Capping 0.8m girth	2d






CONFIDENTIAL, NOT FOR DISTRIBUTION

Elevations

East Elevation

East Elevation (GL Q, 1-8)	7w	15
SFS	1w	16
100mm Kingspan Micro-rib	1w 4d	17
Kingspan Optimo Gold incl Micro Rib Feature	1w	18
Micro Rib Feature	2d	19
Brickwork	2w 2d	20
100mm Kingspan Micro-rib Parapet	3d	21
Capping 0.8m girth	3d	22
100mm Kingspan Optimo Gold Parapet	1d	23
Capping 0.8m girth	2d	24
Curtain Wall "Windows" to GF Level 4no at 5,870m2	2d	25
Double Glazed Double Door	1d	26



4. Optimo Gold Cladding Install

2. Kingspan Cladding Install

1. SFS Install
3. Brickwork Install



CONFIDENTIAL, NOT FOR DISTRIBUTION

Elevations

South Elevation

Activity	Duration	Start	End
South (CL D-N 8)	14w	24	38
SFS	1w 2d	25	26
Signage Installation First Fix	4d	26	30
Kingspan Optimo Gold incl Micro Rib Feature	2w 3d	27	31
Microrib feature within Feature	3d	26	29
Kingspan Optimo to parapet	1w	29	30
Capping 60mm girth	1w	30	31
Brickwork + below DPC	2w 4d	31	35
Erect Loading tower to Gym (GLB/N)	3d	32	34
Loading tower Available	5w 1d	33	38
Infill Curtain Walling after Removal of Scaffold Tower	4d	34	38
Dismantle Loading Tower	3d	35	38
Brickwork to DPC below curtain wall	1d	36	37
Curtain Wall Glazing	1w 2d	37	39
Curtain wall feature	2d	38	40



Elevations


South Elevation

Task	Duration
South (Pool Hall) (GL N-Q, 8)	4w 3d
SFS	2d
Kingspan Optimo Gold incl Micro Rib Feature	1w 1d
Microrib within Optimo Cladding	1w
Brickwork + below DPC	4d
Kingspan Optimo Gold Parapet	2d
Curtain Wall Glazing within Optimo Cladding	3d
Curtain Wall "Windows" to GF Level 4no 5,870m2	1d
Curtain Wall Glazing to GF	2d



Elevations


West Elevation





Elevations


West Elevation





CONFIDENTIAL, NOT FOR DISTRIBUTION

Fit Out Sports Hall




Internal Wall Type IW-WTB: REF IW-WTB
 Party Wall - Double Stud SFS Spectral Sports Wall

- 18mm WSP ply phenolic coated laminate face ribbed boards. Vertical board joints to be continuously supported by strips of 18mm ply, horizontal battens notched to suit.
- 25mm solid oak battens
- 1x150mm Knaf SFS Stud 1.5mm Gauge at 400mm centres
- 305mm Void Structural Zinc
- 1x62mm Knaf Stud (S-SC) at 400 mm centres
- 2x: 18mm Knaf Soundshield Plus board




F10 - Sports Vinyl - Ss_30_42_72_72







Fit Out

Sports Hall sequence



Fit Out

Pool Hall



Internal Wall Type W-WT7: REF IW-WT7
Party Wall - Single Stud/Insulation

- 2no. layers 15mm Knauf Soundshield Plus board
- 75mm Knauf C Stud (0.55) at 600mm Centres
- 50mm Knauf Earthwool Acoustic partition roll
- 2no. layers 15mm Knauf Soundshield Plus board


Internal Wall Type G: REF IW-WT5
Twin wall Party Wall - Double stud+SFS Wall

- 2no. layers 15mm Knauf Soundshield Plus board
- 1x150mm Knauf SFS Stud 1.5mm Gauge at 400mm centres
- 234mm Agid-Structural zone
- 1x62mm Knauf 1 Stud (0.55) at 400mm centres
- 2no. layers 15mm Knauf Soundshield Plus board



Fit Out


Pool Hall






Fit Out

Central Zone – Ground Floor



Fit Out


Central Zone – First Floor





External Works

North Elevation



Area to be tarmacked – services underneath to be complete




External Works

East Elevation

Soft landscaping

Area to be paved - services underneath to be complete





CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works

South Elevation



Area to be paved – services underneath to be complete



External Works

South Elevation

Area for planters




Soft Landscaping –
Rootspace structure
to be installed
underneath prior to
paving



CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works


South Elevation





External Works


South Elevation





External Works

South Elevation






CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works

West Elevation



Ducting and gas main to be installed prior to subbase


Red area indicates area for Rootspace structure to be installed prior to paving



CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works

West Elevation



Blue area indicates area covered within 'Turning Circle - Centre and Crossings' programme




External Works

West Elevation

Blue area indicates the hard landscaped area

Green area indicates the soft landscaping area






CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works

West Elevation

Grey area indicates the area for pedestrian tarmac





CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works

West Elevation



Phase 3 - Red area indicates the area for Carriageway surface




CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works

West Elevation

Phase 4 – Blue area indicates area for resurfacing to be complete as overnight works. Traffic management will also be required





CONFIDENTIAL, NOT FOR DISTRIBUTION

External Works

West Elevation

Phase 5 - Red area indicates area for reinstatement, including pedestrian barriers, kerbs and tarmac.

