

Substructure

Lower Raft Slab - Walls

Split into 30 pours – 2gngs







| Raft Walls | 7w 4d | 5 |
|--------------------------------|-------|------|
| Gang 1 | 7w 4d | 6 |
| Pour 1 | 4d | 7 |
| Void former | ld | 8 🛐 |
| Reinforcement | 8eh | 9 🔯 |
| Formwork | 8eh | 10 🖸 |
| Concrete | 8eh | 1) 🔯 |
| Strike Formwork | ld | 12 |


24


Substructure

Lower Raft Slab - Mass Fill











Substructure

Pool Structure - Walls






Risk around highlighted area regarding access – sacrificial shutters under review

| ∍ \ | Nalls | 6w | 8 |
|------------|-----------------|-----|------|
| - | Gang 1 | 6w | 9 |
| - | Pour 1 | 4d | 10 |
| | Void former | ld | 11 |
| | Reinforcement | 8eh | 12 |
| | Formwork | 8eh | 13 |
| | Concrete | 8eh | 14 🛅 |
| | Strike Formwork | ld | 15 |

Substructure


Upper Raft Slab



28

Superstructure


Steel Erection



29

Superstructure

Gang 1 – GL N-A, 1-5




Superstructure

Gang 2 – GL N-D, 5-8

| \sim SP1/PG02 SP0 / /s/M/1 / / / / / N = Cr | ov 0 | 12.00 | | <u> </u> |
|---|---------------|--------|------------|--------------------|
| | ew 2 | 13w 2d | | |
| | Frid G-N, 5-9 | 4w | | <u></u> ¶ <u>+</u> |
| | Grid D-G, 5-8 | 2w 2d | 8 P | |
| 2.1 4.1.2 F K.S. | | | | |
| | | | | |
| | | | | |
| 2-5P155/ | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Child All All School | | | | |
| | | | | |
| | | | | |
| / / ALATTACALE | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | 31 |
| | | | | JI |
| | | | | |
| | | | | |


Superstructure

Gang 2 - Pool Hall Steel GL N-Q, 1-8




|) | Pool Area N-Q, 1-8 | 6w 3d | <u></u> | |
|---|---|-------|---------|------|
| | Sur∨ey HD Bolts | 3d | 19 | |
| | Erect Steel incl edge protection | 3w | 20 | |
| | Install Glulam Beams and associated steel | lw | 21 🖬 | |
| | Grout Column Bases (by LOR) | 2d | | 22 🤤 |
| | Install Haki Tower for access (by LOR) | 1d | | 23 |
| | Install Metal Decking to first floor | 4d | | 24 |
| | Install Roof Decking | 2w | | 25 |
| | Time Risk Allowance | 3d 🖉 | | 26 |
| | Hando∨er to LOR | | | 27 |
| - | | | | |





Envelope


Roofing – Pool Hall




| = Roofing | 17w 2d | | |
|--------------------------------------|--------|------------|----|
| 🗉 Pool N-Q, 1-8 | 7w 4d | 5 | |
| Roof Gutter and outlets | 2d | 6 m | |
| Composite Roof Panel | 4w 2d | | |
| GL N Parapet Cladding | 2d | 8 | |
| GL N Parapet Capping | ld | 9 📷 | |
| Handrails | 2d | 10 | |
| Time Risk Allowance | 3d | | 11 |
| Pool hall roof and parapets complete | | | 12 |

Envelope

Roofing - Plant Deck and Squash Court






13 🔶

Envelope

15

Roofing - Main Roof



Elevations

Overall


| SFS / Wall Cladding / Curtain Walling / Brickwork | 15w 3d | 11 | | | |
|---|--------|----|----|----|----|
| Pool Hall Envelope (N-Q, 1-8) | 7w 3d | | | | 12 |
| • North Level 1 Low Level incl West Return | 5w 3d | | | | |
| West above level 1 (External Plant Deck) (GL N, 1-3) | 5w 2d | | | | |
| ■ East Elevation (GL Q, 1-8) | 7w | | | | 15 |
| ± South (Pool Hall) (GL N-Q, 8) | 4w 3d | | | | |
| Sports Hall/Plant/Dry Gym/Changing | 12w 3d | 17 | | | |
| North (Ground Level) inc. East Return(GL N-C, 1; GL C, 1-2) | 12w 3d | 18 | | | |
| North Level 1 incl West Return (GL N-H, 3; GL H, 3-1; GL H-A, 2) | 5w 4d | | | 19 | |
| • West Elevation (GL A, 2-5) | 8w | | 20 | | |
| South Elevation (GL A-D, 5) | 7w 2d | | 21 | | |
| Entrance/Library/Dance/Dry Change | 14w | 22 | | | |
| • West (GL D, 5-8) | 4w 1d | | | | |
| E South (GL D-N, 8) | 14vv | 24 | | | |




North (Ground Level) inc. East Return(GL N-C, 1; GL C, 1-2)

12w 3d


Elevations




Elevations




Elevations






| | | CONFIDENT | IAL, NOT FOR | DISTR | IBUTIC | ON | |
|---------------------------------------|--|-----------|--------------|-------|--------|----------|-------------|
| | South (GL D-N, 8) | 14w | 24 | | | | |
| Elevations | SFS | 1w 2d | 25 | | | | |
| South Elevation | Signage Installation First Fix | 4d | 26 | | | I | |
| | Kingspan Optimo Gold incl Micro Ri Feature | b 2w 3d | 27 | | | | |
| | Microrib feature within Feature | 3d | | 28 🔤 | | | |
| | Kingspan Optimo to parapet | lw | | 29 | | | |
| | Capping 0.8m girth | lw | | 30 | | Ì | |
| | Brickwork + below DPC | 2w 4d | | 31 | | | |
| | Erect Loading Tower to Gym (GL8/N | ۷) 3d | | | 32 🔤 | a | |
| | Loading Tower Available | 5w 1d | | | 33 | | |
| 2. Optimo Gold K.35,106 MsP5 - | Infill Curtain Walling after Removal (Scaffold Tower | of 4d | | | 1 | | 34 📷 |
| Cladding Install | Dismantle Loading Tower | 3d | | | | | 35 📷 |
| GH J K K3 stank 1 M | Brickwork to DPC below curtain wa | all 1d | | 36 | | | |
| | Curtain Wall Glazing | 1w 2d | | 37 | 2 | | |
| ABRAHAM MOSS | Curtain wall feature | 2d | | 38 | 3 | I | |
| | | i ili | | | 1 11 | | 11111111111 |
| I I I I I I I I I I I I I I I I I I I | Area to be left out | | | | | | |
| 4. Glazing Install | for Scaffold | | | | | | |
| 1. SFS Install | Platform – Infill later | | | | | | |
| 3. Brickwork Install | A A | | 100 | | | | |
| S: DICKWOIK INStall | | | SY M | | | | |
| | | | | 10 | | 42 | |


Elevations




Elevations



Elevations






Fit Out

Sports Hall sequence

| Sports Hall Final Fix | 4w 2d | aj + | |
|---|-------|--|----|
| Erect Loading Tower | 3d 32 | | |
| Loading Tower Available | 1w 38 | | |
| Dismantle Loading Tower | 3d 34 | | |
| Internal Stud and First Side Board | 2w 4d | s 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | |
| Internal Wall Second Side | 4w 1d | ******************** | |
| Internal Ply Board | 3w 4d | | |
| External Ply Board | 2w | | |
| Circulation Side Soundshield Board | 2d | | |
| First Fix High Level Sports Equipment By Client | 3w | | |
| Mist Coat | 1w | | |
| Final Coat Decoration | 2w | | |
| Sports Vinyl Flooring | 2w | 4 | |
| Sports Lining | 1w | | |
| First Fix Joinery | 1w | | |
| Second Fix Joinery | 1w | | |
| Glazed Screen | 3d | | |
| Final Fix Sports Equipment By Client | 2w | 48 | |
| Firestopping | 1w | | |
| Time Risk Allowance | 3d | | |
| Builders Clean | 1w | | 5 |
| OR Snag | 1w | | 2 |
| Client Snag | 1w | | 1 |
| inal Clean | 1w | | |
| Room Signed off and Locked Down | | | 55 |




Fit Out


Pool Hall

| Pool Hall | 24w 3d | 56 | |
|---|--------|----|----------------|
| External Wall Linings | 2w 4d | | 57 50000000000 |
| Internal Stud and First Side Board | 3d | | 39 22 |
| Skim Boarding | 2w 4d | | 59 22222222222 |
| Internal Wall Second Side | 28 | | |
| Mist Coat Walls | 1w | | |
| Pool pad 1st Fix | 2d | | |
| Pool balustrading 1st Fix | 3d | | |
| Pool pod 2nd Fix | 28 | | 4 <u>0</u> |
| Pool balustrading 2nd Fix | 3d | | 65 🚾 |
| Final Decoration | 2w | | |
| Core and First Fix Balustrade | 1w | | |
| Final Fix Balustrade | Tw | | 68 |
| Glazed Screen Install (Separation Screen) | lw | | 69 222 |
| Main Pool Hall Tiling | 2w1d | | 70 505555555 |
| Learner Paol Hall Tiling | 1w 3d | | n cosses |
| Whiterock | Jw | | |
| First Fix Joinery | lw | | |
| Final Fix Joinery | 1w | | |
| Firestopping | 1w | | 73 |
| Time Risk Allowance | 1w | | 76 |
| Builders Clean | 1w | | |
| LOR Snag | 1w | | 78 |
| Client Snag | lw | | |
| Final Clean | lw | | |
| Pool Fill | 1w | | |
| Room Lockdown | | | 820 |
| Pool Area Screeding | 4w 3d | | |
| Grid Floor 1st Fix MEP | 3w 3d | | |
| Grid Floor 2nd Fix MEP | 4₩ | | |
| Grid Flaor Final Fix MEP | 6w 4d | | |
| Pool Finishes | 20w 1d | 87 | |


Fit Out Central Zone – Ground Floor




50



External Works






External Works




External Works




External Works




External Works




External Works




External Works




External Works





External Works



External Works

West Elevation



63

External Works

West Elevation

CONFIDENTIAL, NOT FOR DISTRIBUTION

Phase 4 – Blue area indicates area for resurfacing to be complete as overnight works. Traffic management will also be required

External Works

West Elevation

CONFIDENTIAL, NOT FOR DISTRIBUTION

Phase 5 – Red area indicates area for reinstatement, including pedestrian barriers, kerbs and tarmac.

