

5 No SMALL TRESS TO BE REMOVED (NO TRESS ON SITE HAVE TPOs)
2 No SMALL DWARF STONE WALLS TO BE REMOVED

200mm THICK CONCRETE PAD FOUNDATION FOR TEMPORARY STORAGE BUILDINGS

SITE LEVELS TO BE RETAINED AND NEW ROAD PLANNING TO BE LAID ON EXISTING SITE

TOP YARD (NORTH SITE) HAS LIMITED VEHICLE ACCESS OTHER THEN DELIVERIES AND STORING OF MATERIAL ON LONG TERM PLANS THEREFORE VEHICLE ACCESS IS NOT AS DEMANDING AS SOUTH SITE

EXISTING SITE ENTRANCE RETAINED


EXISTING GATES RETAINED FOR SECURITY REASONS GATES WILL BE OPENED FIRST THING IN THE MORNING FOR VEHICLE MOVEMENT AND LEFT OPEN UNTIL CLOSE OF BUSINESS

EXISTING VEHICLE RAMP WIDENED BY APPROX 3500mm WITHIN THE SITE BOUNDARY ONLY TO ALLOW PASSING VEHICLES ON RAMP

NEW SITE GATES MOVED FURTHER INTO THE RAMP ON SITE TO PREVENT VEHICLES WAITING ON MAIN ROAD

MANHOLE SCHEDULE							
Manhole ref	Cover Level (m)	MH Depth (m)	Pipes In Invert	Pipes In Diameter (mm)	Pipes In Backdrop (mm)	Pipe Out Invert Level (m)	Pipe Out Diameter (mm)
Northern site							
N1	62.6	1				61.6	300
N2	62.6	1.091	61.509	300		61.509	300
N3	62.8	1.5	61.3	300		61.3	300
Attenuation	62.6 to 62.45	1.851	61.206	300		60.6	300
TN	62.45	1.967	60.498	300		60.498	300
CN	62.45	1.969	60.491	300		60.491	300
ON	62.45	1.971	60.479	300		OUTFALL	
Southern site							
S1	63.9	1				62.9	225
S6	62.45	0.776				61.674	225
S5	63.44	1.3				62.14	100
Attenuation	62.5	2	61.2	100		60.5	300
TS	62.3	1.802	60.498	300		60.498	300

C:\Project\CLE30275 Dockfield Road Shipley\04-Calcs\DWG\110 - Drainage Layout_B.dwg



Contains OS data © Crown copyright and database right 2020

© 2019 RPS Group

Notes

- This drawing has been prepared in accordance with the scope of RPS's appointment with its client and is subject to the terms and conditions of that appointment. RPS accepts no liability for any use of this document other than by its client and only for the purposes for which it was prepared and provided.
- If received electronically it is the recipients responsibility to print to correct scale. Only written dimensions should be used.

Notes

- General**
- This drawing to be read in conjunction with all other relevant drawings, the specification and contract. In the event of any conflict between sources of information formal clarification shall be obtained prior to any fabrication detailing, construction or ordering.
 - All site dimensions to be confirmed on site at each stage of construction, setting out will require reference to architects and other drawings as all setting out will not be contained on engineers drawings alone.
 - Existing levels shown are based on information provided and should be confirmed on site
 - Proposed levels are indicative and subject to change
 - Normal hazards for construction of this type must be considered, particular remaining hazards relevant to works shown on this drawing include: deep excavations, unidentified buried services, work in proximity to sewage.
- Materials**
- Thermoplastics pipes, joints and fittings for gravity sewers shall comply with the relevant provisions of BS EN 1401-1 (PVC-U), BS EN 1852-1 (PP), and BS EN 12666-1 (PE).
 - Ancillary drainage fittings for thermoplastics pipes shall comply with BS EN 13598-1 or BS4660, as appropriate.
 - Thermoplastics structured wall sewer pipe shall comply with the relevant provisions of BS EN 13476-1 and WIS 4-35-01 and BS EN 13476-2 or BS EN 13476-3. Pipes shall be BSI Kitemarked or have equivalent third party certification, and have a short-term ring stiffness not less than 8 kN per m2 (SN8) or be subject to a quality system for storage and embedment.
 - Thermoplastics manholes and inspection chambers shall comply with BS EN 13598-1 or BS EN 13598-2.
 - Precast Concrete Chambers to BS 5911:Part 2 and BS8301 kitemarked
 - Geotextile protection fleece to be non-woven needle-punched polypropylene
 - Permeable geomembrane to be minimum 125g/m² non-woven geotextile with minimum permeability 75ls/km²
 - Impermeable geomembrane to be minimum 1mm thick polypropylene impermeable membrane suitable for waterproofing to structures and for water containment. Laps between sheets to be as manufacturer's recommendations.
- Workmanship**
- The pipeline structural design is to suit finished ground levels and loadings. The contractor should ensure suitable protection is used against any additional loading during construction.
 - All materials shall be handled and installed strictly in accordance with the manufacturer's recommendations and all relevant health & safety regulations. All works shall be undertaken with full regard to all health & safety issues. reference shall also be made to all available hazard assessments and the content of the health and safety plan.
 - The contractor shall check all works undertaken on site as they progress and all test results for compliance with the specification and drawings. visits, inspections or reviews undertaken by designers do not reduce this requirement on the contractor. any non-compliant works to be made safe immediately.
 - Not all fixings are specified in detail. all fixings are required to be robust and suitable for the application in which they are being used and to achieve the required design life. selection of fixing materials must take into account the materials being fixed and any detrimental interaction, which may occur. fixing systems should be provided to resist appropriate loads determined in accordance with good practice and the whole of the load geometry taken into account.
 - The builder shall ensure that all elements are adequately and safely supported at all times without damage taking into account all relevant temporary partially complete works stages and all appropriate loading conditions. all temporary loading conditions including those associated with any temporary health and safety provision shall be properly considered.
 - This drawing should not be used for fabrication detailing, construction or ordering unless specifically identified "for construction" below.
 - Information shall be collected and collated by the contractor to fully describe as built construction as works progress. issue of "as built" information will not imply any designers review of any works not in accordance with the construction issue drawings

B	Revised for detailed design	14/01/2021	MAS	
A	Drainage strategy issue	04/01/2021	MAS	
P01	Draft for comment	21/12/2020	MAS	
Rev	Description	Date	Initial	Checked



Dearing House, 1 Young Street, Sheffield S1 4UP
T: +44(0)144 272 7301

Client Chris Wright Road Planing Ltd

Project Dockfield Road Shipley

Title Proposed drainage layout

Status Drawn By PM/Checked by
Design MAS .

Job Ref Scale @ A1 Date Created
CLE30275 1:500 Dec 2020

Figure Number Rev
CLE30275/05/110 B

rpsgroup.com/uk



WATER STOPS ARE REQUIRED WHEN EXCAVATION PASSES THROUGH UNGRADED CONTAINING RUNNING WATER




Table with 3 columns: Item, Quantity, and Unit. It lists materials for the water stop installation.

WATER STOP TRENCH BEHIND IN ROOM

Water stops are required when excavation passes through ground containing running water




Table with 3 columns: Item, Quantity, and Unit. It lists materials for the water stop installation.

WATER STOP TRENCH BEHIND IN ROOM

Water stops are required when excavation passes through ground containing running water




Table with 3 columns: Item, Quantity, and Unit. It lists materials for the water stop installation.

WATER STOP TRENCH BEHIND IN ROOM

Any supports and padding that be removed immediately before pouring of concrete








Table with 3 columns: Item, Quantity, and Unit. It lists materials for the water stop installation.

WATER STOP TRENCH BEHIND IN ROOM

Table with 3 columns: Item, Quantity, and Unit. It lists materials for the water stop installation.




TYPICAL MANHOLE DETAIL (MANHOLE COVER LEVEL TO SOFT OF PIPE 1.5m TO 3m)




TYPICAL MANHOLE DETAIL (MANHOLE COVER LEVEL TO SOFT OF PIPE 1.5m TO 3m)


Table with 3 columns: Item, Quantity, and Unit. It lists materials for the manhole detail.




TYPICAL DETAIL FOR SMALL DIAMETER HEADWALL (MANHOLE COVER)



TYPICAL DETAIL FOR SMALL DIAMETER HEADWALL (MANHOLE COVER)




TYPICAL DETAIL FOR CONVEYANCE BAY




POLYPROPYLENE INTERMEDIATE ABSORPTION (POLYPROPYLENE)




POLYPROPYLENE INTERMEDIATE ABSORPTION (POLYPROPYLENE)




POLYPROPYLENE INTERMEDIATE ABSORPTION (POLYPROPYLENE)



POLYPROPYLENE INTERMEDIATE ABSORPTION (POLYPROPYLENE)



POLYPROPYLENE INTERMEDIATE ABSORPTION (POLYPROPYLENE)



POLYPROPYLENE INTERMEDIATE ABSORPTION (POLYPROPYLENE)

© 2019 RPS Group

Notes

- 1. This drawing has been prepared in accordance with the scope of RPS's appointment with its client and is subject to the terms and conditions of that appointment. RPS accepts no liability for any use of this document other than by its client and only for the purposes for which it was prepared and provided.
2. If received electronically it is the recipients responsibility to print to correct scale. Only written dimensions should be used.

Notes

General

- 1. This drawing to be read in conjunction with all other relevant drawings, the specification and contract. In the event of any conflict between sources of information formal clarification shall be obtained prior to any fabrication detailing, construction or ordering.
2. All site dimensions to be confirmed on site at each stage of construction, setting out will require reference to architects and other drawings as all setting out will not be contained on engineers drawings alone.
3. Existing levels shown are based on information provided and should be confirmed on site.
4. Proposed levels are indicative and subject to change.
5. Normal hazards for construction of this type must be considered, particular remaining hazards relevant to works shown on this drawing include: deep excavations, unidentified buried services, work in proximity to sewage.

Materials

- 6. Thermoplastics pipes, joints and fittings for gravity sewers shall comply with the relevant provisions of BS EN 1401-1 (PVC-U), BS EN 1852-1 (PP), and BS EN 12666-1 (PE).
7. Ancillary drainage fittings for thermoplastics pipes shall comply with BS EN 13598-1 or BS4660, as appropriate.
8. Thermoplastics structured wall sewer pipe shall comply with the relevant provisions of BS EN 13476-1 and BS EN 13476-2 or BS EN 13476-3. Pipes shall be BS1 Kitemarked or have equivalent third party certification, and have a short-term ring stiffness not less than 8 kN per m2 (SN8) or be subject to a quality system for storage and embedment.
9. Thermoplastics manholes and inspection chambers shall comply with BS EN 13598-1 or BS EN 13598-2.
10. Precast Concrete Chambers to BS 5911:Part 2 and BS8301 kitemarked.
11. Geotextile protection fleece to be non-woven needle-punched polypropylene.
12. Permeable geomembrane to be minimum 125g/m2 non-woven geotextile with minimum permeability 75l/s/m2.
13. Impermeable geomembrane to be minimum 1mm thick polypropylene impermeable membrane suitable for waterproofing to structures and for water containment. Laps between sheets to be as manufacturer's recommendations.

Workmanship

- 14. The pipeline structural design is to suit finished ground levels and loadings. The contractor should ensure suitable protection is used against any additional loading during construction.
15. All materials shall be handled and installed strictly in accordance with the manufacturer's recommendations and all relevant health & safety regulations. All works shall be undertaken with full regard to all health & safety issues, reference shall also be made to all available hazard assessments and the content of the health and safety plan.
16. The contractor shall check all works undertaken on site as they progress and all test results for compliance with the specification and drawings, visits, inspections or reviews undertaken by designers do not reduce this requirement on the contractor. any non-compliant works to be made safe immediately.
17. Not all fixings are specified in detail, all fixings are required to be robust and suitable for the application in which they are being used and to achieve the required design life. selection of fixing materials must take into account the materials being fixed and any detrimental interaction, which may occur. fixing systems should be provided to resist appropriate loads determined in accordance with good practice and the whole of the load geometry taken into account.
18. The builder shall ensure that all elements are adequately and safely supported at all times without damage taking into account all relevant temporary partially complete works stages and all appropriate loading conditions. all temporary loading conditions including those associated with any temporary health and safety provision shall be properly considered.
19. This drawing should not be used for fabrication detailing, construction or ordering unless specifically identified "for construction" below.
20. Information shall be collected and collated by the contractor to fully describe as built construction as works progress. issue of "as built" information will not imply any designers review of any works not in accordance with the construction issue drawings

Table with 5 columns: Rev, Description, Date, Initial, Checked. It contains revision information for the drawing.



Dearing House, 1 Young Street, Sheffield S1 4UP
T: +44(0)144 272 7301

Client Chris Wright Road Planing Ltd
Project Dockfield Road Shipley
Title Drainage typical details

Status Drawn By PM/Checked by
Draft MAS
Job Ref Scale @ A3 Date Created
CLE30275 1:50 Jan 2021
Figure Number Rev
CLE30275/05/111 A

rpsgroup.com/uk

C:\Project\CLE30275 Dockfield Road Shipley\04-Calcus\DWG\111-Drainage Details.dwg

C:\Project\CLE30275 Dockfield Road Shipley\04-Calcus\DWG\111-Drainage Details.dwg