

## Little Inside Farm

### Percolation Test results

#### Note:

Three holes were dug, hole 1, hole 2 & hole 3 with readings taken over three consecutive days.

#### Date of Reading

26/10/20 —

##### Hole 1

Filled at 1.30pm - dropped by 150mm by 5.30pm

##### Hole 2

Filled at 1.32pm - dropped by 150mm by 5.20pm

##### Hole 3

Filled at 1.40pm - dropped by 150mm by 6.00pm

27/10/20 —

##### Hole 1

Filled at 1.00pm - dropped by 150mm by 5.0pm

##### Hole 2

Filled at 1.10pm - dropped by 150mm by 5.50pm

##### Hole 3

Filled at 1.20pm - dropped by 150mm by 5.50pm

28/10/20 —

##### Hole 1

Filled at 1.00 - dropped by 150mm by 5.00pm

##### Hole 2

Filled at 1.10pm - dropped by 150mm by 5.00pm

##### Hole 3

Filled at 1.20pm - dropped by 150mm by 6.00pm

#### Extrapolation of test results.

##### Hole 1

Time taken to drop 150mm

- 300 mins (day 1)
- 300 mins (day 2)
- 240 mins (day 3)

Average time taken over 3days

is 280 mins

$\therefore 280 \div 150 = 1.9$  minutes taken for the fluid to drop 1mm.

##### Hole 2

Time taken to drop 150mm

- 230 mins (day 1)
- 280 mins (day 2)
- 230 mins (day 3)

Average time taken over 3days

is 247 mins

$\therefore 247 \div 150 = 1.6$  minutes taken for the fluid to drop 1mm

##### Hole 3

Time taken to drop 150mm

- 260 mins (day 1)
- 280 mins (day 2)
- 280 mins (day 3)

Average time taken over 3days is

273 mins

$\therefore 273 \div 150 = 1.8$  minutes taken for the fluid to drop 1mm

The percolation tests were carried out in accordance with guidance set out by Water Technology Engineering Ltd and are for determining the suitability of a soakaway / length of drainage fields for a septic tank installation. The test holes measured 300x300x600mm deep.

The figures are for information only and are to determine the best drainage proposal for the site conditions.

The test results were taken on two dry days and one wet weather day.