CARBEN CONSTRUCTION LIMITED METHOD STATEMENT . DEMOLITION Holt

GENERAL

- 1. Area of works to be barriered prior to works commencing.
- 2. Works will be supervised by a supervisor of Carben Construction Ltd at all times.
- 3. Safe pedestrian route will be maintained on walkway and entrances to all areas at all times.
- 4. All appropriate surveys should have been carried out prior to work commencing
- 5. Noise and dust shall be kept to a minimum.
- 6. Hot and cold water shall shall be supplied with travel butts and hot water within flasks.
- 7. All operatives shall have had an induction, showing first aid and fire procedures before any work commences.
- 8. All operatives shall be made aware of fire horns, fire extinguishers and assembly points in the induction.

MANUAL HANDLING/ PPE

- 1. Kinetic lifting will be enforced at all times.
- 2. Steel to ecapped boots, gloves, eye protection, ear defenders, dust masks, reflective jackets and hard hats shall be worn where and when necessary.

DEMOLITION

- 1. Make sure that all utilities are disconnected and/or capped off.
- 2 All soft furnishings shall be removed and placed into allocated skips.
- 3 Carpets vinyl and plastics shall be placed into allocated skips
- 4 All skips shall be supplied and removed by a registered carrier of waste.
- 5 Roof trusses shall be removed carefully by hand
- 6 While plant is moving into different positions a competent banksman will guide at all times.
- 7 All brick and block structures shall be dowse in water to reduce the flow of dust before knocked inwards onto the concrete floor to make it easier to remove cleanly.
- 8 All bricks and blocks shall be dowse in water before loaded onto lorries and taken to a registered re-cycling centre.
- 9 Some materials may be crushed on site.
- 10 Any loose debris shall be cleared and made clean.
- 11 The area will then be levelled out ready for the next trade to continue

have read and understood sign:					