

Tree Protection Area
KEEP OUT
Do not move this fence

TOWN & COUNTRY PLANNING ACT 1990
TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER. CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL PROSECUTION.

Secondary Specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-climb couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stainless steel posts, which should be attached to a base plate and secured with ground pins.
All other notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

ARBTECH
ARBTECH CONSULTING LTD
100, 102 & 104, High Street, Chislehurst, Kent, DA2 7DF
Tel: 01473 833333
www.arbtech.co.uk

Goalposts

Goalposts are to be installed to restrict the height of vehicles passing beneath the canopies of retained trees to prevent collision and damage to the canopy.

Goalposts need to be highly visible. They should be made out of rigid material such as timber and they are to be painted with red and white stripes.

The uprights of the goalposts are to be either fixed to the tree protection fencing or to be able to stand freely, there is to be no excavation within RPA's of retained trees for the installation of the goalposts.

Warning signs are to be placed upon the goalposts where they will be easy for drivers to see. These should provide the height of the crossbar and instruct drivers they are entering a tree protection area.

Ground boarding

New temporary ground protection should be capable of supporting any traffic entering or using the site without being distorted or causing compaction of underlying soil.

Note: The ground protection might comprise one of the following:

- for pedestrian movements only, a single thickness of scaffold boards placed either on top of or driven scaffold frame, as to form a suspended walkway, or on top of a compression-resistant layer (e.g. 100mm depth of woodchip), laid onto a geotextile membrane;
- for pedestrian-operated plant up to a gross weight of 2t, proprietary inter-locked ground protection boards placed on top of a compression-resistant layer (e.g. 150mm depth of woodchip), laid onto a geotextile membrane;
- for wheeled or tracked construction traffic, exceeding 2t gross weight, an alternative system (e.g. proprietary system or pre-cast reinforced concrete slabs) to an engineering specification designed in conjunction with arboricultural advice, to accommodate the loading to which it will be subjected.

For situations other than those described in a) or b), the ground boarding is to be designed by a suitably qualified person in an engineering specification in conjunction with arboricultural advice, to be able to support the expected loading to be placed upon it.

In all cases, the objective of the ground boarding is to avoid compaction of the soil beneath, so that tree root function remains unimpaired.

Supervised demolition

Removal of and/or replacement of hard surfacing situated either partially or completely within the RPA's of retained trees shall be undertaken with care and under the direct on-site arboricultural supervision as these areas are likely to contain roots.

Where this is necessary the working course will be broken up using a hand held pneumatic breaker, hand tools and a wheel barrow to break up and remove the surfacing. If it is necessary to remove the sub base this is to be undertaken using hand tools such as a fork to loosen the material and removed using shovels and wheel barrows.

In some situations and at the discretion of the arborist it may be possible to use an excavator using a hydraulic breaker and suitably sized toothless grading bucket. If an excavator is to be used it must be situated outside the RPA's, on top of the hard surfacing working away from the RPA's or from ground boarding.

Which ever system is used there is to be NO disturbance of the soil beneath. If roots are found they are to be covered over with damp heath and a layer of either sharp sand, wood chip or top soil to prevent desiccation.

Structures:

Demolition of existing structures and foundations situated either partially or completely within RPA's of retained trees shall be undertaken with care and under the direct on-site arboricultural supervision as these areas are likely to contain roots.

Where it is necessary for the foundations to be removed they are to only be removed where critical to the proposed development and to the minimum depth required. The foundations will be broken up using a hand held pneumatic breaker, hand tools and a wheel barrow to break up and remove the surfacing. In some situations and at the discretion of the arborist it may be possible to use an excavator using a hydraulic breaker and suitably sized toothless grading bucket. If an excavator is to be used it must be situated outside of the RPA's, on top of the hard surfacing working away from the RPA's or from ground boarding. It is likely that there will be any collapse of the soil within the rooting environment excavation is to be stopped immediately and the trench is to be shored up to prevent loss of the rooting environment.

Which ever system is used there is to be NO disturbance of the soil on the tree side of the foundations. If roots are found they are to be covered over with damp heath and a layer of either sharp sand, wood chip or top soil to prevent desiccation.


Arboricultural Supervision

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be undertaken within the root protection areas. This will include:

- Pre-commencement site meeting.
- Location of protective measures.
- Supervised demolition of retaining walls, hard surfacing, kerb edging and all associated foundations within and adjacent to the RPA's of trees numbers 3, 5, 13, 14, 15, 23 and 24.
- Any demolition and/or excavations within or adjacent to RPA's, including foundations, hard surfacing or underground services (a non-exhaustive list).
- Arboricultural sign off of demolition phase and removal of protective measures.

Arboricultural Method Statement

Please refer to Arbtech Consulting Ltd. Tree Schedule and Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the development may be implemented without detriment to retained trees.



Tree Work Schedule

No.	Species	Works	Category
1	Sycamore	Fell to ground level, grind out stump	C
2	Sycamore	Fell to ground level, grind out stump	C
4	Narrow-leaved ash	Fell to ground level, grind out stump	C
6	Apple	Fell to ground level, grind out stump	C
7	Apple	Fell to ground level, grind out stump	C
8	Apple	Fell to ground level, grind out stump	C
9	Sycamore	Fell to ground level, grind out stump	C
10	Sycamore	Fell to ground level, grind out stump	C
11	Sycamore	Fell to ground level, grind out stump	C
12	Sycamore	Fell to ground level, grind out stump	C
17	Elm	Fell to ground level, grind out stump	C
18	Cherry	Fell to ground level, grind out stump	C

All tree work is to be undertaken in accordance with British Standard BS 3900:2010 Tree work - Recommendations. All arboriculture is to be removed and the site is to be left as found. Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as timber lorries, tractors, excavators or cranes shall be parked or driven beneath the crowns of any retained trees, to prevent subsequent compaction and root death.

ARBTECH
Unit 3, Well House Barrs, Chislehurst, CH4 5DN
https://arbtech.co.uk, 01244 661170

Project: **Beormund Primary School, Former Bellenden School, Reedham Street, London SE15 4PF**

Client: **London Borough of Southwark**

Drawing: **Tree Protection Plan**


Based on: **B06-TOPO**

Drawing No: **Arbtech TPP 01 (Demolition)**

Date: **July 2021** Scale: **1:150 @ A0** Drawn: **MGM**

Key:

Tree Nos. T1	Tree Canopies	Trunks
RPA's	Category B trees	Category C trees
Category C groups	Trees to be removed	Protective fencing
Goal posts	Ground boarding	Arboricultural Supervision
		Demolition



Please refer to the Arboricultural Method Statement for full details on all surveyed trees and how all aspects of the development may be implemented without detriment to retained trees. This drawing is to be used as a reference and the engineering of construction design or related content should be undertaken by a suitably qualified person. The design is to be undertaken in accordance with the relevant standards and codes of practice. The design is to be undertaken in accordance with the relevant standards and codes of practice. The design is to be undertaken in accordance with the relevant standards and codes of practice.