

MARCH 11, 2021

78 Dawstone Road, Heswall, CH60 8ND
TREE SURVEY BS5837:2012

GUY SMALLTHWAITE

TREASURE

The Old Chapel, Orchard Lane, Puddington, Wirral, Cheshire. CH64 5SG info@treasure.re.uk

Table of Contents

Summary	2
Introduction	2
Scopes and Limitations.....	3
Survey Methodology	4
Tree Details	6
Arboricultural Impact Assessment	10
Arboricultural Method Statement.....	14
Precautions Inside the Construction Exclusion Zone.....	16
Precautions Outside the Construction Exclusion Zone	17
Appendix 1	
Tree Survey Schedule	19
Appendix 2	
Tree Constraints Plan and Tree Protection Plan.....	23

1 SUMMARY

The proposed plans are for a new dwelling and smaller building on the site. In total there are 8 individual trees and one group on the site. There are Tree Preservation Orders on the following trees – **T2: Norway Spruce** (WR0358/T2), **T7: Beech** (WR0358/T3), **T8: Spruce** (WR0358/G2), **G1 and T3: Beeches** (WR0358/G1).

T2 (Norway Spruce) and T1 (Conifer) are located in the driveway which is bare earth at present. To accommodate a new driveway a cellular confinement system would be used to protect the Root Protection Area of the tree and left in situ with appropriate final surfacing.

The smaller proposed building located in the car parking area incurs into the Root Protection Area of the Beech tree (T7). Pile foundations are proposed to be used as an alternative to strip foundations. This is in accordance with the BS5837:2012 guidelines *'The insertion of specially engineered structures within RPAs may be justified if this enables the retention of a good quality tree that would otherwise be lost.'* Furthermore, Temporary Ground Protection will be laid within the RPAs of T7 and T8 for protection throughout development. In addition, there is minimal incursion into the RPA of the Norway spruce (T8) of 2.3%. This is considered negligible and should not affect the health of the tree.

To prevent compaction and to protect the root radial areas of the trees, all trees which are not affected by development will be afforded protection (see Arboricultural Method Statement and Tree Protection Plan). Such trees shall be retained and shall not be lopped, topped, felled, pruned, have their roots severed or be uprooted without prior approval of the Local Planning Authority

2 INTRODUCTION

- 2.1 Guy Smallthwaite is an Arboricultural Consultant with Treasure. He has been awarded a Foundation degree in Arboriculture with the University of Central Lancashire in

conjunction with Myerscough College. He is a Professional Member of the Arboricultural Association. He has 20 years of experience within the industry.

- 2.2 Treesure have been instructed by Mr Peter Burns to produce a Tree Survey Plan in accordance with BS5837:2012. The survey was carried out on the 11th of March 2021. The weather conditions were overcast with a light breeze.
- 2.3 For the purposes of carrying out the tree survey, Treesure were provided with the following documents: A topographical survey, existing and proposed plans in PDF and CAD format.
- 2.4 Some trees on the site are protected by a Tree Preservation Order (see Fig 3).
- 2.5 This report details the arboricultural implication of development, recommendations and protective measures.
- 2.6 This report provides the results of the survey and includes:
 - Tree Survey Schedule
 - An Assessment of Tree Quality based on BS5837: 2012
 - Arboricultural Impact Assessment
 - Arboricultural Method Statement
 - Tree Constraints Plan
 - Tree Protection Plan
- 2.7 The location of individual trees were located using a topographical survey. Tree locations not included on the topographical survey were estimated.

3 SCOPE AND LIMITATIONS OF THE SURVEY

- 3.1 The scope of the survey includes a visual inspection from ground level using the 'Visual Tree Assessment Methodology'. One site was surveyed. The brief was to conduct a Tree survey in accordance with BS5837:2012 Recommendations.
- 3.2 Any legal descriptions or information given by Treesure are understood to be accurate.

- 3.3 No responsibility is assumed by Treesure for legal matters that may arise from this report, and the consultant shall not be required to give testimony or to attend court unless subsequent contractual arrangements are made.
- 3.4 Any alteration or deletion from this report will invalidate it as a whole.
- 3.5 Trees are large dynamic organisms whose health and condition can change rapidly, therefore due to the changing nature of trees and other site considerations, this report and any recommendations made are only valid for a 1 year period.
- 3.6 Any operational practices recommended in this report are to be undertaken by the appropriate specialist company. Operatives are to carry out the relevant risk assessment and record such information, prior to commencement of tasks and work in accordance with current Health and Safety standards, practices and legislation.
- 3.7 A topographical survey was supplied which located the existing individual trees on site. Tree locations not included on the topographical survey were estimated.

4. SURVEY METHODOLOGY

- 4.1 The tree survey was carried out using the methodology set out in BS5837:2012 '*Trees in relation to design, demolition and construction – recommendations*'.
- 4.2 Tree canopies or branch spread was measured in four directions N-S-E-W using a Leica Disto. This gives an accurate representation of the tree crown.
- 4.3 Trunk diameters are measured at breast height in mm and rounded to the nearest 10mm.
- 4.4 Crown clearance is the existing height above ground level of the first significant branch along with its direction of growth (e.g. 3.5 – S). Measurements are recorded to the nearest half metre for dimensions up to 10m and the nearest whole metre for dimensions over 10m.

- 4.5 Height was measured using a Nikon Forestry Pro Laser Rangefinder. All were recorded to the nearest half metre for dimensions up to 10m and the nearest whole metre for dimensions over 10m. Stem diameter was recorded in millimetres and rounded to the nearest 10mm.
- 4.6 Photographs were taken on site recording any structural defects or decay/disease.
- 4.7 Life Stage is recorded as either Y- young, SM – Semi – Mature, EM – Early Mature, M – Mature or OM – Over Mature
- 4.8 Observations record the condition of the tree noting any decay/disease or physical defects
- 4.9 Category rating is given to all the trees surveyed. Category A (Green) Trees of high quality with an estimated remaining life expectancy of 40 years. Category B (Blue) - Trees of moderate quality with an estimated remaining life expectancy of at least 20 years. Category C (Grey) - Trees of low quality with an estimated life expectancy of at least 10 years. Category U (Red) - Trees that are unsuitable for retention. Trees in such poor condition that they cannot realistically be retained as living trees in the context of the current land use for longer than 10 years.
- 4.10 A, B and C trees are also given a sub – category of 1, 2 or 3 which reflects their arboricultural, landscape or cultural values respectively.
- 4.11 Life expectancy is the length of time that the tree is estimated to make a useful contribution is expressed in years as: <10, 10+, 20+, and 40+.

5.0 Proposal

Application for a new dwelling and smaller building to be constructed.

6. TREE DETAILS

6.1 Land

This is a plot of land with an entrance off Dawstone Rd which also borders Well Lane (see Tree Constraints Plan). Details of all the trees can be found in the Tree Survey Schedule in Appendix 1 and their location can be found on the Tree Constraints Plan in Appendix 2. All remaining trees are to be protected in accordance with BS: 5837 (2012) guidelines.



Fig 1. Aerial view of 78 Dawstone Rd



Fig 2. OS Map of location of 78 Dawstone Rd.

6.2 Statutory Protection




Fig 3. Wirral Borough Council Interactive Map. There are four Tree Preservation orders on trees at 78 Dawstone Rd CH60 8ND.

7. Legal Protection for Wildlife

- 7.1 Any tree work should be undertaken outside of the nesting season (1st March – 31st July inclusive), although the nesting period may start before this and extend beyond it, in many cases (e.g. barn owls can breed at any month of the year in the UK). This is to avoid impact to nesting birds and infringement of the Wildlife and Countryside Act 1981.
- 7.2 The quality and value of the tree stock has been broken down by BS5837 quality grade in Table 5.4 below. The grading system can be summarised as follows: For a tree to qualify under any given category, it should fall within the scope of that category's definition (U, A, B, C) and for trees in categories A to C, it should qualify under one or more of the three subcategories (1, 2, and 3). Subcategories 1, 2 and 3 are intended to reflect arboricultural and landscape qualities, and cultural values, respectively.

7.3 Quality and Value of Existing Trees




Table 7.4 Quality of Existing Trees (Removal and Retention)

Total No of Individual Trees	A Grade	B Grade	C Grade	U Grade
No of Individual Trees	NA	4	5	NA
Remove	NA	0	0	NA
Retain	NA	4	5	
Groups of Trees	NA	1	NA	NA
Remove	NA	0	NA	NA
Retain	NA	1	NA	NA

8.0 Soil Details

The visual soil assessment revealed freely draining slightly acid sandy soils.

9.0 Plates



Plate 1. Group of beeches protected by Tree Preservation Order G1 and T3: Beeches (WR0358/G1).



Plate 2. T2: Norway spruce protected by Tree Preservation Order (WR0358/T2).



Plate 3. T8: Norway spruce protected by Tree Preservation Order (WR0358/G2).



Plate 4. T7: Beech protected by Tree Preservation Order (WR0358/T3).

10. Arboricultural Impact Assessment

The purpose of the assessment is to identify, evaluate and possibly mitigate the extent of direct and indirect impacts on existing trees that may arise as a result of the implementation of the site layout proposals.

The smaller proposed building located in the car parking area incurs into the Root Protection Area of the Beech tree (T7). Pile foundations are proposed to be used as an alternative to strip foundations. The use of traditional strip footings can result in extensive root loss and should be avoided. The insertion of specially engineered structures within RPAs may be justified if this enables the retention of a good quality tree that would otherwise be lost (usually categories A or B). Designs for foundations that would minimize adverse impact on trees should include particular attention to existing levels, proposed finished levels and cross-sectional details. In order to arrive at a suitable solution, site-specific and specialist advice regarding foundation design should be sought from a specialist engineer. Root damage can be minimized by using piles, with site investigation used to determine their optimal location whilst avoiding damage to roots important for the stability of the tree, by means of hand tools or compressed air soil displacement, to a minimum depth of 600 mm.

10.1 Site access



The proposed site access point would be directly off Dawstone Rd.

10.2 Parking area

The area directly in front of the proposed build will require a driveway and parking area. To prevent compaction and to protect the root radial areas of the trees (T1 and T2) a 'cellular confinement system' driveway, otherwise known as a 'no dig' driveway will be installed within these areas (see Tree Protection Plan). Successful retention of trees even when adopting a no dig method, depends upon the condition (health and vigour) of the trees and on adherence to four simple conditions.

- Roots must not be severed, cut or broken – no digging
- Ground levels must not be changed – no digging, no soil raising

- Soil must not be compacted- no tracking of vehicles
- Oxygen must be able to diffuse into the soil beneath the engineered surface – no tracking of vehicles



*Cellweb has only been used as an example. Other companies produce cellular confinement systems

10.3 Tree protection during excavation

Before any building works commence it is essential that all tree protection fencing is in place to protect the root protection areas. There is a slight incursion into the proposed patio area and restricted working space (T7 and T8). The line would need to be 1.5m from the edge to allow for barriers and working space. This is approximately 1.5m from the edge of the RPA line (as indicated in the Tree Protection Plan). Any access within the 1.5m of exposed RPA would be limited to pedestrian access only. For pedestrian movements only, a single thickness of scaffold boards placed either on top of a driven

scaffold frame, so as to form a suspended walkway, or on top of a compression-resistant layer (e.g. 100mm depth of woodchip), laid onto a geotextile membrane.




Fig 4. Protective boards and scaffolding.

10.4 Protection of Retained Trees

The successful retention of trees depends on the quality of protection and the procedures that are set in place to ensure that trees are protected. An Arboricultural Method Statement is an effective means of ensuring this protection. Details are set out in the Method Statement in section 11.

10.5 Development will be carried out in the following order:

- Cellular Confinement System
- Ground Protection
- Tree protection fencing
- Development of site
- The removal of Tree Protection Fencing.

10.6 Mitigation Planting

New planting is recommended to mitigate the loss of any trees to development.

The extent of mitigation planting will ultimately be determined in agreement with Wirral Borough Council. Native tree species should be increased by planting native broadleaf trees that are of local provenance to the site and appropriate size. Examples are: Birch *Betula pendula* or *Betula pubescens*, Rowan *Sorbus aucuparia*, Hawthorn *Crataegus monogyna*, Wild Cherry *Prunus avium* and Alder *Alnus glutinosa*. Larger species such as Oak *Quercus robur* or Ash *Fraxinus excelsior* can be planted if space permits.

10.7 Tree Dominance Zone

If new trees are to be planted for screening or boundary it is important that the land is assessed to determine where new trees will not be subject to post development pressure for planning or removal. Consideration needs to be given to their ultimate height and spread, form, habit and colour, density of foliage and maintenance implications. It is advisable that new tree planting is kept at distances from structures of at least those in Table A.1 (see BS5837:2012). BS 4428:1989 contains recommendations and guidance on general landscape operations, with sections on preliminary investigations, drainage, grading and cultivation, tree planting, and woodland planting. Establishment of new planting can be maximised by good planting practice.

11 ARBORICULTURAL METHOD STATEMENT

- 11.1 The information contained within the Arboricultural Method Statement conforms to BS5837:2012. The controlling authority is Wirral Borough Council.
- 11.2 For details of the trees to be retained, their location, ground protection and Tree Protection Fencing, reference should be made to the Tree Protection Plan.
- 11.3 Any development activity which affects the adaptation of trees to a site could be detrimental to their health, future growth and safety. Tree species differ in their ability to tolerate change, but all tend to become less tolerant after they have reached maturity or suffered previous damage. Planning and subsequent site management aims need to minimise the effect of change.
- 11.4 The implementation, supervision and monitoring of a Tree Protection Plan is necessary to ensure the continued well-being of trees and to comply with BS5837:2012.

12.0 Schedule of Specific Site Events

- 12.1 Whenever trees on or adjacent to a site have been identified within the tree protection plan for protective measures, there should be an auditable system of arboricultural site monitoring. Effective tree protection relies on following a logical sequence of events and arboricultural inspection and supervision

12.2 *Pre- Commencement meeting*

Before any start to development a meeting should be scheduled with the site manager, tree officer and the arboricultural consultant. The extent of the tree constraints will be discussed. Working space requirements will be reviewed to consider barrier and ground protection with regard to site functionality. Any potential conflicts should be addressed and a resolution worked towards.

12.3 Tree Works

All tree works are to be carried out before there is any commencement of work for reasons of public safety and adhere to recommendations set out in BS: 3998 (2010)

12.4 *Schedule of Specific Site Events (Table 12.4)*

Stage	Action	Involved parties	Reference
1	Issue Arboricultural survey to site manager	Client/Contractor	N/A
2	Notify Arboricultural Consultant (AC) of date of pre-development meeting	Client/Contractor	N/A
3	Pre-development meeting	Site Manager	N/A
4	Installation of Tree Protection Fencing	Contractor	13.0
5	Development	Contractor	8.0
6	Remove tree protection once development is completed	Contractor	N/A

13.0 TREE PROTECTION PLAN

13.1 In accordance with BS5837:2012 the Tree Protection Plan is superimposed on to the proposed site layout plan and based on the topographical survey. In addition the Tree Protection Plan shows the following information accompanied by descriptive text as required.

13.2 The Tree Protection measures shown in the Tree Protection Plan demonstrate the feasibility of the proposed development in relation to the retained trees. The tree Protection Plan must always be read in conjunction with the Arboricultural Method Statement (see attached Tree Protection Plan).

13.3 *Construction Exclusion Zones*

Construction exclusion zones are fenced areas of the site that protect soil, surfaces and roots in the proximity of retained trees. The area of these zones (the root protection area) is calculated as an area equivalent to a circle with a radius 12x the stem diameter in accordance with Annexe C and determined from Annexe D in the BS standards.

14.0 TREE PROTECTION FENCING

14.1 All trees that are being retained on site should be protected by barriers and /or ground protection before any materials or machinery is brought on to the site and before any demolition or development. The barrier fencing to be used would be the default type which has uprights that are driven into the ground (see Tree Constraints Plan or Fig 2 in BS5837:2012 guidelines) All weather notices should be attached to the barrier with words such as: "CONSTRUCTION EXCLUSION ZONE- NO ACCESS"

14.2 *Stages for installation of Tree Protection Fencing*

- Hand clearance of any vegetation to allow clear working access
- Setting out of fencing
- Site meeting with arboriculturist to sign off Tree Protective Fencing
- Site now accessible for vehicular access

14.3 Once installed Tree Protection Fencing will be regarded as sacrosanct and not removed without approval of the Local Planning Authority.

14.4 Protective fencing is a condition of planning approval, if it is removed or repositioned the construction firm is in breach of a condition and may be subject to legal action.

15.0 Precautions inside the Construction Exclusion Zone

- No mechanical excavation
- No excavation without arboricultural site supervision
- No hand digging without a written method statement approved by the arboriculturist
- No lowering or raising of levels
- No storage of plant or materials
- No storage of handling of any chemicals including waste from cement mixing
- No vehicular access

15.1 Underground services

- 15.2 Mechanical trenching for the installation of underground apparatus and drainage severs any roots present and can change the local soil hydrology in a way that adversely affects the health of the tree. Wherever possible apparatus should be routed outside Root Protection Areas. Where this is not possible it is preferable to keep apparatus together in common ducts. Inspection Chambers should be sited outside the Root Protection Areas. NJUG guidelines for the planning, installation and maintenance of utility services in proximity to trees can be followed.

16.0 PRECAUTIONS OUTSIDE THE CONSTRUCTION EXCLUSION ZONE

- 16.1 Planning of site operations should take sufficient account of wide loads, tall loads and plant with booms, jibs and counterweight. Such contact can result in serious damage to the trees and might make their safe retention impossible.
- 16.2 Fires on site should be avoided.
- 16.3 Material whose spillage could cause damage to a tree should be stored and handled away from the outer edge of the RPA, downhill and at least 10m away.

17.0 CONCLUSION

- 17.1 Providing that the methodology prescribed on this Arboricultural Method Statement and Tree Protection Plan is strictly adhered to I would expect there to be no harmful effects on the retained trees, their health and condition should be as if there had been no development.

17.2 Contact Details for all Relevant Parties

Name	Contact Details
MR PETER BURNS (OWNER)	07739044379
ERIK BOWMAN (COUNCIL TREE OFFICER)	0151 691 8193
GUY SMALLTHWAITE (ARBORICULTURAL CONSULTANT)	0151 336 5060 /07765195443

19. REFERENCES

BS5837:2012 Trees in Relation to Design Demolition and Construction

BS4428:1989 Code of Practice for General Landscape Operations

Patch D, Holding B. 2007. Through the Trees to Development APN 12. Arboricultural Advisory and Information Service.

Appendix 1

Survey Schedule

Classification Key

SURVEY SCHEDULE COMPLIANT TO BRITISH STANDARD 5837: 2012 DATE 11/03/2021

Ref No	Species	Height (m)	Stem diameter (mm)	N	S	E	W	First sig branch and direction (m)	Canopy height (m)	Life stage	Estimated remaining contribution (years)	Category grading	Observations and Management recommendations
T1	Conifer (<i>Chamaecyparis lawsoniana</i>)	8.5m	140mm x3	1	1	1	1	NA	4	S/M	20+	C2	Good condition with no apparent defects. Columnar structure.
T2	Norway spruce (<i>Picea abies</i>)	19m	796mm	5	5	5	5	NA	2	M	40+	B1	Good condition. Canopy has been raised. (Covered by a TPO).
T3	Beech (<i>Fagus sylvatica</i>)	11m	200mm	2	2	2	2	1(E)	1	M	20+	C2	Good condition. Prune back extending branches over Dawstone Rd. (Covered by a TPO).
T4	Conifer (<i>Chamaecyparis lawsoniana</i>)	11m	286mm	2	2	2	2	3 (E)	2	S/M	20+	C2	Good condition, in hedge line.
T5	Holly <i>Ilex aquifolium</i>	8m	140mm	1	1	1	1	3 (E)	1	S/M	20+	C2	Good condition with no apparent defects.

SURVEY SCHEDULE COMPLIANT TO BRITISH STANDARD 5837:2012 11/03/2021

Ref no	Species	Height (m)	Stem diameter (mm)	N	S	E	W	First sig branch and direction (m)	Canopy height (m)	Life stage	Estimated remaining contribution (years)	Category grading	Observations and Management recommendations
T6	Beech (<i>Fagus sylvatica</i>)	11m	200mm	2	2	2	2	S (2)	1	S/M	20+	C2	Moderate condition with contorted shape and exhibiting signs of decay. Monitor.
T7	Beech (<i>Fagus sylvatica</i>)	19m	710mm	7	6	6	6	S (3)	4	M	40+	B1	Good condition with heavier foliage on north side. Crown appears healthy. (Covered by a TPO).
T8	Norway spruce (<i>Picea abies</i>)	18m	732mm	2	4	4	4	S (1)	1	M	40+	B1	Good condition. Has had canopy raised. (Covered by a TPO).
T9	Silver Birch (<i>Betula pendula</i>)	13m	450mm	5	6	6	6	S (4)	2	M	40+	B2	Located on third party land to the south. Measurements are approximate.
G1	3 x Beech (<i>Fagus sylvatica</i>)	16.5m	468mm	5	6	6	6	(S) 3	2	S/M	40+	B2	Group of 3 trees. Good condition with no apparent defects. (Covered by a TPO).

Key: Survey Classification key


Tree no.	Numerical reference for tree on survey plan and tag number
Species.	Scientific name and common name
Height	In metres
RPA	Root Protection Area
TPP	Tree Protection Plan
TCP	Tree Constraints Plan
Stem diameter	In millimetres
Branch spread	Branch spread in metres taken at four cardinal points to give an accurate representation of the crown
First significant branch and direction	First large limb and its cardinal direction
Canopy	Clearance in metres until the start of the canopy
Life stage	Y = Young MA = Middle Aged M = Mature OM = Over Mature V = Veteran
Estimated remaining contribution	This is measured in years (<10, 10+, 20+, 40+)
Category rating	Category A (Green) Trees of high quality with an estimated life expectancy of at least 40 years Category B (Blue) Trees of moderate quality with an estimated remaining life expectancy of at least 20 years Category C (Grey) Trees of low quality with an estimated remaining life expectancy of at least 10 years Category U (Dark Red) Tree of such condition that cannot be realistically retained
Subcategories	1 Mainly arboricultural qualities 2 Mainly landscape qualities 3 Mainly cultural values, including conservation
Observations	Structural and physiological condition
Management recommendations	Remedial work needed to either improve the condition of the tree or to protect the canopy from access during development

APPENDIX 2

TREE CONSTRAINTS PLAN


TREE PROTECTION PLAN

General Notes
 Do Not scale off drawing - refer to the tree data schedule for accurate crown spread measurements.
 Depictions of tree canopies are based on measurements taken to four cardinal compass points.
 No liability of any kind is accepted for any omissions or inaccuracies in respect of this plan.
 The original of this drawing was produced in colour a monochrome copy should not be relied upon.
 All rights reserved.




Key

- Trees
Showing Canopy extents, category colour and tag number (with category).
- Category A
Trees of high quality with an estimated remaining life expectancy of at least 40 years.
- Category B
Trees of moderate quality with an estimated remaining life expectancy of at least 20 years.
- Category C
Trees of low quality with an estimated remaining life expectancy of at least 10 years, or young trees with a stem diameter below 150 mm.
- Category U
Trees in such a condition that they can not realistically be retained as living trees in the context of the current land use for longer than 10 years.
- BS 5837:2012 Root Protection Area




Tree Constraints Plan			
Client Peter Burns.			
Site/Project Dawstone Rd			
Scale/Sheet 1:250 - A3	Date 12/03/2021		
Drawing No TS_TCP_12_3_2021	Rev 1	Drawn By CS	Checked By GS
The Old Chapel, Orchard Lane, Puddington, Wirral CH64 5SG. Tel: 0151 353 8453 Mob: 07765195443			

General Notes
 Do Not scale off drawing - refer to the tree data schedule for accurate crown spread measurements.
 Depictions of tree canopies are based on measurements taken to four cardinal compass points.
 No liability of any kind is accepted for any omissions or inaccuracies in respect of this plan.
 The original of this drawing was produced in colour a monochrome copy should not be relied upon.
 All rights reserved.



Key

- Trees Showing Canopy extents, category colour and tag number (with category).
- Category A Trees of high quality with an estimated remaining life expectancy of at least 40 years.
- Category B Trees of moderate quality with an estimated remaining life expectancy of at least 20 years.
- Category C Trees of low quality with an estimated remaining life expectancy of at least 10 years, or young trees with a stem diameter below 150 mm.
- Category U Trees in such a condition that they can not realistically be retained as living trees in the context of the current land use for longer than 10 years.
- BS 5837:2012 Root Protection Area
- Tree Protective Fencing
- Materials Storage Area
- Ground Protection
- Specialist Foundations
- No dig Cellular Confinement System.



Drawing Title
Tree Protection Plan

Client
 Peter Burns.

Site/Project
 Dawstone Rd

Scale/Sheet
 1:250 - A3

Date
 17/03/2021

Drawing No
 TS_TPP_12_3_2021

Rev
 1

Drawn By
 CS

Checked By
 GS

Treasure Arboricultural Consultants

The Old Chapel, Orchard Lane,
 Puddington, Wirral CH64 5SG.
 Tel: 0151 353 8453 Mob: 07765195443