



BS5837:2012

**Trees in relation to design, demolition and construction –
Recommendations**

Arboricultural Method Statement

for

G&G Building Consultancy

Tennal House,
Roman Road,
Sutton Coalfield,
B74 3AA.

22 October 2021

Author: Alan Thompson FdSc. (Arb.), M.Arbor.A.

Table of Contents

If this report has been released electronically the appendices referred to herein can be found in the annexed zip folder/s as .pdf files. If this report has been released in hard copy the appendices will be bound into the back of this report. Plans are annexed separately as A0, A1, A2 or A3 as appropriate.

Introduction	3
Executive Summary	3
General Information.....	5
Tree Survey.....	6
Arboricultural Impact Assessment.....	7
Arboricultural Method Statement.....	9
Site Management.....	10
Prohibition.....	11
Sequencing of works.....	12
Protective Measures	13
Demolition.....	16
Construction.....	17
Services	18
Landscaping.....	20
Monitoring and Supervision.....	21
Appendix 1: Tree Survey Schedule.....	23
Appendix 2: Tree Protection Notice.....	29
Appendix 3: Contact Details	31
Document Production Record	32

Checklist for Submission to Local Planning Authority

Tree survey	<input checked="" type="checkbox"/>
Tree constraints plan	<input checked="" type="checkbox"/>
Arboricultural method statement	<input checked="" type="checkbox"/>
Tree protection plan	<input checked="" type="checkbox"/>

This report and its appendices follow precisely the strategy for arboricultural appraisal intended to provide local planning authorities with evidence that trees have been properly considered throughout the development process.

It is the conclusion of this report that the overall quality and longevity of the amenity contribution provided for by the trees and groups of trees within and adjacent to the site will not be adversely affected as a result of the local planning authority consenting to the proposed development. It is considered that any issues raised in this report, or beyond the scope of it can be dealt with by planning conditions.

General Information

Client: G & G Building Consultancy Ltd.

Site: Tennial House, Roman Road, Sutton Coldfield, B74 3AA.

Brief proposal description: Construction of physiotherapy pool room extension to existing residential property.

Table 1: Documents referred to.

Document	Reference No.
Topographical survey drawing	OS tile
Proposed layout drawing	G002770/07C
Landscape master plan drawing	N/A
LPA pre-app comments	N/A
British Standard 5837:2012	"BS5837"
Tree Protection Plan	Arbtech TPP 01

Tree Survey

Survey: An arboricultural survey to BS5837 of all trees within impacting distance of the site was undertaken by Alan Thompson of Arbtech Consulting on 14th September 2021. A total of 53 individual trees were surveyed.

Table 2: Documents upon which this tree survey has been based

Document	Originator	Reference Number	Title
OS Tile	Ordnance Survey	-	Tennal House

Limitations: The survey was made at ground level using visual observation only. Detailed examinations, such as climbing inspections and decay detection equipment were not employed, though may form part of the survey’s management recommendations. Measurements were taken using specialist tapes, laser and GPS devices. Where this was not possible, measurements are estimated.

Scope: Pre-development tree surveys make arboricultural management recommendations based exclusively upon the individual tree or group of trees condition relative to their present context (*i.e. not in relation to the proposed development*).

Legal Status: No statutory protection check has been performed. BS5837 does not draw any distinction between trees subject to statutory protection, such as a Tree Preservation Order (“TPO”), and those trees without. This is principally because a detailed planning consent overrides any TPO protection. Consequently, we do not seek to offer any comparison between or infer any difference in the quality or importance of TPO trees and other trees.

* For more information on the surveyed trees please see Arbtech Consulting Ltd, Tree Survey Schedule (Appendix 1), Tree Survey Report and Tree Constraints Plan.

Arboricultural Impact Assessment

Table 3: Documents upon which this assessment has been based

Document	Originator	Reference Number	Title
OS Tile	Ordnance Survey	-	Tennal House
Proposal	G&G Building Consultancy Ltd.	G002770/07C	Proposed Site Plan

There are a number of issues that may need to be addressed in an arboricultural impact assessment between the trees and the proposed development, these are as follows:

- The effect and extent of the proposed development within the root protection areas (RPAs) of retained trees;
- The potential conflicts of the proposed development with canopies of retained trees; and
- The likelihood of any future remedial works to retained trees beyond which would have been scheduled as a part of usual management.

Table 4: Impacts upon the RPAs of retained trees

Tree Number	Species	Structure	Incursion
T22	Common oak	Physiotherapy pool room	3.5% of RPA
T23	Common oak	Physiotherapy pool room	4.3% of RPA

Trees to be removed

The proposal does not require the removal or pruning of any trees.

Table 5: Number of individual trees to be removed.

U	A	B	C
0	0	0	0

Table 6: Number of groups to be removed.

U	A	B	C
0	0	0	0

Arboricultural Method Statement

The purpose of this method statement is to demonstrate how any aspect of the development that has potential to result in loss or damage to a tree may be implemented and provide an adequate level of protection for those trees that are to be retained during the proposed works.

Details of key site personnel, including site / project manager will be submitted to the Council's Tree Officer prior to the commencement of site works.

This method statement is to be approved and agreed to in writing by all key personnel prior to the commencement of site works.

No site personnel are to be present and no demolition, site clearance, building work or delivery of materials is to occur until the protective measures are in accordance with this method statement and the Tree Protection Plan drawing number Arbtech TPP 01.

Protective measures should be in accordance with this method statement and the Tree Protection Plan; drawing number Arbtech TPP 01 will remain unaltered and in situ, unless otherwise specified, for the entire duration of the construction.

Table 7: Documents upon which this assessment has been based

Document	Originator	Reference Number	Title
OS Tile	Ordnance Survey	-	Tennal House
Proposal	G&G Building Consultancy Ltd.	G002770/07C	Proposed Site Plan

Site Management

The site manager will be responsible for briefing and inducting all personnel who will be working on any stage of this development and especially those who will be working within or adjacent to the canopies or RPAs of retained trees; and will make them aware of, and provide a copy of this method statement and tree protection plan drawing number Arbtech TPP 01; this is to include but not exclusively of the movement and or operation of plant, excavations, unloading deliveries, mixing and or pouring of cement and concrete.

The site manager will be responsible for the day to day running and protection of all retained trees and for liaising with the project arborist about any tree related matters and prior to any works that may or will affect the RPAs or canopies of retained trees; this is to include but not exclusively the movement and or operation of plant, excavations, unloading deliveries, mixing, pouring and storage of all caustic materials that may cause harm to retained trees.

Any incidents of damage to retained trees or of tree protection measures will be documented by the site manager who will then report these incidents to the project arboriculturist immediately and make sure that works within this area cease until the project arborist has had an opportunity to inspect the damage and where appropriate, agree a mitigation plan with the local planning authority tree officer.

The site manager may designate another person to take charge of briefing and inducting process of new site personnel or visitors in his absence.

If the site manager is replaced or is absent from site for more than three consecutive working days the project arborist will be informed and a pre start meeting will be held with the new or acting site manager.

It is the responsibility of the site manager to ensure that the planning conditions attached to the planning consent are adhered to at all times and that a monitoring regime and supervision of any works within or adjacent to the RPAs are adopted.

If at any time pruning works are required other than those previously approved, permission must be sought from the LPA tree officer and once permission is granted they are to be carried out by a suitably qualified person in accordance with BS3998:2010 Tree work – Recommendations.

Prohibition

- Mechanical digging or scraping is not permitted within a defined root protection area or within areas cordoned off by protective barrier fencing.
- No access will be permitted within the protected areas;
- No materials, equipment or debris will be stored within any of the fenced areas, or against the fencing;
- Fires are not permitted within 10m of any vegetation.
- Leaning objects against or attaching of objects to a tree is not permitted.
- Machinery, plant and vehicles are not permitted to be washed down within 10m of vegetation.
- Chemicals and materials are not to be transported, stored, used or mixed within a root protection area or within areas cordoned off by protective barrier fencing.
- Cement silos, mixing site to be situated within a bunded area to prevent spillage/leaking of chemicals harmful to trees. These areas are to be sited well clear of protected trees.
- Refuelling of plant or machinery is prohibited within 10m of the construction exclusion zones.
- It is essential that allowance should be made for the slope of the ground so that damaging materials such as concrete washings, mortar or diesel oil cannot run towards trees.
- Where machinery is to be used within 5m of retained tree canopies a banks man will be required at all times whilst setting up, moving or operating within this distance of retained trees canopies.
- Storage of all caustic material and chemicals are to be situated well clear of protected areas and preferably on lower ground if slopes are present, or to be situated within a bonded area to prevent any spills or leaks entering the ground.

Sequencing of works

A logical sequence of events is to be observed and shall be phased as follows.

Table 8: Sequence of Events

Stage	Event
Stage 1	Pre-commencement site meeting
Stage 2	Installation of protective measures in accordance with the approved tree protection plan/s
Stage 3	Undertake and complete construction works
Stage 4	Undertake external landscaping works outside of the construction exclusion zones
Stage 5	Removal of all machinery and materials form site
Stage 6	Dismantle and removal of protective measures
Stage 7	Undertake external landscaping works within the construction exclusion zones
Stage 8	Sign off from project arboriculturist

Protective Measures

Protective measures are to be sited and aligned in accordance with the tree protection plan (Arbtech TPP 01) prior to the commencement of any works or the introduction of any machinery or material to site.

Upon installation of the protective measures around the retained trees the project arboriculturist will visit the site to inspect and document the position and specifications of the protective measures.

In the event that the protective measures and their positions do not comply with this arboricultural method statement document number Arbtech AMS 01 (21-10-21) and tree protection plan drawing number Arbtech TPP 01, the project arboriculturist shall inform the client and fencing contractor so adjustments can be made.

When the protective measures comply with document number Arbtech AMS 01 (21-10-21) and tree protection plan drawing number Arbtech TPP 01, the project arboriculturist will sign off the protective measures in writing to the client and will send a copy to the fencing contractor, site agent and local authority tree officer.

If the protective measures become damaged or there is any accident or emergencies involving trees, these areas are to be cordoned off immediately with high visibility plastic mesh fencing. The site agent is to photograph and document the damage and inform the project arboriculturist immediately after the incident and all work within in this area is to cease until the project arboriculturist has made a visit to the site. Any and all damaged sections of protective measures shall be replaced within 48 hours of the initial incident.

The protected area is sacrosanct and will not be invaded by the storage of materials, mixing of concrete or other products, accessed by machinery, equipment or pedestrians or in any other way disturbed by construction activity.

The protective measures will remain in place until the completion of stage 7 (see Sequencing of Works), thereafter they will be carefully dismantled only with the agreement of the project arboriculturist and or the local authority tree officer.


The existing site boundary measures are to be retained for the duration of the development. If for any reason the existing boundary measures are not to be used protective barrier fencing is to be installed along the line of the boundaries and is only to be removed upon the written permission of the project arboriculturist or LPA tree officer upon the completion of the development or immediately prior to the installation of the permanent boundary measures.

No equipment, vehicles or plant shall operate beyond the tree protection fencing. Booms, hoists and rigs should be kept as far away from the canopies of retained trees at all times. Where it is necessary to operate within 5m of a tree canopy, it will be done with the utmost caution and under the control of a banks man. Damage to trees will be considered a breach of this tree protection plan, which in turn could be a breach of planning permission.

Protective Barrier Fencing

Protective barrier fencing should be appropriate for the intensity and proximity of the development to protect trees where development activity is in close proximity.

Specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-tamper couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabiliser struts, which should be attached to a base plate and secured with ground pins.



Signage denoting the words “tree protection area” at 5.0m intervals should be fixed to the protective barrier fencing (See Appended file).

Protective fencing is to be removed only with the written permission of the arboricultural consultant and approval of the local planning authority (LPA).

Ground boarding

New temporary ground protection should be capable of supporting any traffic entering or using the site without being distorted or causing compaction of underlying soil.

Where determined by the project engineer that the hard surfacing is not adequate protection from any expected loading, ground boarding is to be installed to the engineer's specification on top of the hard surfacing within the root protection areas of retained trees.

Where machinery will be stored or used from the ground boarding within the RPAs of the retained trees an impervious barrier and or bunding to prevent oils, fuel or chemicals is to be installed to prevent leaching into the soil within or adjacent to the RPAs.

Note The ground protection might comprise of one of the following:

- a) for pedestrian movements only, a single thickness of scaffold boards placed either on top of a driven scaffold frame, as to form a suspended walkway, or on top of a compression-resistant layer (e.g. 100mm depth of woodchip), laid onto a geotextile membrane;
- b) for pedestrian-operated plant up to a gross weight of 2t, proprietary inter-linked ground protection boards placed on top of a compression-resistant layer (e.g. 150mm depth of woodchip), laid onto a geotextile membrane;

For any situations other than those described in a) or b) (as above), the ground boarding is to be designed by a suitably qualified person to an engineering specification in conjunction with arboricultural advice, to be suitable of supporting the expected loading to be placed upon it.

In all cases, the objective of the ground boarding is to avoid compaction of the soil beneath, so that tree root functions remain unimpaired.

Demolition

Prior to any demolition of the existing site features, all tree works are to have been completed, tree protection measures are to be in place as per Arbtech Consulting Ltd. tree protection plan document number Arbtech TPP 01 and have been signed off and a copy of the demolition method statement has been submitted and approved by the project arboriculturist and LPA tree officer, to ensure that there is no conflict with this method statement.

Any demolition work within or immediately adjacent to RPAs or canopies of retained trees is to be undertaken under the direct on-site supervision of an arboriculturist.

Construction

Prior to construction a copy of the construction method statement should have been submitted and approved by the project arboriculturist and LPA tree officer, to ensure that there is no conflict with this method statement.

All excavations and construction work within or immediately adjacent to RPAs or canopies of retained trees is to be undertaken under the direct on-site supervision of an arboriculturist.

Supervised excavation

Excavations for the physiotherapy pool room foundations routes within the RPAs of trees T22 & T23 will be carried out under direct on-site arboricultural supervision of the required depth of the foundation.

The soil is to be loosened with the aid of a fork or pick axe and then cleared with the aid of an Air-spade, Air-vac and or shovel. Any roots found will be cleanly severed by the arboricultural consultant with either a hand saw or secateurs.

Any roots found with a diameter of less than 25mm shall be cleanly severed by the arboricultural consultant. Any roots of 25mm and above shall be excavated around without damaging them; the arboricultural consultant shall decide if it's feasible or necessary to retain the root, if not it shall be severed.

The edge of the excavation closest to the trees will be covered with damp hessian to prevent soil collapse or contamination by concrete.

Services

Detailed drawings of proposed underground services are not available at this time; hence it is not possible to identify any specific potential impacts associated with the scheme at this stage.

Existing services within the site should be retained where ever possible. Where existing services within RPAs require upgrading, the upmost care must be taken to minimise disturbance, and where feasible trenchless techniques are to be employed, and only where necessary should open excavations be considered.

Where new services are to be introduced into the site they should be located outside of RPAs, where they will not interfere with tree roots. If any excavations are required within the RPAs all trenches are to be excavated by hand and radially to the tree trunks under direct on-site arboricultural supervision and are to be carried out under NJUG guidelines.

Final positions of any proposed services should be verified and approved by the arboricultural consultant and local authority tree officer before implementation.

New Underground services

Trenching for installation of underground services and drainage routes could sever any roots that may be present and as such adversely affects the health of the tree. For this reason particular care should be taken in routing and methods of installation of all underground services. All underground services and drainage routes should be located so that no excavations are required within RPAs.

Where it has been impossible to keep underground services from passing through RPAs or within close proximity to trees, these sections are to be installed in one of three ways in accordance with the guidance set out in National Joint Utilities Group guidelines (NJUG 4), under on site arboricultural supervision.

Trenchless Techniques

There are three main types of trenchless techniques, these include, guided and unguided boring and pipe replacement by lining or bursting. These allow for the installation, maintenance or renewal of underground services, without the disturbance of soil in which roots are likely to be growing. Starting and receiving pits for the boring machinery are to be located outside of the RPAs of any retained trees, with the bore depth being maintained at a minimum depth of 600mm below the existing ground level. Techniques involving external lubrication of the equipment shall use no material other than water as other lubricants could contaminate the soil (e.g. oil, bentonite, etc.).

Broken Trench – Hand Dug

This technique combines both trenchless techniques and manual excavation where excavation is unavoidable. Excavations should be limited to where there is clear access around and below the roots. All trenches shall be excavated by hand with the same precautions taken as for manual excavation. Open section of trench should only be large enough to allow access for linking to the next section.

Landscaping

Any tree planting should take into consideration the available space for tree growth and development in order to ensure the trees are physically suited to the site at maturity. A specification for and notation relating to the precise alignment of replacement trees will be contained in the landscape proposals.

Landscaping around retained trees may only be carried out once all tree protection measures have been removed (planting, turfing, fencing etc.).

All excavations within the Root Protection Areas shall be undertaken by hand and without reducing current ground levels unless it is agreed in writing with the LPA. At no time is the use of a rotavator permitted within the RPAs of retained tree.

Any tree roots discovered will be left in-situ and shall not be cut or otherwise damaged. Where possible, the soil structure within the Root Protection area shall be preserved.

No works will be carried out within the RPAs of any trees if the soil moisture is of such a level that soil compaction may be likely. Should the soil become compacted or has poor structure which would hinder the development of the existing trees and plants or any new plantings the arboriculturist should be consulted about soil decompaction techniques.

Monitoring and Supervision

Where trees have been identified within this method statement and tree protection plan drawing number Arbtech TPP 01 for retention, there should be an auditable system of arboricultural monitoring. This is to extend to arboricultural supervision whenever demolition or construction activity is to take place within or adjacent to any canopy or RPA.

The development's tree protection measures are to be monitored and all demolition and construction works to be undertaken within or adjacent to the RPAs of retained trees are to be supervised by project arboriculturist, who should be retained to record and report observations to the council at appropriate intervals.

Pre-commencement site meeting

Prior to the commencement of any works or machinery and materials arriving on site a pre-commencement site meeting involving the project arborist, land owner or agent, site manager, contractors and engineer (as appropriate) and the relevant LPA officers will be held to ensure that all aspects of the arboricultural method statement and tree protection are understood and for all parties to swap contact details (see Appendix 1).

Monitoring and supervision schedule

The initial monitoring visit will be to check that the tree protective measures are in the correct location and as specified within the approved method statement; if so to sign off their installation.

There after monitoring visits are to take place at regular intervals, to ensure that tree protection measures are in place and are functioning as designed or whenever necessary to undertake works to be carried out under arboricultural supervision. The frequency of the monitoring visits is to be determined with the LPA tree officer at the pre-commencement site meeting.

A record of all arboricultural monitoring and supervision visits will be kept and any faults will be logged, this will then be copied to the site agent, developer and local planning authority in a digital format.

If during the course of the development it is necessary for areas to be re-designed so that they would require changes to the approved arboricultural method statement or tree protection plan and so affecting retained trees the project arborist and LPA tree officer will be invited to attend a site meeting with all relevant parties. Prior to any changes being implemented these must have been approved in writing by the LPA tree officer.

Supervision

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that are to be undertaken within or adjacent to the RPAs of all retained trees and will be advised a minimum of 72 hours prior to the commencement of any works that require his attendance, these will include:

1. Location of protective measures.
2. Excavation for the physiotherapy pool room within the RPAs of trees T22 & T23
3. Any excavations within or adjacent to RPAs, including foundations, hard surfacing or underground services.
4. Removal of protective measures and sign off.

Completion meeting

Once all construction works have been completed all materials and machinery has been removed from site the project arborist shall be informed and will invite the LPA tree officer to meet on site to discuss the process and discuss any final remedial works that may be required and to sign the development off so that the protective measures may be removed.

Appendix 1: Tree Survey Schedule

Item ref	Species	Age	Vitality	BS Cat	BS Cat	Clr	Height	DBH	N	S	E	W	Notes	Mgt reco's
T1	Common Beech, <i>Fagus sylvatica</i> , Fagaceae	Y	Norm	B	2	1	8	170	2	3	2	5	Part of contiguous group. Young tree	
T2	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	5	12	600	5	12	5	5	Part of contiguous group. Minor crown deadwood. compacted root area. Burrs on trunk	
T3	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	EM	Norm	B	2	5	14	270	4	5	5	7	Part of contiguous group. Bifurcated stem	
T4	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	5	18	550	5	4	7	6	Part of contiguous group. Minor crown deadwood. compacted root area	
T5	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Low	B	2	5	18	550	5	4	7	6	Part of contiguous group. Minor crown deadwood. compacted root area	
T6	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Norm	B	2	2	18	510;500	8	7	6	7	Part of contiguous group	
T7	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	5	22	1000	5	11	8	10	Part of contiguous group. Old pruning wounds on the stem. Crown deadwood present. Close to busy road	
T8	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	5	18	300	2	4	7	6	Part of contiguous group. Minor crown deadwood. compacted root area	
T9	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Low	U		2	16	300;310	2	5	6	5	Necrosis of the bark	Fell to ground level
T10	European Larch, <i>Larix decidua</i> , Pinaceae	M	Norm	B	2	11	18	610	4	4	4	4	Part of contiguous group	
T11	English Oak, <i>Quercus robur</i> , Fagaceae	M	Norm	C	2	3	15	250	9	1	3	3	Part of contiguous group. Growth influenced by adjacent tree. Crown deadwood present	
T12	Oak, <i>Quercus</i> (species), Fagaceae	M	Norm	C	2	3	15	320	4	3	3	6	Part of contiguous group. Growth influenced by adjacent tree. Crown deadwood present	
T13	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	5	20	620	4	11	10	11	Part of contiguous group. Crown deadwood present	

T14	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	5	20	550	4	6	6	6	Part of contiguous group. Crown deadwood present
T15	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	5	20	610	10	3	6	8	Part of contiguous group. Crown deadwood present
T16	English Oak, <i>Quercus robur</i> , Fagaceae	M	Norm	C	2	5	18	280	2	3	2	2	Part of contiguous group. Crown deadwood present. Growth influenced by adjacent tree
T17	European Larch, <i>Larix decidua</i> , Pinaceae	LM	Norm	A	2	0	22	640	6	6	5	6	Part of contiguous group. Crown deadwood present
T18	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	A	2	3	22	620	12	10	5	10	Part of contiguous group. Crown deadwood present. Old pruning wounds on the stem
T19	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Norm	B	2	3	19	500	6	7	7	7	Part of contiguous group. Crown deadwood present. Old pruning wounds on the stem. Pollard point at 5m
T20	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	A	2	3	20	590	10	8	10	9	Part of contiguous group. Crown deadwood present. Old pruning wounds on the stem
T21	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	EM	Norm	C	2	3	16	280	2	5	4	4	Part of contiguous group
T22	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	A	2	7	18.5	820	4	10	9	12	Part of contiguous group. Crown deadwood present. Woodland tree
T23	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	A	2	7	17	670	8	6	2	12	Part of contiguous group. Crown deadwood present. Woodland tree
T24	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	A	2	7	17	630	9	4	8	6	Part of contiguous group. Crown deadwood present. Woodland tree
T25	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	EM	Norm	C	2	4	20	310	3	4	3	5	Part of contiguous group. Fire damaged. Bark damaged around base area
T26	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	EM	Norm	C	2	4	19	340	4	4	5	3	Part of contiguous group
T27	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	LM	Norm	B	2	4	20	610	6	6	6	6	Part of contiguous group. Situated within neighbouring property

T28	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	EM	Norm	C	2	5	19	340;270	4	8	3	6	Bifurcated stem. Situated within neighbouring property. survey partially at base
T29	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Low	B	2	4	18	570	5	12	4	6	Part of contiguous group. small foliage
T30	Silver Birch, <i>Betula pendula</i> , Betulaceae	LM	Norm	B	2	3	17	510	4	7	5	7	Part of contiguous group. Burrs on trunk
T31	Silver Birch, <i>Betula pendula</i> , Betulaceae	LM	Norm	B	2	3	17	570	4	7	5	6	Part of contiguous group. Ivy on stem
T32	Silver Birch, <i>Betula pendula</i> , Betulaceae	LM	Norm	B	2	3	16	450	4	4	5	4	Part of contiguous group
T33	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	LM	Norm	B	2	3	19	550	6	9	7	7	Part of contiguous group. Old pruning wounds on the stem
T34	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	4	20	570	7	12	10	8	Part of contiguous group. Old pruning wounds on the stem. Crown deadwood present
T35	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	4	19	670	7	12	10	8	Part of contiguous group. Old pruning wounds on the stem. Crown deadwood present. pollarded in the past
T36	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	LM	Norm	B	2	4	19	650	10	4	7	8	Part of contiguous group. Crown deadwood present. Bifurcated above 4m
T37	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	LM	Norm	A	2	4	20	520;780	10	10	10	8	Bifurcated stem. Crown deadwood present. Old pruning wounds on the stem
T38	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	C	2	4	14	450	4	6	9	2	Part of contiguous group. Crown deadwood present. Growth influenced by adjacent tree. Poor crown asymmetry
T39	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	LM	Norm	U		4	14	450	4	6	9	2	Part of contiguous group. Crown deadwood present. Major bark damage to the base
T40	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	U		4	5	310	1	6	7	2	Part of contiguous group. Crown deadwood present. Major bark damage to the base
T41	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	6	19	500	5	4	6	6	Part of contiguous group. Crown deadwood present
T42	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	C	2	6	18	490	5	3	7	3	Part of contiguous group. Crown deadwood present

T43	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	6	19	490	7	7	8	8	Part of contiguous group. Crown deadwood present. Woodland tree
T44	Sweet Chestnut, <i>Castanea sativa</i> , Hippocastanaceae	LM	Norm	B	2	3	19	760	5	4	11	2	Part of contiguous group. Crown deadwood present. Branch snapped out. Woodland tree
T45	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	A	2	3	20	840	10	7	12	8	Part of contiguous group. Crown deadwood present. Woodland tree
T46	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	LM	Norm	C	2	5	17	320;270; 200;440; 430	6	5	6	7	Multi stem. Part of contiguous group
T47	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	LM	Norm	B	2	4	20	530	5	6	6	4	Part of contiguous group. Woodland tree
T48	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Norm	B	2	4	19	530	6	7	6	6	Part of contiguous group. Crown deadwood present. Woodland tree
T49	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Norm	B	2	4	19	530	6	7	6	6	Part of contiguous group. Crown deadwood present. Woodland tree
T50	Rowan, <i>Sorbus aucuparia</i> , Rosaceae	M	Low	C	2	3	19	200	3	3	3	3	Part of contiguous group. Woodland tree. Sub-dominant stem
T51	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Norm	B	2	3	20	570	8	7	8	8	Part of contiguous group. Woodland tree
T52	English Oak, <i>Quercus robur</i> , Fagaceae	LM	Norm	B	2	3	20	580	10	11	8	8	Part of contiguous group. Woodland tree
T53	English Oak, <i>Quercus robur</i> , Fagaceae	M	Norm	C	2	3	17	320	10	2	4	4	Part of contiguous group. Woodland tree
T54	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Norm	C	2	3	15	280	5	4	4	4	Part of contiguous group. Woodland tree
T55	Sycamore, <i>Acer psuedoplatanus</i> , Aceraceae	M	Norm	C	2	0	12	180;170; 190;200; 160	6	6	6	6	Multi stem
T56	English Oak, <i>Quercus robur</i> , Fagaceae	M	Norm	A	2	4	15	600	10	11	4	12	Part of contiguous group. Woodland tree
G1	Leyland Cypress, x <i>Cupressocyparis leylandii</i> , Cupressaceae	Y	Norm	C	2	0	8	180	0	0	0	0	6 trees

G2	Leyland Cypress, x Cupressocyparis leylandii, Cupressaceae	EM	Norm	C	2	0	6	140	0	0	0	0	Managed boundary hedge
G3	Leyland Cypress, x Cupressocyparis leylandii, Cupressaceae	EM	Norm	C	2	0	10	180	0	0	0	0	Managed boundary hedge

Appendix 2: Tree Protection Notice

(To be printed at A3 or larger)

Tree Protection Area

KEEP OUT

Do not move this fence

(TOWN & COUNTRY PLANNING ACT 1990)

**TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS
AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER.
CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL
PROSECUTION**

**ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN
PERMISSION OF THE LOCAL PLANNING AUTHORITY**


ARBTECH

Arbtech Consulting Limited.
Unit 3, Well House Barn, Chester Road, Chester, CH4 0DH
<https://arbtech.co.uk> - 01244 661170

Appendix 3: Contact Details

Name	Position	Company	Contact
Graham Beddows	Client	G&G Building Consultancy Ltd.	
	Tree Officer		
Alan Thompson	Arboricultural Consultant	Arbtech Consulting Ltd.	07703 676 216 01244 661170 https://arbtech.co.uk
	Site Manager		
	Main contractor		

Document Production Record

Document number	Editor	Signature	Position	Issue number	Date
Arbtech AMS 01	Alan Thompson		Arboricultural Consultant	1	21/10/2021

Limitations

Arbtech Consulting Ltd has prepared this Report for the sole use of the above named Client/Agent in accordance with our terms of business, under which our services were performed. No other warranty, expressed or implied, is made as to the professional advice included in this Report or any other services provided by us. This Report may not be relied upon by any other party without the prior and express written agreement of Arbtech Consulting Ltd. The assessments made assume that the sites and facilities will continue to be used for their current purpose without significant change. The conclusions and recommendations contained in this Report are based upon information provided by others and upon the assumption that all relevant information has been provided by those parties from whom it has been requested. Information obtained from third parties has not been independently verified by Arbtech Consulting Ltd.

Copyright

© This Report is the copyright of Arbtech Consulting Ltd. Any unauthorised reproduction or usage by any person other than the addressee is strictly prohibited.