



Examples of Tree Protection Barriers from BS5837 2012





a) Stabilizer strut with base plate secured with ground pins



b) Stabilizer strut mounted on block tray.

- 1 Porous/permeable wearing course
- 2 Separation geotextile (100-300g/m2)
- 3 HDPE geocell filled with aggregate
- 4 Base geotextile (300g/m2 min.)





Geocell 'no-dig' construction for access drives and parking near trees to minimise root damage. There are several proprietary systems based on 3-dimensional cellular confinement systems that allow pedestrian and vehicular surfaces to be laid within the RPA. Further details can be obtained from companies including Geosynthetics Cellweb and Terram Geocell. **Protective Measures**

Barriers will have all-weather notices attached with words such as:

"CONSTRUCTION EXCLUSION ZONE - NO ACCESS".

- The construction exclusion zones will be protected by barriers before any materials or machinery are brought onto the site. The barriers will remain in place until completion of all works.
- Due to the highly alkaline leachate produced during the curing of wet concrete, concrete will not be poured within the RPA unless an impermeable liner has been installed
- To avoid contamination and compaction no materials will be stored within 10 metres of a tree trunk or on any unprotected soil surfaces. This includes building materials, scaffolding, fuel, site huts and temporary toilets.
- Notice boards will not be attached to any part of a tree and no fires will be allowed within 10 metres of the canopy or the protective barrier of any retained tree.
- The main contractor will be responsible for:
 - Monitoring of all operations with regard to tree protection on site.
 - The compliance of sub-contractors.
 - Ensuring that the planning conditions attached to the planning consent are adhered to at all times.

Site Guidance Notes

1: Monitoring protection
https://www.barrelltreecare.co.uresources/technical-guidance/sgu https://www.barrelltreecare.co.uk/ resources/technical-guidance/sgn01/

7: Excavation in root protection areas
https://www.barrelltreecare.co.uk/resources/technical-guidance/sgn07/ https://www.barrelltreecare.co.uk/resources/technical-guidance/sgn07/

2: Fencing protected trees
https://www.barrelltreecare.co.ul ttps://www.barrelltreecare.co.uk/ esources/technical-guidance/sgn02/

8: Removing surfacing and structures in root protection areas https://www.barrelltreecare.co.uk/



9: Installing/upgrading surfacing in root protection areas
https://www.barrelltreecare.co.uk/resources/technical-guidance/sgn09/ esources/technical-guidance/sgn09/



10: Installing structures in root
protection areas
https://www.barrelltreecare.co.uk/
resources/technical-guidance/sgn10/ resources/technical-guidance/sgn10/




11: Installing services in root
protection areas
https://www.barrelltreecare.co.uk/
resources/technical-guidance/sgn11/







JRVEY.CO.UK-



Tree for removal

Root protection

Woodlands Livery Coddington

Tree Protection Plan: Rev B

18-Jul-22 Scale 1:200 at A1

Woodlands Livery, Coddington tree plan RevB.dwg