










Method Statement

Ref No. PDM/WF5

Site Address:	Wadacre Farm, Chapel Lane, Melling, Liverpool, L31 1ED						
Task / Activity:	Asbestos Sheet Removal						
Personnel:	Name			Trade			
	Graham Pape						
	Chris Hawkins						
	Chris Pirie						
Plant/Tools Required:							
Materials Required:							
Other Equipment:							
Specific Hazards:	Refer to Risk Assessments						
Temporary Supports or Props Required:							
Hazardous Substances:  Applicable:	Acute Toxicity	Toxicity	Corrosive	Gases	Oxidising	Flammable	Respiratory Sensitising
							
	No	No	No	No	No	No	Yes
PPE Required:	Safety Boots	Hard Hats	Safety Gloves	Hearing Protection	Respiratory Protection	Eye Protection	Other:
	√	√	√		√		
Emergency Procedures:	DIAL 999, STATING LOCATION AND NATURE OF ASSISTANCE REQUIRED						
First Aid Facilities:	Name of First Aider:			Graham Pape			
	Location of First Aid Box:			A box in every vehicle			
	Location of Nearest Hospital:			Aintree University Hospital			
Other Information / Comments, or Amendments:							

## Method of Work

While on site all operatives will wear PPE consisting of safety helmets, safety boots, hi-vis jackets, with glasses, ear defenders and gloves when required.

Ear protection must **always** be used in noisy conditions or when using tools/machinery.

COVID-19 regulations are to be adhered to at all times

### Asbestos Sheet Removal

All Pete Marquis operatives have been asbestos awareness trained, and have received qualitative face mask fit testing.

The work involved in this safe system is to remove the asbestos cement roof sheeting from the agricultural outbuildings

The sheeting to the building is asbestos, operatives will wear FFP3 face masks, disposable suits as well as the normal PPE of hard hats, safety boots, and gloves.

PPE is to be disposed of in the red plastic bags marked 'Asbestos'. These will be taken away for the correct disposal.

Asbestos removal is to be as per a14 asbestos essentials

1. The site is to be fenced off and secured to prevent unauthorised access.
2. The machines will be brought to site and unloaded
3. Work can then start on the asbestos sheeting removal.
4. This buildings are single sheeted.
5. The hook bolts on the sheets will be cut first, from underneath, then the sheet removed.
6. Access up to the roof will be by using the MEWP. In this case it will be a scissor lift.
7. All work is to be carried out from underneath.
8. Operatives will wear safety harnesses secured by a lanyard to the safety eye in the basket, as well as all the normal PPE.
9. If the weather is dry, the sheets will be dampened before removal.
10. Never, under any circumstances must anyone walk on top of the asbestos sheeting.
11. Take extreme care when roof sheets are being removed, do not allow anyone to walk around underneath.
12. The sheets will be removed, intact, and loaded onto the forks of the loadall.
13. All asbestos sheets are to be placed into the asbestos skip and removed to Clifton Marsh Landfill site for disposal.
14. Any damaged pieces of asbestos are to be picked up and placed into the asbestos skip.
15. Used PPE is to be placed into red bags marked 'Asbestos' and disposed of with the asbestos sheeting.
16. Certification will be provided when the asbestos has been disposed of.

Never work unsafely. If unsure of any action, stop and seek assistance

Under no circumstances must anyone enter the building once machine demolition has commenced

All work will be undertaken by qualified competent persons with experience of the type of work described above, and in all cases, in full accordance with safety procedures specified in the company's Health and Safety Policy.

Signed:



Date: 8<sup>th</sup> March 2023