



Co Create Architects  
Ground Floor East Quadrangle Seale Hayne  
Newton Abbot  
TQ12 6NQ

26<sup>th</sup> April 2023

### **Schedule of Works**

#### **Reeve Castle - Removal and reinstatement of entrance gates and piers**

1. Area to be cordoned off for demolition works.
2. Existing gates to be removed.
3. Existing gate piers to be demolished from the top down.
4. Stone walling to be partially removed. All stonework to be stored on site.
5. Area to be cleared to allow for access.
6. Hand dug excavations for foundations.
7. Installation of new concrete foundations.
8. Alterations to existing electrics for access control. First fix.
9. Installations of gate piers.
10. Reinstatement of stone walling.
11. Installations of new entrance gates.
12. Remedial works to access drive.
13. Installation of access control, electrics and signage.
14. Final commissioning.