



# DOCUMENT CONTROL SHEET

| Issued by    | Hydrock Consultants Limited Over Court Barns Over Lane Almondsbury Bristol BS32 4DF United Kingdom  T +44 (0)1454 619533 F +44 (0)1454 614125 E bristol@hydrock.com www.hydrock.com |  |  |
|--------------|---|--|--|
| Client       | Edenstone Homes.  |  |  |
| Project name | Bleadon Quarry, Bridge Road, Bleadon – S278 Works.  |  |  |
| Title        | Road Safety Audit Stage 2<br>Response Report  |  |  |
| Doc ref      | 25623-HYD-XX-XX-RP-D-0016-P01 RSA2 Response   |  |  |
| Project no.  | C-25623-C   |  |  |
| Status       | DRAFT   |  |  |
| Date         | 14/07/2023  |  |  |

| Document Production Record |    |               |
|----------------------------|----|---------------|
| Issue Number               | 01 | Name          |
| Prepared by                |    | Jordan Doe    |
| Checked by                 |    | Rob Pembridge |
| Approved by                |    | Rob Pembridge |

| Document Revision Record |        |            |                          |
|--------------------------|--------|------------|--------------------------|
| Issue Number             | Status | Date       | Revision Details         |
| 01                       | Draft  | 14/07/2023 | First issue for approval |
|                          |        |            |                          |

Hydrock Consultants Limited has prepared this report in accordance with the instructions of the above-named client for their sole and specific use. Any third parties who may use the information contained herein do so at their own risk.



# 1. PROJECT DETAILS

# 1.1 Project Details

| Report title: Road Safety Audit Stage 2 |   |
|---|---|
|   | Response Report                             |
| Date:                                   | 14/07/2023                                  |
| Document reference & revision:          | 25623-HYD-XX-XX-RP-D-0016-P01 RSA2 Response |
| Prepared by:                            | Jordan Doe - Hydrock                        |
| On behalf of:                           | Edenstone Homes.                            |

# 1.2 Authorisation sheet

| Project:      | Bleadon Quarry, Bridge Road, Bleadon – S278 Works. |
|---------------|--|
| Report title: | Road Safety Audit Stage 2                          |
|               | Response Report                                    |
| Prepared by:  |  |
| Name:         | Jordan Doe   |
| Position:     | Senior Highways Engineer                           |
| Signed:       |  |
|               |  |
| Organisation  | Hydrock  |
| Date:         | 14/07/2023   |
| Approved by:  |  |
| Name:         | Rob Pembridge                                      |
| Position:     | Principal Highways Engineer                        |
| Signed:       |  |
|               |  |
|               |  |
| Organisation  | Hydrock  |
| Date:         | 14/07/2023   |



# 2. INTRODUCTION

# 2.1 Brief Description

The scheme comprises the following works:

New raised table site access T-junction via Bridge Road.

New double yellow parking restrictions in the vicinity of the development frontage.

#### 2.2 Reference Information

In accordance with the requirements of the Design Manual for Roads and Bridges (DMRB) GG 119 the following information was provided for the purposes of the audit.

#### 2.3 Documents

The below referenced documents were provided to the road safety audit undertaking before the site visit and report.

| Document Ref.             | Date          | Document Title                      | Organisation    |
|---------------------------|---------------|-------------------------------------|-----------------|
| 25623-HYD-XX-XX-RP-D-0015 | June 2023     | RSA 2 Brief                         | Hydrock         |
| A072013-2                 | March 2019    | Transport Assessment                | WYG             |
| 2014/SCP/BR/01            | February 2014 | Road Safety Audit Stage 1           | Madhavan Design |
| N/A                       | N/A           | Appendix 1 – Bridge Road, Bleadon – | SCP             |
|                           |               | Highways Issues                     |                 |

# 2.4 Drawings

| Drawing Ref.                | Rev | Document Title                            | Organisation |
|-----------------------------|-----|---|--------------|
| 25623-HYD-XX-XX-DR-D-0101   | P04 | S278 Bridge Road General Arrangement Sh2  | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0102.1 | P04 | S278 Bridge Road Visibility Checks Sh2    | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0104   | P05 | S278 Bridge Road Swept Path Analysis Sh2  | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0106   | P04 | S278 Bridge Road Site Clearance Sh2       | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0111   | P04 | S278 Bridge Road Chainages Sh2            | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0121   | P04 | S278 Bridge Road Drainage & Contours Sh2  | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0131   | P02 | S278 Bridge Road Long Sections Sh2        | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0141   | P03 | S278 Bridge Road Cross Sections Sh2       | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0161   | P03 | S278 Bridge Road Legal Plan Sh2           | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0162   | P04 | S278 Bridge Road TRO Plan Sh2             | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0171   | P04 | S278 Bridge Road Surfacing Sh2            | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0177   | P03 | S278 Bridge Road Construction Details Sh3 | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0178   | P03 | S278 Bridge Road Construction Details Sh4 | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0179   | P02 | S278 Bridge Road Construction Details Sh5 | Hydrock      |
| 25623-HYD-XX-XX-DR-D-0191   | P04 | S278 Bridge Road Existing Utilities Sh2   | Hydrock      |



# 3. KEY PERSONNEL

| Role                        | Name          | Organisation           |  |  |
|-----------------------------|---------------|------------------------|--|--|
| Overseeing Organisation     |               |                        |  |  |
| Highways Officer            | Matthew Lacey | North Somerset Council |  |  |
| Road Safety Auditor Members |               |                        |  |  |
| Team Leader                 | Tim Sterling  | The Safety Forum       |  |  |
| Team Member                 | Rob Westhead  | The Safety Forum       |  |  |
| Design Team Members         |               |                        |  |  |
| Principal Highways Engineer | Rob Pembridge | Hydrock                |  |  |
| Senior Highways Engineer    | Jordan Doe    | Hydrock                |  |  |



# 4. ROAD SAFETY AUDIT DECISION LOG

| A 111 D C               | T TO DIVI OD 1001 DO10  | 7  |  |   |
|-------------------------|---|--|--|---|
| Audit Ref Project Title | TS-RW-23-4036-RSA2<br>Stage 2 Road Safety Audit   |  |  |   |
|                         |   |  |  |   |
| Project Ref             | C-25623-C   |  |  |   |
| Hydrock Ref             | 25623-HYD-XX-XX-RP-D-0016-P01   |  |  |   |
| Author/Date             | The Safety Forum, July 2023.  | Hydrock, July 2023.  | North Somerset Council, July 2023.   |   |
| Problem Ref             | RSA Recommendation  | Design Organisation Response   | Overseeing Organisation Responses  | Agreed RSA action   |
| Matters arising         | g from previous Stage 1 Audit.  |  |  |   |
| 3.1.1                   | Stage 1: Parking surveys should be carried out to determine the exact nature of the on-street parking problem. If necessary, parking restrictions should be provided as part of the scheme to prohibit parking around the site access. Furthermore, suitable visibility splays should be provided which should be kept clear of future landscaping.  Stage 2: Parking restrictions are proposed and visibility splays of 33m and 49m are shown. However, it is not known whether these visibility splay distances relate to actual measured speeds and there appears to be a parking lay-by proposed within the visibility splay to the north. As such, aspects of this issue are unresolved and are included as item 4.1 of this report. | Stage 1: Not known.  Stage 2: Refer to Transport Assessment para 5.12, extract below.  "The application includes for a package of speed reduction measures with a raised speed table at the site access. Clearly, the speed reduction measures will improve the level of road safety, especially for pedestrians. The precise details of the package of measures can be dealt with by planning condition but it is reasonable to assume that they will reduce the 85th percentile speed to below 25mph. As a result, the visibility requirements will actually be less than those quoted above".  As explained in the above passage, the post-development speeds have been assumed to be below 25mph. On the basis that 85th percentile speeds were 25mph as a worst case, the commensurate visibility required is 33m in accordance with Manual for Streets. The Hydrock proposals clearly demonstrate that 33m can be achieved or exceeded in both directions.  For avoidance of doubt, the parking lay-by referenced in the RSA recommendation is instead a footway vehicular crossover that provides access to private parking bays. The bays are set back circa 6m from the highway and as such will not obstruct visibility. | Designers response accepted to audit recommendation.   | No further action required.   |
| 3.2.1                   | Stage 1: Provide suitable pedestrian measures to allow pedestrians to safely negotiate Bridge Road.  Stage 2: The Auditors noted comments in the SCP Highways Overview document.  The Auditors acknowledge these comments but note that a local resident advised that the right-of-way via Mulberry Lane is being contended and the use of this proposed link may not be possible.  The Auditors consider that the number of additional pedestrian movements along Bridge Road could be significant   | Stage 1: Not known.  Stage 2: Noted. The remit of the Road Safety Audit is limited to the S278 proposals indicated on the drawings and as such, Mulberry Lane fall outside of this.  Notwithstanding the above, pedestrian link access to the development is via Mulberry Lane, as agreed through planning. The majority of the link up to the adopted highway is within the developer's ownership and there is a small section of unregistered land which they have rights of access over.  | Audit team statement is valid. Wider interaction should be considered as may indirectly have implications to road safety at the junction access and on Bridge Road. The designers response is accepted and planning agreement will need to be firmed up. | Ensure right-of-way agreement is in place for link via Mulberry Lane. |



|                 |  |  |  | Tiy ar ock  |
|-----------------|--|--|--|---|
|                 | and that the existing 'informal shared use arrangement' is not sufficient to safely accommodate this. Consequently, this issue is considered to be unresolved and is included as item 4.2 of this report.  |  |  |   |
|                 | Stage 1: A risk assessment based on the 2011 DfT publication Provision of Road Restraint Systems Local Authority Roads should be carried out and suitable containment measures provided, for example through the provision of containment kerbs for the length of the junction table.  Stage 2: The 'Vehicle Restraint System Assessment' undertaken by Hydrock has concluded that the " generally acceptable level of risk does not support the provision of a VRS and as such, has been discounted as a protective measure". On this basis, this item is not carried forward for inclusion in this Stage 2 RSA report. |  | Disagree. Kerb containment as a minimum should be prescribed along the top of the proposed junction table to prevent errant vehicles (especially in wet/icy conditions) from inadvertently entering the Rhyne.   |   |
|                 |  |  | Whilst it is accepted parts of rural North Somerset have an adjacent network of rhynes alongside roadsides. The development access proposals will present increased vehicles movements at right angles to the rhyne.   |   |
|                 |  |  | 'CD 377 Requirements for road restraint systems' identifies applicable situations for RRRAP/VRS.   |   |
| 3.6.1           |  | Stage 1:<br>Not known.<br>Stage 2:   | Examples of common hazards include; Permanent or expected water hazard with a depth of water of 0.6 metres or more, which if entered, can potentially cause harm to the vehicle occupants.   | Revise drawings to specify a required 125mm kerb upstand along raised length of junction table-top to provide means of containment to adjacent rhyne. |
|                 |  |  | Furthermore, the embankments are not designed to a minimum of 1:3 to provide a means of escape. There is also very little verge separation between the carriageway and watercourse for a vehicle driver/occupant to make necessary corrective action. No streetlighting is present or prescribed and traffic calming through horizontal deflection should have appropriate illumination. |   |
|                 |  |  | Due to the lack of verge, a barrier/fence or such the like is unlikely to be suitably placed, so a 125mm kerb face should be prescribed to protect vehicles from entering the rhyne.   |   |
| Matters arising | g from Stage 2 Audit.  |  |  |   |
| 4.1             | It is recommended that it is ensured that the necessary clear and unobstructed visibility splays can be achieved.  | See response reference 3.1.1.  | Designers response above with reference to 3.1.1 accepted.   | No further action required.   |
| 4.2             | It is recommended that the standard of pedestrian provision is improved along Bridge Road, with the shared use objective enhanced by suitable traffic calming measures.  | See response reference 3.2.1.  | Designers response above with reference to 3.2.1 accepted.   | As per action above with reference to 3.2.1.  |
| 4.3             | It is recommended that the dropped kerbing is located such that pedestrians are able to join or leave the carriageway with good sightlines and without obstructions.   | Noted. The proposed parking bays are set back circa 6m from the back of footway and vehicular access will be via crossover. Drop kerbs serving the crossover are deemed sufficient and safe to use by pedestrians. | Designers response accepted.   | No further action required.   |
| 4.4             | It is recommended that the dropped kerbing is provided and located such that pedestrians are able to join or leave the carriageway with good sightlines and without obstructions.  | Agree. Drop kerbs have been added to drawing 0101 where the footway terminates south of the development access.  | Designers response accepted. Include dropped kerb facility and implement as per revised drawing (25623-HYD-XX-XX-DR-D-0101S2 P05).   | Agreed. Implement as per recommendation. No further action required.  |



# 5. DESIGN ORGANISATION AND OVERSEEING ORGANISATION STATEMENTS

The following statements should be signed by the design organisation and the Overseeing Organisation.

# 5.1 Design Organisation Statement

| On behalf of the design organisation, I certify that:                      |  |  |
|--|--|--|
| s identified in this response to the road safety audit problems in the RSA |  |  |
| cussed and agreed with the Overseeing Organisation.                        |  |  |
| Jordan Doe   |  |  |
| Engineer Infrastructure  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |
| Hydrock  |  |  |
| 14/07/2023   |  |  |
|  |  |  |

# 5.2 Overseeing Organisation Statement

| On behalf of the Overseeing | On behalf of the Overseeing Organisation, I certify that:              |  |  |
|-----------------------------|--|--|--|
| 1) The actions identifi     | ed in this response to the road safety audit problems in this RSA have |  |  |
| been discussed and agreed   | with the design organisation; and                                      |  |  |
| 2) The agreed RSA act       | ions will be progressed.   |  |  |
| Name:                       | Jonathan Gall  |  |  |
| Position:                   | Team Manager, Neighbourhood Traffic and Road Safety Engineering        |  |  |
| Signed:                     |  |  |  |
| Outration                   | North Company Council  |  |  |
| Organisation                | North Somerset Council   |  |  |
| Date:                       | 20/07/23   |  |  |