





LEGEND:


 Castle Main Tower and West Wing
 Status - Construction Ongoing
 Anticipated Completion - Apr 2024 (exc. landscaping)


 Castle East Wing
 Status - Planning Approved
 Warrant Submission Date - 2024/2025
 Anticipated Completion - 2027


 Castle North Wing
 Status - Design
 Anticipated Start - Aug 2026
 Anticipated Completion - Aug 2028


 Housing Zone 1
 Planning Permission Granted 16/02/23 & 15/03/23
 Status - Infrastructure Works Started
 Anticipated Completion - 2026


 Housing Zone 2
 Status - Design
 Anticipated Planning Submission - 15th Nov 2023
 Anticipated Start - 15th May 2024
 Anticipated Completion - 2027

 Housing Zone 3
 Status - Design
 Anticipated Planning Submission - 30th Nov 2023
 Anticipated Start - 15th Jul 2024
 Anticipated Completion - 2027


 Housing Zone 4
 Status - Planning Submission
 Anticipated Planning Submission - 30th Oct 2023
 Anticipated Start - Jul 2024
 Anticipated Completion - 2027

 Housing Zone 5
 Status - Design
 Anticipated Planning Submission - 7th Jan 2024
 Anticipated Start - Aug 2024
 Anticipated Completion - 2028


 Housing Zone 6
 Status - Design
 Anticipated Planning Submission - 7th Jan 2024
 Anticipated Start - Aug 2024
 Anticipated Completion - 2028

 Kenmore Properties
 Status - Refurbishment Ongoing

 Kenmore Hotel
 Status - Design Underway
 Anticipated Completion - 2026


 Taymouth Trading
 Anticipated Planning Submission - Mar 2024
 Anticipated Completion - 2026


 Various Staff Accommodation Buildings
 Status - Ongoing Refurbishment
 Anticipated Completion - 2027


 West Access Gate
 Status - Infrastructure Work Started
 Anticipated Completion - Feb 2024


 East Gatehouse
 Status - Technical Design
 Planning Permission Granted 31/05/2023
 Anticipated Completion - April 2024



 Golf Course Maintenance Work
 Status - Works Commenced
 Anticipated Completion - Oct 2024

 BOH Commissary
 Status - Design
 Anticipated Planning Submission - Dec 2023

 Land in ownership (Inchadney and Newhall Woods)

 Woodland Management Across Estate
 Status - Commenced Dec 2022
 Anticipated Completion - 2052 (30 year programme)