

21 THE GREEN

LONDON N14 7AB

PROPOSED BASEMENT EXTENSION

CONSTRUCTION METHOD STATEMENT

Prepared by:

STEPHEN COYNE

Chartered Engineer

BEng MSc DIC MBA CEng MIEI

COYNE CONSULTING LTD

South Park Studios

88 Peterborough Road

London W6 9JG

Mob: 07726310375

Date:

November 2023

21 The Green, LONDON N14 7AB

Proposed Basement Extension

1.0 Introduction

It is proposed to construct a basement extension at 21 The Green, London N14 7AB. The basement extension will occupy the front right-hand section of the property and below the existing double fronted garage, see **Appendix A, Figure 1**.

The new basement extension will involve underpinning existing perimeter walls. The garage floor above the basement will consist of a concrete slab supported by profiled metal decking which in turn will be supported by steel beams spanning the basement.

21 The Green is a detached family dwelling. It is traditionally built, consisting of pitched roof and timber joisted upper floors spanning between solid masonry walls.

2.0 Construction Method Statement

The construction stages for the basement extension are as follows: -

- A** - Check Sub Soil Conditions
- B** - Site Set Up, Temporary Hoarding and Conveyor Belt
- C** - Reinforced concrete underpinning to Basement Extension
- D** - Install Steel Beams for Suspended Ground Floor Slab
- E** - Install Drainage and Construct Basement Slab
- F** - Fix Internal Waterproofing Membrane and Lay Floor Screed

2.1 Check Sub-Soil Conditions

2.1 Surface Features and Geology

There are no significant man-made slope changes within 20m of the property.

The British Geological Survey (BGS) drift sheets show the highest underlying natural superficial deposit to be the Dollis Hill Gravel Member.

Below the Gravel deposit is the London Clay Formation.

The new underpinning will be constructed within the London Clay.

The new basement will be designed to limit ground bearing pressure to 150kNm² to ensure overall settlement is reduced to an absolute minimum. It is expected that groundwater will not be encountered during the excavation.

Although it is expected that ground water will not be encountered during the works, the basement will be designed in accordance with the recommendations of BS8102:1990 Protection of structures against water from the ground.

2.2 Site Access, Conveyor Belt and Temporary Hoarding

A conveyor belt will be installed at the front of the property. The conveyor belt will then be extended to ground level and to the position of the skip. A temporary plywood hoarding will be installed to secure the conveyor belt.

The plywood hoarding will be fully secure with a lockable door for site access only.

Excavation will be done with hand tools powered by compressed air and by a mini – digger.

Spoil will be transported from the face of the excavation by wheelbarrow to the base of the conveyor belt.

Spoil will be removed via the conveyor belt and deposited into a skip placed directly in front of the property. The skip will be exchanged when it is full, or alternatively a grab lorry will be used to remove the spoil from the skip.

As the basement excavation progresses in depth, the conveyor belt will be extended correspondingly.

2.3 Reinforced Concrete Underpinning to Basement Extension

The basement will be constructed by underpinning perimeter walls.

Appendix A, Figures 1 and 3 show details of the underpins and an underpinning sequence.

Appendix B provides a basic structural design of the basement including underpins and suspended ground floor above the basement.

The underpins are designed to support the vertical loads from the walls and horizontal loads from the earth. They are designed as free-standing cantilevers in the temporary and permanent conditions.

All concrete used to construct the underpins will be mixed with a waterproof additive, for example Sika Watertight Concrete System.

Underpinning bases will be excavated in short sections not exceeding 1000mm in width.

The sequence of the underpinning will be such that no more than 20% of any section of the wall will be undermined at any one time. Underpins will be sequenced such that any given underpin will be completed, dry packed, and a minimum period of 24 hours lapsed before starting an adjacent excavation to form another underpin.

Lateral propping will be provided to the excavated soil face. The front and side face of the excavation will be propped using plywood, timber boards and Acro props as appropriate. The stages for installing the propping to the excavated soil face is shown on **Figure 4**.

The toe section of the underpin will be concreted first, see **Figure 4, Stage 3**.

Following construction of the toe, the design steel reinforcement will then be fixed for the stem (or wall) of the underpins, see **Figure 4, Stage 4**. Adjacent underpins will be mechanically connected to each other using H16 dowel bars at 400mm horizontal centres, each 800mm long with 400mm embedment. A plywood shutter is then erected, and concrete poured to form the underpinning up to a maximum of 75mm below the underside of the existing foundation, see **Figure 4, Stage 4**.

After 24 hours, the void between the top of the underpin stem and underside of the existing foundation will then be dry packed with Conbextra GP non-shrink grout by Fosroc, see **Figure 4, Stage 5**.

After all, underpins are cast, the central soil berm will be reduced, see **Figure 4, Stage 6** and **Figure 5, Stage 7**. Perimeter props will be provided to brace the underpins on the perimeter of the excavations. The perimeter props will be placed at 1000mm above the surface of the proposed concrete basement slab level.

After the perimeter props are installed, the basement slab will be concreted, see **Figure 5, Stages 8 and 9**.

Existing foundations that protrude into the site will be carefully trimmed back using hand tools to avoid causing any damage to the foundation, see **Figure 3**. The existing foundations will be trimmed back to be flush in line with the face of the underpins and wall above.

Finally, when the suspended ground floor is installed, all temporary propping including horizontal props will be removed.

2.4 Steel Beam Installation

New steel beams are to be installed at ground floor level to provide support to the suspended ground floor, see **Figure 2**.

The new beams will bear onto concrete pad stones so that the loading from the beams is distributed to acceptable stresses onto the supporting masonry.

Where steel beams are positioned directly under load bearing walls, temporary works will be required to enable this work. If temporary support to load bearing walls is required, this

will consist of steel needle beams at high level, supported on vertical props, to enable safe removal of brickwork below, and installation of the new beams.

Once the props are fully tightened, the brickwork will be broken out carefully by hand. All necessary platforms and crash decks will be provided during this operation.

Once full permanent structural bearing is provided, the temporary works will be redundant and can be safely removed.

Any voids between the top of the permanent steel beams and the underside of the existing walls will be packed out, as necessary. Voids will be dry packed with a 1:3 (cement: sharp sand) dry pack layer, between the top of the steel and underside of brickwork above.

Any voids in the brickwork left after removal of needle beams at ground floor level can at this point be repaired by bricking up and/or dry packing, to ensure continuity of the structural fabric.

2.5 Basement Slab Construction and Drainage

Once excavation to basement formation slab level has been completed, the pump sump units and associated underground drainage will be installed in conjunction with the mechanical and electrical details.

2.6 Waterproofing Membrane and Floor Screed

When the basement slab and walls are complete, the DELTA internal waterproofing cavity membrane will be installed in accordance with the manufacturer's technical specification.

The floor finishes which will include insulation and may include under floor heating, can then be laid.

Finally, a cement and sand screed will be applied to the basement floor.

3.0 Impact Assessment

The following key stages have been identified to safeguard, the general public, construction work force and the project as a whole. We describe how these stages are managed throughout the construction of the basement. The key stages are: -

3.1 Environmental Considerations

3.1.1 Noise

3.1.2 Dust

3.1.3 Vibration

3.1.4 Light Pollution

3.2 Ground and Watercourse Contamination-

3.3 Site Safety Procedures

3.4 Potential Impact on Existing Utilities and Services

3.5 Potential Impact on Drainage, Sewerage and Surface Water Levels

3.1 Environmental Considerations.

To ensure that the basement works progress with the minimum disruption to the surrounding area and its neighbours, especially those located immediately adjacent to the site; particular consideration will be given to address environmental factors such as noise, dust, vibration, and light pollution as follows: -

3.1.1 Noise

Noise levels will be fully recorded by the contractor and logged prior to commencing the works and will be diligently monitored throughout the duration of the site works. Equipment selection, materials and systems will contribute to noise control.

Noisy activities such as breaking existing concrete will be carried out by prior agreement with the local residents. Noise reduction measures include: -

- Effective silencing of plant and processes, including the use of well-maintained equipment
- Use of mains electricity in place of generators where practicable
- Personal radios banned from site.
- Sirens / Bells for emergency use only

3.1.2 Dust

The contractor will consider the spread and effect of airborne dust during the works.

Dust prevention measures will include: -

- Consideration at material procurement stage to reduce the need for the cutting of materials and then only allowing site cutting in designated areas.
- Dampening down of dust generating activities
- Covered wagons to be used for the transportation of dust generating materials.

- Existing roads will be kept clean and maintained.

3.1.3 Vibration

Vibration reduction measures at the site will include: -

- Omit/limit vibrating activities where possible.
- Control working hours of vibrating activities.

3.1.4 Light Pollution

- Site lighting will only be used when necessary, and of sufficient intensity to progress the works and maintain security.
- Flood lights will be located to provide the necessary site illumination with lamp heads directed so as not to shine onto adjacent properties and therefore not to be a nuisance, in particular to the adjacent buildings.

3.2 Ground and Watercourse Contamination

The contractor will employ the following to guard against ground and watercourse contamination: -

- Method statements for the works will be devised to take account of contamination risk and the effective management of that risk.
- All materials and processes will be handled in accordance with the manufacturer's recommendations.
- All bulk solid, granular, liquid materials will only be stored on site in (limited) quantities necessary to meet the requirements of the construction process.
- All liquid materials to be stored in suitable containers, adequately banded to comply with Health, Safety and Environmental legislation and recommendations.
- Sensitive areas will be subjected to specific regimes.
- Spillage reaction plans will be in place and will be undertaken by a trained squad of personnel.
- Specialist cleaning equipment will be placed in key locations around site to minimise any spillage should it occur.
- All waste materials will be controlled and sorted into the appropriate waste containers on site prior to removal by a licensed waste carrier.

3.3 Site Safety Procedures

Throughout the project the contractor will encourage and enforce a “Good Housekeeping” regime.

All site operatives engaged in the works will be familiar with the work in progress, skilled at their task and aware of their duties and responsibilities to others. Special attention will be given to confined spaces and deep excavations as well as working at height.

All excavations and work areas will be adequately fenced, and sign posted. All personnel on site will always wear full Personal Protection Equipment.

3.4 Potential Impact on Existing Utilities and Services

Any services including gas and electrical on the property’s land will be maintained during construction of the basement and re-routed. The exact location of these services will not be known until the works commence.

However, the impact of the construction works will be negligible as these services will be maintained. If it is necessary to relocate or divert any utilities, the contractor will notify the utility owner prior to any diversions. This will allow the utility owner to assess the impact of the works and grant or refuse their approval. There are no known tunnels in the vicinity of the basement.

3.5 Potential Impact on Drainage, Sewerage and Surface Water Levels

All existing drainage and sewage connections will be maintained throughout the construction of the basement and therefore, there will be minimal impact on these existing services.


The proposed basement will remain as part of a single-family dwelling and therefore, there will be no significant increase in discharge rates into the existing drainage and sewage systems. Surface water will not be altered as the proposed works are underground.

APPENDIX A

- Structural Drawings and
Temporary Works Drawings
-

Suggested underpinning sequence - Final sequence to be agreed with the contractor on site.

*Note:-
- Maximum width of underpins equal to 1m.*



Proposed Basement Floor Plan

FIGURE 1

NOTE

1. Concrete shall be grade C35.
2. Concrete to include Sika waterproof additive.
3. Contractor to allow for Delta waterproofing membrane and pump sumps in accordance with manufacturers design.

NOTE:-

1. **TEMPORARY WORKS:** All temporary works to be designed, detailed, installed and guaranteed by the main contractor.
2. **BUILDING CONTROL:** The contractor is to ensure that all works are agreed and approved by the building control inspector, particularly areas of structure carrying additional load.
3. **DIMENSIONAL CHECKS:** All setting out dimensions must be checked by the contractor and cross referenced to the architects' drawings before commencing any structural works.
4. **ARCHITECTS DRAWINGS:** The contractor must cross reference structural drawings against the architects' drawings. Final setting out on site must comply with the architects' drawings. Any discrepancies must be brought to the notice of the structural engineer before commencing the works.

PROPOSED BASEMENT EXTENSION

Coyne Consulting Structural Design Engineers
 South Park Studios, 88 Peterborough Road,
 LONDON SW6 3HH
 07726 310375
 stephen@coyneconsulting.co.uk


Project **21 THE GREEN, LONDON N14 7AB**

Title **PROPOSED BASEMENT FLOOR PLAN**

Date **Nov 2023** Scale **1:100 @ A3**

Dwg No. **23107/S/01**

FIGURE 2



NOTES	
Steel Beam Schedule	
S1 -	254 UC x 107
S2 -	254 UC x 73
S3 -	254 UC x 73
S4 -	254 UC x 73
S5 -	254 UC x 73

Basement Plan
Ground Floor Structure Over (1:100)

- NOTE:-**
1. TEMPORARY WORKS: All temporary works to be designed, detailed, installed and guaranteed by the main contractor.
 2. BUILDING CONTROL: The contractor is to ensure that all works are agreed and approved by the building control inspector, particularly areas of structure carrying additional load.
 3. DIMENSIONAL CHECKS: All setting out dimensions must be checked by the contractor and cross referenced to the architects' drawings before commencing any structural works.
 4. ARCHITECTS DRAWINGS: The contractor must cross reference structural drawings against the architects' drawings. Final setting out on site must comply with the architects' drawings. Any discrepancies must be brought to the notice of the structural engineer before commencing the works.

PROPOSED BASEMENT EXTENSION

Coyne Consulting Structural Design Engineers
South Park Studios, 88 Peterborough Road,
LONDON SW6 3HF
07726 310375
stephen@coyneconsulting.co.uk

Project 21 THE GREEN, LONDON N14 7AB

Title BASEMENT FLOOR PLAN - GROUND FLOOR STRUCTURE OVER

Date Nov 2023 Scale 1:100 @ A3

Fig No. 23107/5/02

90x90 angle x 10 fixed to wall with M16 screwed rods plus epoxy resin at 400 centres. Min. embedment depth = 80 mm.

Allow for 150 floor finishes for screed and insulation.

150

Grade C30 concrete supported by Holorib 1.2mm metal deck. - A193 mesh.

Existing foundation projection carefully removed by hand after underpinning is completed.

Finishes - Allow for 75 screed on insulation on Delta membrane.

Flexible waterstops to be provided in all construction joints.

A393 mesh. Top and Bottom 40 cover.

M16 dowel bars at 400 centres. M12 rebar at 200 centres.

1600

M16 rebar at 200 centres. TOP and BOTTOM. 40 COVER.

75 dry pack concrete GP by FOSROC.

Cement board or similar approved permanent shutter board.

Vertical underpinning width of 300 mm whichever is greater.

M12 rebar at 200 centres

M16 rebar at 200 centres each face. 40 COVER.

350

50 concrete blinding.

FIGURE 3

SECTION 1-1

PROPOSED BASEMENT EXTENSION

Coyne Consulting Structural Design Engineers
 South Park Studios, 88 Peterborough Road,
 LONDON SW6 3HH
 07726 310375
 stephen@coyneconsulting.co.uk

Project 21 THE GREEN, LONDON N14 7AB

Title SECTION 1 - 1 THRO BASEMENT


Date Nov 2023 Scale 1:20 @ A3

Drw No. 23107/15/03


NOTE:-

1. Concrete shall be grade C35 concrete
2. Concrete to include Sika waterproof additive.
3. Contractor to allow for Delta waterproofing membrane and pumps in accordance with manufacturers design.


FIGURE 4




Stage 0
Existing




Stage 1
Level reduction




Stage 2
Excavate for
underpin.




Stage 3
Concrete base
to underpin.




Stage 4
Erect shutter of
concrete stem of
underpin



Stage 5
Strike shutter when
concrete has strength,
drypack trim off projecting
foundation.
Re-prop until basement
slab is cast.



Stage 6
Commence excavation of berm when
excavation is 600 mm above formation level.
Install super slim soldier prop across
basement at low level.



PROPOSED BASEMENT EXTENSION


Coyne Consulting Structural Design Engineers
South Park Studios, 88 Peterborough Road,
LONDON SW6 3HH
07726 310375
stephen@coyneconsulting.co.uk

Project 21 THE GREEN, LONDON N14 7AB

Title TEMPORARY WORKS DETAILS - SHEET 1 OF 2


Date Nov 2023 Scale As shown @ A3

Dwg No. 23107/T/01



Stage 8
Cast basement slab.

Stage 7
Complete excavation to
formation level.



Stage 9
Remove all PROPS
Install waterproofing and
complete basement.

FIGURE 5

PROPOSED BASEMENT EXTENSION

Coyne Consulting Structural Design Engineers
 South Park Studios, 88 Peterborough Road,
 LONDON SW6 3HH
 07726 310375
 stephen@coyneconsulting.co.uk

Project 21 THE GREEN, LONDON N14 7AB

Title TEMPORARY WORKS DETAILS - SHEET 2 OF 2

Date Nov 2023 Scale As shown @ A3

Dwg No. 23107/T/02

APPENDIX B

- Preliminary Structural Design of Basement

- **Design of Basement Underpinning**
-

		Project 21 The Green	Project No 23107	Page No 1
Checked	Calculated by SC	Subject Underpinning to Basement	Date Nov-23	Rev

Ref	Calculations	Output
	<p>Underpinning to Basement</p> <p>Specification The basement will be founded within the London Clay Formation.</p> <p>Soil Parameters Although the basement will be founded within the London Clay, for the purposes of basement design assume Non-Cohesive parameters as follows: Density of retained material = 19 kN/m³ Angle of internal friction = 30 degrees Active coefficient ka = 0.33</p> <p>Limit allowable bearing pressure to 150 kN/m²</p> <p>SURCHARGE Add a surcharge load load of 10 kN/m² to allow for construction traffic.</p>	

		Project 21 The Green	Project No 23107	Page No 2
Checked	Calculated by SC	Subject Underpinning to Basement	Date Nov-23	Rev

Ref	Calculations	Output
	<p>Underpinning to Basement</p> <p>Surcharge is equal to an additional height of soil $\frac{10}{19} = 0.53$ m</p> <p>From page 1 Wall Dimensions are;</p> <p>Wall height = 3 m Wall thickness = 0.3 m Heel width = 0 m Base thickness = 0.35 m Base width = 1.6 m</p> <p>Density of reinforced concrete = 24 kN/m³</p>	

		Project 21 The Green	Project No 23107	Page No 3
Checked	Calculated by SC	Subject Underpinning to Basement	Date Nov-23	Rev


Ref	Calculations	Output
	<p>Underpinning to Basement</p> <p>Take equivalent height of soil retained $3000 + 350 + 526$ equal to 3876 mm</p> <p>Applied loading P to top of wall</p> <p>Applied loading P to top of wall The most onerous loading from applied to the top of the wall is equal to 50 kN/m</p> <p>Horizontal pressure at base = $3.88 \times 19 \times 0.33$ = 24.55 kN/m²</p> <p>Force A = $21.22 \times 3.4 / 2 = 35.5$ kN Force B = $3.33 \times 3.4 = 11.2$ kN</p> <p>Moment about Base "X" see page 2 A = $35.5 \times 1.12 = 39.7$ kNm B = $11.2 \times 1.68 = 18.7$ kNm <hr/> 58.4 kNm</p> <p>Weight of Wall $0.3 \times 3 \times 24 = 21.6$</p> <p>Weight of Base $0.35 \times 1.6 \times 24 = 13.4$</p> <p>Axial Load "P" = 50.0 <hr/> 85.0 kN</p>	

		Project 21 The Green	Project No 23107	Page No 5
Checked	Calculated by SC	Subject Underpinning to Basement	Date Nov-23	Rev

Ref	Calculations	Output
	<p>Underpinning to Basement</p> <p><u>Reinforcement - Walls</u></p> <p>- Service Moment = 58.4 kNm - see page 3.</p> <p>Take ultimate moment = 1.5 x 58.4 = 88 kNm.</p> <p>wall thickness = 300 mm. Take cover = 40 mm.</p> <p>$d = 300 - (40 + 16 \times \frac{1}{2})$ = 252 mm.</p> <p>$k = \frac{88 \times 10^6}{1000 \times 252^2 \times 35}$ = 0.04.</p> <p>Take lever arm z = 0.95 d = 239 mm.</p> <p>As reqd = $\frac{88 \times 10^6}{0.95 \times 460 \times 239}$ = 842 mm²/m.</p> <p>- Provide H16 rebar at 200 centres, = 1005 mm²/m</p> <p>- For summary, <u>see page 7.</u></p>	

	Project 21 The Green	Project No 23107	Page No 6
Checked	Calculated by SC	Subject Underpinning to Basement	Date Nov-23

Ref	Calculations	Output
	<p><u>Underpinning to Basement</u></p> <p><u>Reinforcement - Base</u></p> <p><u>Ultimate Pressure -</u></p> <p>1. $80.9 \times 1.5 = 121.4 \text{ kN/m}^2$ 2. $25.4 \times 1.5 = 38.1 \text{ kN/m}^2$</p> <p><u>Force</u></p> <p>1. $\frac{83.3 \times 1.5}{2} = 66 \text{ kN}$ 2. $38.1 \times 1.5 = 61 \text{ kN}$</p> <p><u>- Bending about A</u></p> <p>1. $66 \times \frac{1.07}{2} = 70.6 \text{ kNm}$ 2. $61 \times \frac{1.6}{2} = 52.8$ <u>123.4 kNm.</u></p> <p><u>- Base Thickness = 350 mm.</u></p> <p>$d = 350 - (40 \text{ cover} + 16 \phi/c)$ $= 302 \text{ mm}$</p> <p>Take lever arm $z =$ $0.95d = 287 \text{ mm}$</p> <p>As reqd $= \frac{123.4 \times 10^6}{0.95 \times 1600 \times 287}$ $= 984 \text{ mm}^2/\text{m width}$</p> <p><u>- Provide H16's @ 200 c/c.</u> $= 1005 \text{ mm}^2/\text{m width}$</p> <p><u>- For summary, see page 7.</u></p>	



SECTION 1-1

PROPOSED BASEMENT EXTENSION
 Coyne Consulting Structural Design Engineers
 South Park Studios, 88 Peterborough Road,
 LONDON SW6 3HH
 07726 310375
 stephen@coyneconsulting.co.uk

Project	21 THE GREEN, LONDON N14 7AB
Title	SECTION 1 - 1 THRO BASEMENT
Date	Nov 2023
Scale	1:20 @ A3
Dwg No.	23107/5/03

- NOTE:-**
- Concrete shall be grade C35 concrete
 - Concrete to include Sika waterproof additive.
 - Contractor to allow for Delta waterproofing membrane and pumps in accordance with manufacturers design.

- **Design of New Suspended Ground Floor**

Note: -

New suspended ground floor above proposed basement consists of 150mm thick concrete slab supported by 1.2mm gauge Holorib profiled metal decking.

The Holorib spans between steel beams and the steel beams are supported off loadbearing masonry.

21 The Green Applied Loading Sheet	Nov-23
---	--------

General Note

Dead Loads. Density of materials used to assess Dead Loads were taken from BS 648: Schedule of Weights of Building Materials.

Live Load (Floors). Floor Live Loads were taken from BS 6399-1: Code of Practice for Dead and Imposed Loads.

Live Load (Roof). Roof Live Loads were taken from BS 6399-3: Code of Practice for Imposed Roof Loads.

	Suspended Concrete Ground Floor Slab	Weight (kN/m ³)	Depth (m)	Dead Load (kN/m ²)	Live Load (kN/m ²)
BS6399 Part 1	18mm plywod on timber battens on			0.13	
	150mm thk Richard Lees Holorib slab with 12.5mm suspended plasterboard ceiling			3.5	
				0.1	
	Services			0.2	
	Lightweight partitions			0.50	
	Imposed Load (Domestic)				1.5
	Total				4.5

		Project 21 The Green	Project No 23107	Page No 2
Checked	Calculated by SC	Subject Design of Steel Beams	Date Nov-23	Rev

Ref	Calculations	Output																																																																													
BS5950 Pt 1:2000	<p>Beam S1</p> <p>Note: For location of steel beams, see page 4</p> <p>Supports: UDL 1. Suspended Concrete Ground Floor</p> <p>UDL 1. Suspended Concrete Ground Floor</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;"></th> <th style="width: 20%;"></th> <th style="width: 10%;"></th> <th style="width: 10%;"></th> <th style="width: 10%;"></th> <th style="width: 10%;"></th> </tr> </thead> <tbody> <tr> <td>Loaded width (m) =</td> <td style="text-align: right;">2.00</td> <td></td> <td></td> <td style="text-align: right;">Dead Load</td> <td style="text-align: right;">Live Load</td> </tr> <tr> <td>Dead Load =</td> <td style="text-align: right;">2.00</td> <td style="text-align: center;">x</td> <td style="text-align: right;">4.5</td> <td style="text-align: center;">=</td> <td style="text-align: right;">9.00</td> </tr> <tr> <td>Live Load =</td> <td style="text-align: right;">2.00</td> <td style="text-align: center;">x</td> <td style="text-align: right;">1.5</td> <td style="text-align: center;">=</td> <td style="text-align: right;">3.00</td> </tr> <tr> <td></td> <td></td> <td></td> <td style="text-align: right;">Sum</td> <td style="border-top: 1px solid black;"></td> <td style="border-top: 1px solid black;"></td> </tr> <tr> <td></td> <td></td> <td></td> <td style="text-align: right;">9.00</td> <td style="text-align: right;">3.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td style="text-align: right;">kN/m</td> <td style="text-align: right;">kN/m</td> <td></td> </tr> </tbody> </table> <p style="text-align: center; margin-top: 20px;">Beam Span (m) = 8.2</p> <div style="text-align: center; margin-top: 10px;"> </div> <table style="width: 100%; border-collapse: collapse; margin-top: 20px;"> <tbody> <tr> <td style="width: 60%;">Total Dead Load =</td> <td style="text-align: right;">8.2</td> <td style="text-align: center;">x</td> <td style="text-align: right;">9.00</td> <td style="text-align: center;">=</td> <td style="text-align: right;">73.8</td> <td style="text-align: right;">kN</td> </tr> <tr> <td>Total Live Load =</td> <td style="text-align: right;">8.2</td> <td style="text-align: center;">x</td> <td style="text-align: right;">3.00</td> <td style="text-align: center;">=</td> <td style="text-align: right;">24.6</td> <td style="text-align: right;">kN</td> </tr> <tr> <td>Beam reactions RA = RB</td> <td></td> <td></td> <td></td> <td></td> <td style="text-align: right;">98.4</td> <td></td> </tr> <tr> <td>Dead Load =</td> <td></td> <td></td> <td style="text-align: right;">36.9 kN</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Live Load =</td> <td></td> <td></td> <td style="text-align: right;">12.3 kN</td> <td></td> <td></td> <td></td> </tr> </tbody> </table> <p style="margin-top: 20px;">Beam S1 From page 3 Select 254 UC x 107</p>							Loaded width (m) =	2.00			Dead Load	Live Load	Dead Load =	2.00	x	4.5	=	9.00	Live Load =	2.00	x	1.5	=	3.00				Sum						9.00	3.00					kN/m	kN/m		Total Dead Load =	8.2	x	9.00	=	73.8	kN	Total Live Load =	8.2	x	3.00	=	24.6	kN	Beam reactions RA = RB					98.4		Dead Load =			36.9 kN				Live Load =			12.3 kN				
Loaded width (m) =	2.00			Dead Load	Live Load																																																																										
Dead Load =	2.00	x	4.5	=	9.00																																																																										
Live Load =	2.00	x	1.5	=	3.00																																																																										
			Sum																																																																												
			9.00	3.00																																																																											
			kN/m	kN/m																																																																											
Total Dead Load =	8.2	x	9.00	=	73.8	kN																																																																									
Total Live Load =	8.2	x	3.00	=	24.6	kN																																																																									
Beam reactions RA = RB					98.4																																																																										
Dead Load =			36.9 kN																																																																												
Live Load =			12.3 kN																																																																												

Coyne Consulting Limited	Project	21 The Green	Steel Beam Design		
	Client		Made by	Date	Job No
	Description	Beam S1	SMC	1-11-23	23107
			Checked	Revision	Page No
Originated from Steel Beam © 2000-2008 Chris Buczkowski	Spreadsheet licensed to Coyne Consulting Limited		-	-	03

Design in accordance with BS 5950 : Part 1 : 1990
Simply supported beam

Analysis

Span (m) 8.200

Choose steel section:

254x254x107


- UB
 UC
 RSJ
 PFC

Load Factors	
Dead	1.4
Imposed	1.6

E (N/mm ²)	205000
I _x (cm ⁴)	17510


Design Status		capacity ratio
Vertical shear	PASS	0.14
Moment	PASS	0.40
Buckling	PASS	0.58
Deflection	PASS	0.94

LOADING	Dead kN	Imposed kN	Position m	Length m
UDL	73.5	24.6	-	-
Point load				-
Point load				-
Point load				-
Point load				-
Partial UDL				
Partial UDL				



Bending Moment Diagram

RESULTS			
M max kNm	F _v max kN	Max. deflection (mm)	
		Imposed only	Total load
158.18	-77.16	-4.92	-21.34



Shear Force Diagram

Design Strength	
p _y N/mm ²	265
section classification	
Plastic	


- grade S275
 grade S355

Shear Capacity	
Area A _v mm ²	capacity P _v kN
3413.8	542.79

cl. 4.2.3

Moment Capacity	Position m	Moment kNm	F _v kN	M _{cx} kNm	Unity Factor
	Maximum Moment	4.100	158.18	0.00	393.26
Critical section	4.100	158.18	0.00	393.26	0.40

* low shear



Deflection Diagram

Lateral torsional buckling

Equivalent Uniform Moment		kNm
Maximum moment	M _A	158.18
Uniform factor	m	1.00
Buckling moment	M _{bar}	158.18

cl. 4.3.7.2

Z _x (cm ³)	1313
S _x (cm ³)	1484

Slenderness Ratio				
Effective length			radius of gyration r _y (cm)	slenderness λ
L m	factor	L _E m		
8.200	1.0L+2D	8.733	6.59	132.53

cl. 4.3.7.5

Deflection

Deflection Limits		Allowable mm
span/deflection ratios		
Imposed Loads	360	22.8
Total Loads	360	22.8

table 5

cl. B.2.4	limiting slenderness	λ _{Lo}	34.95
cl. 4.3.7.6	correction factor	n	1.00
	buckling parameter	u	0.848
	torsional index	x	12.4
cl. B.2.5 (d)	slenderness factor	v	0.621
cl. B.2.5	equivalent slenderness	λ _{LT}	69.82
cl. B.2.3	Perry coefficient	η _{LT}	0.244
	Plastic moment capacity	M _p	393.26
cl. B.2.2	Elastic critical moment	M _E	615.88
	Buckling index	φ _B	579.74

cl. B.2.1	Buckling capacity	M_b	273.32
-----------	--------------------------	----------------------	---------------

Section used:	UC	254x254x107
----------------------	-----------	--------------------

P/S 1 denotes
600 x 100 x 140
deep concrete
padstone.

215 thk. grade
7N block wall.
- Blocks laid flat.

Indicates 100x100
angle, 10 fixed to
wall with M16
screwed rods
plus epoxy resin
at 400 centres.


Walk on glass
rooflight to
manufacturers
details.



Stairwell

P/S 2 denotes
600 x 215 wide
x 140 deep
concrete padstone.

Indicates span direction of
150 thk. grade C30 concrete
supported by Holorig
1.2mm metal gauge deck.
- A252 mesh bottom.



NOTES	
Steel Beam Schedule	
S1 -	254 UC x 107
S2 -	254 UC x 73
S3 -	254 UC x 73
S4 -	254 UC x 73
S5 -	254 UC x 73

Basement Plan

GROUND FLOOR STRUCTURE OVER (1:100)

- NOTE:-**
1. TEMPORARY WORKS: All temporary works to be designed, detailed, installed and guaranteed by the main contractor.
 2. BUILDING CONTROL: The contractor is to ensure that all works are agreed and approved by the building control inspector, particularly areas of structure carrying an additional load.
 3. DIMENSIONAL CHECKS: All setting out dimensions must be checked by the contractor and cross referenced to the architects' drawings before commencing any structural works.
 4. ARCHITECTS DRAWINGS: The contractor must cross reference structural drawings against the architects' drawings. Final setting out on site must comply with the architects' drawings. Any discrepancies must be brought to the notice of the structural engineer before commencing the works.

PROPOSED BASEMENT EXTENSION

Coyne Consulting Structural Design Engineers
South Park Studios, 88 Peterborough Road,
LONDON SW6 3HH
07726 310375
stephen@coyneconsulting.co.uk

Project 21 THE GREEN, LONDON N14 7AB

Title BASEMENT FLOOR PLAN - GROUND FLOOR STRUCTURE OVER

Date Nov 2023 Scale 1:100 @ A3 Drg No. 23107/S/02