

## TREE WORKS – 16 THE GRANARIES SCOPWICK

The following Tree Protection Plan and Arboricultural Method Statement detail the actions that will be taken to ensure the provisions of Condition 3 and 6 of the approval for the development of No 16 The Granaries are met.

### TREE PROTECTION PLAN

No excavation or construction work will take place until all fencing to protect the Root Protection Area (RPA) of the trees within the curtilage of No 16 The Gleanings is in place.

The Silver Birch and Maple that require RPA protection are identified within the submitted block plan, as is the RPA for each tree. The trees are at the rear of the plot and consequently all site traffic will be in the area will be well managed. As the traffic will pass to the front of the trees wooden stakes and high visibility plastic site fencing will be used.

The trees in surrounding gardens have RPAs which do not extend beyond the boundaries of those properties and are well protected as a result.

RPA protection will not be removed until all construction work and associated ground remediation have been completed.

### ARBORICULTURAL METHOD STATEMENT

Key to the protection of the retained trees on site is the initial protection of the RPA as identified within the TPP. This will be the first work carried out on site prior to the commencement of any ground works, excavation, or construction.

Once RPA protection fencing is in place, the Acer currently situated on the site of the new drive will be felled to enable access for construction work to commence.

Upon completion of all construction work, the front lawn area will be remediated and a single specimen Acer ginnala will be planted. This will be a containerised tree 12-14 cm in girth and double staked for initial growth period. This tree will be planted as soon as possible post construction completion and within the six-month mandated period.