



SUGGESTED MAINTENANCE /REPAIR SCHEDULE

. Clean using damp cloth twice a month. 2. Inspect for cracks and damage on a monthly basis and make good immediately if any damage is discovered. Damaged lamp is to be secured during any repair works to avoid electrocution. 3. Remove any weeds growing around the lamp **post** to avoid overgrowth and damage to electricity supply cables. Apply weed treatment if necessary (follow instructions of the chosen weed treatment

> All treatment to be reviewed and adjusted if necessary to follow specific manufacturers guidance.

. Clean using damp cloth twice a month. (follow instructions of the chosen weed treatment

SHEFFIELD TYPE NARROW

2. Inspect for cracks and damage on a monthly basis and make good immediately if any damage is 3. Remove any weeds growing around the bike stand fixings to avoid overgrowth and damage to the fixings. Apply weed treatment if necessary

All treatment to be reviewed and adjusted if necessary to follow specific manufacturers guidance.



Pond

315 883 3 50 1

r soft landscaping finishes please refer to

## **BUILDINGS AND HARD LANDSCAPING IMPLEMENTATION INDICATIVE PROGRAMME:**

- Enabling and temporary works to allow heavy machinery to access the site for construction together with protection of exisiting trees and habitats (any heavy machinery use is to be reduced if possible to avoid harm to existing habitats) - 1 month

- Drainage and services connection works, including EV charging bays and lamp posts

- Erection of Reception Building - 1 month

- Erection of 6 No. Glamping Pods - 3 months

- Junction and driveway construction works (No. 1 and 2 on plan) - <u>1 month</u>

- Interior works within buildings together with installation of rear terraces, hot tubes and bike stands (No. 5 and 8 on plan) - 2 months

- Footpath works together with wood store and bin store installation (No. 3 and 6 on

- Grass footpath, pond and landscaping works - DETAILED PROGRAMME BY

TOTAL APPROXIMATE CONSTRUCTION PROGRAMME - 12 MONTHS

NB: Specific monthly programme is to be coordinated with landscape designer and ecologist, if required, to avoid works being carried out during species breeding and winter undisturbance seasons. Detailed construction programme is to be reviewed by the contractor in terms of timescales and its impact on biodiversity such as disturbance and fragmentation - no harsh light is to be used during any construction works and no areas shall be divided during works and operations to avoid separation of any existing habitats

ownership boundary - THE EXTENTS AREA OF MAINTENANCE ASSIGNED TO THE MANAGEMENT COMPANY (a single company is to manage all buildings, hard, soft surfaces and natual landscapes, including trees and pond)

Materiaity mark-up prepared based on the thrd party design supplied by the client. The architect takes no responsibility for any of the information provided. MIIU Architecture retains <u>no</u> copyrights for any of the third party information supplied. In case any discrepancy is discovered, the architect shall be informed immediately.

Scale: 1:250 @A1 Purpose: PLANNING 0 2 4 6 8 10m SCALE 1:250



A Tarmac and terrrace 27/12/ AS

Verde Pine Glamping

Hull Road, Great Hatfield, HU11 4US

1723-MIU-ZZ-ZZ-DR-A-0101

Proposed site finishes and maintenance strategy

26/11/23 Drawing indicative based on limited and third party information available hence the architect takes no responsibility for the accuracy of information provided.

Coordination with contractor, specialist designers and manfacturer specifications required. All information should be verified on site and architect informed of any discrepancies. Do not scale from this drawing.