



GAS MEMBRANE TESTING

VISUAL: [YES	NO	SMOKE T	EST: YE	ES	NO	/
COMPRESSED AIR: [YES	NO	DILECTIO	YE	S	NO	
DESTRUCTIVE:	YES	NO	OTHER:	YE	ES	NO	
Testing checklist attac	hed:		YES N	IO			
		Gridline	Plot Sign off				_
Gridline/Plot Sign	off	Block B -	BAQ-BAM / B08-B	11.			/
Gridline/Plot Sign	off	Block A -	A01-A12/AA-AE.				/
Gridline/Plot Sign	off	Block B -	B08-B11/BAK-BAN	1.			/
Gridline/Plot Sign	off	Block B -	B23-B24/BAM-BAN	٧.			/
Gridline/Plot Sign	off						
Gridline/Plot Sign	off						
Gridline/Plot Sign	off						
Gridline/Plot Sign	off						
Gridline/Plot Sign	off						
Gridline/Plot Sign	off						
Gridline/Plot Sign	off						
Gridline/Plot Sign	off						





GAS MEMBRANE LAP TESTING

LAP I.D	WELDED/TAPED	TEST UNDERTAKEN	PASSED
1	Taped	Pick and Probe	Yes
2	Taped	Pick and Probe	Yes
3	Taped	Pick and Probe	Yes
4	Taped	Pick and Probe	Yes
5	Taped	Pick and Probe	Yes





VERIFICATION SUMMARY

This was the 10th visit to site where verification of the installation of the FIS

Hydroprufe 9000 gas barrier to slab areas of Block A and B was required. All laps
have been lapped 150mm and sealed using double sided butyl tape and girth
lap tape. Pipe penetrations have been sealed as per manufacturers specification,
using top hats and taped or detailing tape when the pipes are in close proximity.

All concrete and piles where the FIS Hydroprufe 9000 gas barrier is not being
installed the installers have applied Hydroprufe LG and sealed the two using
detailing tape. No faults or defects were identified during this report.

Installed in accordance with BS 8485:2019.

Verified in accordance with CIRIA 735.

GEOSHIELD SIGNATURE:



DATE: 28/11/2022





PROJECT REFERENCE:	GEO102776	5			
REPORT NUMBER:	015	REPORT DATE:	31/01/2023		
PROJECT:	Dalby Aven	ue			
PROJECT ADDRESS:	Dalby Aven	ue,			
Bedminster, Bristol					
DC0 4					
BS3 4					
MEMBRANE SPECIFICATION:					
FIS Hydroprufe 9000 gas barrier					
FIS Hydroprufe LG					
FIS Hydroseal FX					
FIS HCR Double Sided Butyl Ta	ape				
FIS HCR Foil Girth Tape					
FIS Hydroprufe 8000					



GeoShield Verification Report



NAME OF SURVEYOR:	John Cornish
VERIFICATION COMPANY:	GeoShield Limited
Icon Business Centre	
4100 Park Approach	
Thorpe Park	
Leeds	
CONTACT NUMBER:	07493769477
EMAIL ADDRESS:	jcornish@geoshield.co.uk
ORDER NUMBER:	To be confirmed
PER VISIT: YES:	NO: PROJECT: YES: NO:





MEMBRANE SPECIFICATION:
DESIGN DETAILS:
DQRA and ORS Rev A:-
3.37 - CS2 gas regime rating
Site Location Plan
Proposed Ground Floor Plan
Typical Section Through Service Pit
OP001942-PD-001
OP001942-GA-001
OP001942-PD-002
OP001942-PD-003
OP001942-TD-001
Material Specification Technical Data Sheets
Radon Maps UK - (Map 1) Site Location & (Map 2) Nearby Location





CLIENT DETAILS

CLIENT CONTACT:	Jason Woollaston
CONTACTS ROLE:	
MOBILE PHONE:	07392 091 605
EMAIL ADDRESS:	Jason.Woollaston@WatkinJones.com
CLIENT CONTACT:	
CONTACTS ROLE:	
MOBILE PHONE:	
EMAIL ADDRESS	
NOTES:	
NOTES:	
NOTES:	





APPLICATION TEAM LEADERS

APPLICATOR NAME:	Vilius
COMPANY:	4D Construction
APPLICATOR TEL:	
APPLICATOR EMAIL:	
APPLICATOR NAME:	
COMPANY:	
APPLICATOR TEL:	
APPLICATOR EMAIL:	
NOTES:	
NOTES:	
NOTES:	
NOTES:	





AREA SURVEYED:	Block A - Perimeters 33%.
SITE CONDITIONS:	
# WEATHER:	Overcast
# TEMPERATURE:	9c
# MEMBRANE TEMI	PERATURE: 8c
# RELATIVE HUMID	ITY:
TIME:	14:00-16:00 REPORT NUMBER: 015
DATE:	31/01/2023
ACCOMPANIED	Vilius - 4D Structures





VERIFICATION LAYOUT




33% of the Block A perimeters highlighted in red above shows where verification

took place during this visit.





OVERVIEW PHOTOGRAPHS



The photograph above shows an overview of the FIS Hydroprufe 8000 which

has been installed to the perimeters.





OVERVIEW PHOTOGRAPHS



The photograph above shows an additional overview photograph of the Block

A perimeters.





VERIFICATION ITEM ONE

LOCATION/GRID LINE:

Block A - Perimeters 33%.

NOTES:

Installation of the FIS Hydroprufe 8000.

The first photograph below shows the installers have first applied primer to the edge of

the Block A slab and concrete up stands. The primer has the been allowed to dry before

adhering the FIS Hydroprufe 8000.





The photograph above shows a pick and probe test carried out to a sealed lap of the

FIS Hydroprufe 8000. Verified in accordance with CIRIA 735.





VERIFICATION ITEM ONE



The photograph above shows a pick and probe test carried out to the seal achieved

between the FIS Hydroprufe 8000 and the primed concrete slab. A gas blow torch has

been used to aid in the adherence of the FIS Hydroprufe 8000. No faults or defects

were identified during this visit. Verified in accordance with CIRIA 735.





VERIFICATION ITEM TWO

LOCATION/GRID LINE: Block A - Perimeters 33%.

NOTES: Corn details sealed.

The installers have first installed the FIS Hydroprufe 8000 self adhesive membrane

tight to the corners to ensure the self adhesive is all in contact with the primed

concrete.





A gas blow torch and pressure has been applied to aid in the adherence of the

FIS Hydroprufe 8000 self adhesive membrane. The second photograph above shows

a pick and probe test carried out to a sealed corner detail. The installers have achieved

a strong seal.

Verified in accordance with CIRIA 735.





ADDITIONAL PHOTOGRAPHS



Additional overview photograph.



Pick and probe test carried out to the

seal achieved.



Additional overview photograph.



The photograph above shows an

additional overview photograph.





REMEDIATION LOG

Date	Nr	Remediation Description	Y/N
22/08/2022	001	Two lift pits and district heating area still to be sealed using	
		Hydroseal FX and Hydroprufe LG.	
14/09/2022	002	1. Any holes in it the Hydroprufe 9000 gas barrier have been	/
		patch repaired using HCR tape.	V
20/09/2022	003	1. District Heating and Riser needs to be sealed using Hydroseal	
		FX and Hydroprufe LG at a later date.	
23/09/2022	004	1. 2 x lift pits need to be sealed using Hydroseal FX and	
		Hydroprufe LG and verified in a future visit.	
28/09/2022	005	No faults or defects were identified during this visit.	V
05/10/2022	006	1. 2 x lift pits need to be sealed using Hydroseal FX and LG before	
		being verified at a later date.	
		2. Small section of membrane had not been installed on arrival	V
		this has now been sealed and is shown in verification of item 3	V
		in report 6.	/
11/10/2022	007	No faults or defects were identified during this visit.	V





REMEDIATION LOG

Date	Nr	Remediation Description	Y/N
17/10/2022	008	1. Two piles and beam needs to be dry before reselling, this has	/
		been rectified and is shown in verification item 3.	/
		2. Two Pipe penetrations needed additional tape, this has been	/
		carried out during this visit.	/
		3. Two lift pits need to be sealed with FX and LG and verified	
		during a future visit,	
19/10/2022	009	Two pipe penetrations needed additional HCR tape.	/
		2. LG too wet to apply HCR tape to create a seal, since remediated	/
		3. Some additional HCR tape needed to be applied to the piles to	/
		secure a seal	/
28/11/2022	010	No faults or defects were identified.	/
06/12/2022	011	No faults or defects were identified.	/
08/12/2022	012	1. Some details required extra tape/pressure lo create a	/
		sufficient seal, this was remediated on site.	/
12/12/2022	013	No faults or defects were identified during this visit.	/





REMEDIATION LOG

Date	Nr	Remediation Description	Y/N
06/01/2023	014	No faults or defects were identified during this visit.	V
31/01/2023	015	No faults or defects were identified during this visit.	/



Gridline/Plot Sign off

Gridline/Plot Sign off

GEOSHIELD Verification Report



	GAS MEMBRANE TESTING	
VISUAL: YES	NO SMOKE TEST: YES NO	/
COMPRESSED AIR: YES [NO DILECTIC YES NO	/
DESTRUCTIVE: YES [NO OTHER: YES NO	
Testing checklist attached:	YES NO	
	Gridline/Plot Sign off	-
Gridline/Plot Sign off	Block A - GL:AL-AU/A4-A9.	
Gridline/Plot Sign off	Block A - GL:AI-AL/A3-A9.	/
Gridline/Plot Sign off	Block B - GL:B14-B23/BBO-BBU	
Gridline/Plot Sign off	Block B - GL:B11-B14/BAP-BAV + B19-B23/BBO-BBB	
Gridline/Plot Sign off	+ B23/BBU-BBB.	
Gridline/Plot Sign off	Block B - GL:BAS-BAV/B08-B11 + BBA-BBB/B19-B22.	/
Gridline/Plot Sign off	Block B - BAS-BAO/B08-B11.	
Gridline/Plot Sign off	Block A - GL: AM-AI/A02-A09.	/
Gridline/Plot Sign off	Block A - A01-A09/AF-1.5mx-AI.	
Gridline/Plot Sign off	Block B - B19-B23/BBC-B06.	/

Block A - AE-AF/ A01-A11.

Block A - AF-AG / A8-A11.





GAS MEMBRANE TESTING

VISUAL:	YES	NO	SMOKE TEST	: YES	NO	
COMPRESSED AIR:	YES	NO	DILECTIC	YES	NO	
DESTRUCTIVE:	YES	NO	OTHER:	YES	NO	
Testing checklist atta	ached:		YES NO			
		Gridline	Plot Sign off			
Gridline/Plot Sig	n off	Block B -	BAQ-BAM / B08-B11.			
Gridline/Plot Sig	n off	Block A -	A01-A12/AA-AE.			
Gridline/Plot Sig	n off	Block B -	B08-B11/BAK-BAM.			
Gridline/Plot Sign off		Block B -	B23-B24/BAM-BAN.		•	
Gridline/Plot Sign off		Block B -	B29-B32/BBU-BBR.		•	
Gridline/Plot Sig	n off	Block B -	B29-B32/BBR-BAO			
Gridline/Plot Sign off		Block B -	Substation Pit.		· ·	
Gridline/Plot Sign off		Block B -	Plant Room.		C	
Gridline/Plot Sig	n off	Block A -	Perimeters 33%.		· ·	
Gridline/Plot Sig	n off					
Gridline/Plot Sign off						
Gridline/Plot Sign off						





GAS MEMBRANE LAP TESTING

LAP I.D	WELDED/TAPED	TEST UNDERTAKEN	PASSED
1	Taped	Pick and Probe	Yes
2	Taped	Pick and Probe	Yes
3	Taped	Pick and Probe	Yes
4	Taped	Pick and Probe	Yes
5	Taped	Pick and Probe	Yes
6	Taped	Pick and Probe	Yes





VERIFICATION SUMMARY

This was the 15th visit to site, verification of the installation of the FIS Hydroprufe
8000 self adhesive membrane to 33% of Block A perimeters was required. The
installers have first primed the perimeters of block A verified during this visit, once
dry FIS Hydroprufe 8000 has been adhered to the perimeters using a gas blow
torch and pressure. No faults or defects were identified when carrying out pick
and probe testing.
Installed in accordance with BS 8485:2019.
Verified in accordance with CIRIA 735.
GEOSHIELD SIGNATURE:

DATE: 31/01/2023





PROJECT REFERENCE:	GEO102776	5	
REPORT NUMBER:	016	REPORT DATE:	07/02/2023
PROJECT:	Dalby Aven	ue	
PROJECT ADDRESS:	Dalby Aven	ue,	
Bedminster, Bristol			
BS3 4			
MEMBRANE SPECIFICATI	ON:		
FIS Hydroprufe 9000 gas barrie	er		
FIS Hydroprufe LG			
FIS Hydroseal FX			
FIS HCR Double Sided Butyl Ta	ape		
FIS HCR Foil Girth Tape			
FIS Hydroprufe 8000			



GeoShield Verification Report



NAME OF SURVEYOR:	John Cornish
VERIFICATION COMPANY:	GeoShield Limited
Icon Business Centre	
4100 Park Approach	
Thorpe Park	
Leeds	
CONTACT NUMBER:	07493769477
EMAIL ADDRESS:	jcornish@geoshield.co.uk
ORDER NUMBER:	To be confirmed
PER VISIT: YES:	NO: PROJECT: YES: NO:





MEMBRANE SPECIFICATION:
DESIGN DETAILS:
DQRA and ORS Rev A:-
3.37 - CS2 gas regime rating
Site Location Plan
Proposed Ground Floor Plan
Typical Section Through Service Pit
OP001942-PD-001
OP001942-GA-001
OP001942-PD-002
OP001942-PD-003
OP001942-TD-001
Material Specification Technical Data Sheets
Radon Maps UK - (Map 1) Site Location & (Map 2) Nearby Location





CLIENT DETAILS

CLIENT CONTACT:	Jason Woollaston
CONTACTS ROLE:	
MOBILE PHONE:	07392 091 605
EMAIL ADDRESS:	Jason.Woollaston@WatkinJones.com
CLIENT CONTACT:	
CONTACTS ROLE:	
MOBILE PHONE:	
EMAIL ADDRESS	
NOTES:	
NOTES:	
NOTES:	





APPLICATION TEAM LEADERS

APPLICATOR NAME:	Vilius
COMPANY:	4D Construction
APPLICATOR TEL:	
APPLICATOR EMAIL:	
APPLICATOR NAME:	
COMPANY:	
APPLICATOR TEL:	
APPLICATOR EMAIL:	
NOTES:	
NOTES:	
NOTES:	
NOTES:	






AREA SURVEYED:	Block A - Perimeters 100%.		
Block A - Lift Pits.			
SITE CONDITIONS:			
# WEATHER:	Overcast		
# TEMPERATURE:	9c		
# MEMBRANE TEMPERATURE: 8c			
# RELATIVE HUMIDITY: N/A			
TIME:	14:00-16:00 REPORT NUMBER: 016		
DATE:	07/02/2023		
ACCOMPANIED	Vilius - 4D Structures		





VERIFICATION LAYOUT



The perimeters highlighted in blue and lift pits highlighted in green have been

verified and signed off during this visit.





OVERVIEW PHOTOGRAPHS




The photograph above shows an overview of a section of the Block A perimeters

where the FIS Hydroprufe 8000 self adhesive has been installed.





OVERVIEW PHOTOGRAPHS



The photograph above shows one of the four lift pits which have been

signed off during this report.





VERIFICATION ITEM ONE

LOCATION/GRID LINE:

Block A - Perimeters 100%.

NOTES:

Installation of the FIS Hydroprufe 8000 self adhesive.

The first photograph below shows the installers have first primed the concrete, this has

been applied to aid in the adherence of the FIS Hydroprufe 8000 self adhesive

membrane.





Once dry the FIS Hydroprufe 8000 has been installed and the installers have achieved

a sufficient lap.





VERIFICATION ITEM ONE



The photograph above shows a pick and probe test carried out to the seal achieved

between the FIS Hydroprufe 8000 self adhesive membrane and the primed concrete

slab and up stands. No faults or defects were identified during this visit.

Verified in accordance with CIRIA 735.





VERIFICATION ITEM TWO

LOCATION/GRID LINE: Block A - Perimeters 100%.

NOTES: Corners sealed.

The two photographs below shows examples of sealed corner details which have

been sealed. As with the flat edges of the concrete slab and up stands the installers

have first primed the corners.





Next a gas blow torch has been used to ensure a strong and consistent seal has

been achieved. The second photograph above shows a pick and probe test carried

out to sealed corner.

Verified in accordance with CIRIA 735.





VERIFICATION ITEM THREE

LOCATION/GRID LINE: Block A - Lift Pits.

NOTES: Lift pits sealed.

The first photograph below shows the installers have first applied the FIS Hydroseal

FX. Once dry the installers have then applied the FIS Hydroprufe liquid gas barrier

to the lift pit.





All four lift pits have been sealed as per the FIS design and manufacturers

specification. The installers have achieved a sufficient and consistent coverage

of the FX and LG.





VERIFICATION ITEM THREE



The photograph above shows an overview of one of the competed sealed lift

pits. All Block A lift pits have been sealed and signed off during this verification

visit.





ADDITIONAL PHOTOGRAPHS



Additional overview photograph.



Additional overview photograph.



Additional overview photograph.



Additional overhead photograph.





Date	Nr	Remediation Description	Y/N
22/08/2022	001	Two lift pits and district heating area still to be sealed using	/
		Hydroseal FX and Hydroprufe LG.	/
14/09/2022	002	1. Any holes in it the Hydroprufe 9000 gas barrier have been	V
		patch repaired using HCR tape.	/
20/09/2022	003	1. District Heating and Riser needs to be sealed using Hydroseal	
		FX and Hydroprufe LG at a later date.	
23/09/2022	004	1. 2 x lift pits need to be sealed using Hydroseal FX and	
		Hydroprufe LG and verified in a future visit.	
28/09/2022	005	No faults or defects were identified during this visit.	/
05/10/2022	006	1. 2 x lift pits need to be sealed using Hydroseal FX and LG before	
		being verified at a later date.	
		2. Small section of membrane had not been installed on arrival	V
		this has now been sealed and is shown in verification of item 3	V
		in report 6.	V
11/10/2022	007	No faults or defects were identified during this visit.	V





Date	Nr	Remediation Description	Y/N
17/10/2022	008	1. Two piles and beam needs to be dry before reselling, this has	/
		been rectified and is shown in verification item 3.	/
		2. Two Pipe penetrations needed additional tape, this has been	/
		carried out during this visit.	/
		3. Two lift pits need to be sealed with FX and LG and verified	/
		during a future visit,	/
19/10/2022	009	1. Two pipe penetrations needed additional HCR tape.	V
		2. LG too wet to apply HCR tape to create a seal, since remediated	/
		3. Some additional HCR tape needed to be applied to the piles to	/
		secure a seal	/
28/11/2022	010	No faults or defects were identified.	/
06/12/2022	011	No faults or defects were identified.	/
08/12/2022	012	Some details required extra tape/pressure lo create a	/
		sufficient seal, this was remediated on site.	/
12/12/2022	013	No faults or defects were identified during this visit.	V





Date	Nr	Remediation Description	Y/N
Date		remediation becompiler	1/14
06/01/2023	014	No faults or defects were identified during this visit.	/
31/01/2023	015	No faults or defects were identified during this visit.	V
07/02/2023	016	No faults or defects were identified during this visit.	/





GA	S MEMBRANE TESTING	
VISUAL: YES	NO SMOKE TEST: YES NO	V
COMPRESSED AIR: YES	NO DILECTIC YES NO	V
DESTRUCTIVE: YES	NO OTHER: YES NO	
Testing checklist attached:	YES NO	
	Gridline/Plot Sign off	-
Gridline/Plot Sign off	Block A - GL:AL-AU/A4-A9.	/
Gridline/Plot Sign off	Block A - GL:AI-AL/A3-A9.	/
Gridline/Plot Sign off	Block B - GL:B14-B23/BBO-BBU	
Gridline/Plot Sign off	Block B - GL:B11-B14/BAP-BAV + B19-B23/BBO-BBB	
Gridline/Plot Sign off	+ B23/BBU-BBB.	
Gridline/Plot Sign off	Block B - GL:BAS-BAV/B08-B11 + BBA-BBB/B19-B22.	V
Gridline/Plot Sign off	Block B - BAS-BAO/B08-B11.	
Gridline/Plot Sign off	Block A - GL: AM-AI/A02-A09.	V
Gridline/Plot Sign off	Block A - A01-A09/AF-1.5mx-AI.	V

Gridline/Plot Sign off

Gridline/Plot Sign off

Block A - AE-AF/ A01-A11.

Block B - B19-B23/BBC-B06.

Gridline/Plot Sign off Block A - AF-AG / A8-A11.



Gridline/Plot Sign off

GEOSHIELD Verification Report



	GAS MEMBRANE TESTING	
VISUAL: YES	NO SMOKE TEST: YES NO	/
COMPRESSED AIR: YES	NO DILECTIC YES NO	/
DESTRUCTIVE: YES	NO VOTHER: YES V NO	
Testing checklist attached:	YES NO	
	Gridline/Plot Sign off	
Gridline/Plot Sign off	Block B - BAQ-BAM / B08-B11.	/
Gridline/Plot Sign off	Block A - A01-A12/AA-AE.	/
Gridline/Plot Sign off	Block B - B08-B11/BAK-BAM.	/
Gridline/Plot Sign off	Block B - B23-B24/BAM-BAN.	/
Gridline/Plot Sign off	Block B - B29-B32/BBU-BBR.	/
Gridline/Plot Sign off	Block B - B29-B32/BBR-BAO	/
Gridline/Plot Sign off	Block B - Substation Pit.	/
Gridline/Plot Sign off	Block B - Plant Room.	/
Gridline/Plot Sign off	Block A - Perimeters 33%.	/
Gridline/Plot Sign off	Block A - Perimeters 100%.	/
Gridline/Plot Sign off	Block A - Lift Pits.	V





GAS MEMBRANE LAP TESTING

LAP I.D	WELDED/TAPED	TEST UNDERTAKEN	PASSED
1	Taped	Pick and Probe	Yes
2	Taped	Pick and Probe	Yes
3	Taped	Pick and Probe	Yes
4	Taped	Pick and Probe	Yes
5	Taped	Pick and Probe	Yes
6	Taped	Pick and Probe	Yes





VERIFICATION SUMMARY

This was the 16th visit to site where verification of the installation of the FIS
Hyrdroprufe 8000 to perimeters and all lift pits of Block was required. All perimeters
of Block A have been terminated using th FIS Hydroprufe 8000 self adhesive
membrane. All four lift pits of Block A have been sealed using Hydroseal FX and
Hyrdroprufe LG as per manufacturers specification and ground gas design.
N. I. Carl Decree of a Construction of the Different address of the Date of th
No faults or defects were identified during this visit.
Installed in accordance with BS 8485:2019.
Vanisia di la casa della casa midda CIDIA 705
Verified in accordance with CIRIA 735.
GEOSHIELD SIGNATURE:
acomice dianatione.

DATE: 07/02/2023





PROJECT REFERENCE:	GEO102776			
REPORT NUMBER:	019	REPORT DATE:	05/06/2023	
PROJECT:	Dalby Avenu	ue		
PROJECT ADDRESS:	Dalby Aven	ue,		
Bedminster, Bristol				
BS3 4				
MEMBRANE SPECIFICATION:				
FIS Hydroprufe 9000 gas barrie	r			
FIS Hydroprufe LG				
FIS Hydroseal FX				
FIS HCR Double Sided Butyl Ta	ape			
FIS HCR Foil Girth Tape				
FIS Hydroprufe 8000				



GeoShield Verification Report



NAME OF SURVEYOR:	John Cornish
VERIFICATION COMPANY:	GeoShield Limited
Icon Business Centre	
4100 Park Approach	
Thorpe Park	
Leeds	
CONTACT NUMBER:	07493769477
EMAIL ADDRESS:	jcornish@geoshield.co.uk
ORDER NUMBER:	To be confirmed
PER VISIT: YES:	NO: PROJECT: YES: NO:





MEMBRANE SPECIFICATION:
DESIGN DETAILS:
DQRA and ORS Rev A:-
3.37 - CS2 gas regime rating
Site Location Plan
Proposed Ground Floor Plan
Typical Section Through Service Pit
OP001942-PD-001
OP001942-GA-001
OP001942-PD-002
OP001942-PD-003
OP001942-TD-001
Material Specification Technical Data Sheets
Radon Maps UK - (Map 1) Site Location & (Map 2) Nearby Location





CLIENT DETAILS

CLIENT CONTACT:	Jason Woollaston
CONTACTS ROLE:	
MOBILE PHONE:	07392 091 605
EMAIL ADDRESS:	Jason.Woollaston@WatkinJones.com
CLIENT CONTACT:	
CONTACTS ROLE:	
MOBILE PHONE:	
EMAIL ADDRESS	
NOTES:	
NOTES:	
NOTES:	





APPLICATION TEAM LEADERS

APPLICATOR NAME:	Vilius
COMPANY:	4D Construction
APPLICATOR TEL:	
APPLICATOR EMAIL:	
APPLICATOR NAME:	
COMPANY:	
APPLICATOR TEL:	
APPLICATOR EMAIL:	
NOTES:	
NOTES:	
NOTES:	
NOTES:	





AREA SURVEYED:	Block B - Perimeters 100%.		
Block A and B - Lift Pits	and District Heating.		
	1		
SITE CONDITIONS:			
# WEATHER:	Sunny		
# TEMPERATURE:	20c		
" NAENADD ANIE TENA	DED ATURE		
# MEMBRANE TEMPERATURE: 21c			
# RELATIVE HUMID	ITY:		
TIN 45	DEPORT AND AREA		
TIME:	14:30-16:30 REPORT NUMBER: 019		
D 4 T F			
DATE:	05/06/2023		
4.000ADANUED			
ACCOMPANIED	Vilius - 4D Structures		





VERIFICATION LAYOUT



All perimeters of Block A and B have now been signed off. Lift pits annotated in red

and district heating pits annotated in blue have also been signed off.





OVERVIEW PHOTOGRAPHS




Overview photograph of sealed lift pit using Hydroseal FX and Hydroprufe

LG.





OVERVIEW PHOTOGRAPHS



Overview of perimeter termination using Hydroprufe 8000 self adhesive

membrane.





OVERVIEW PHOTOGRAPHS



Additional overview photograph of perimeter termination verified and signed

off during this visit.





VERIFICATION ITEM ONE

LOCATION/GRID LINE:

Block B - Perimeters 100%


NOTES:

Perimeter termination installation.

The first photograph below shows the installers have first primed the perimeters of

the slab and upstands. Next the Hydroprufe 8000 self adhesive membrane has been

adhered to the primed perimeters to terminate the previously applied membrane.





Heat has been applied to aid in the adherence of the Hydroprufe 8000. The second

photograph above shows an overview of a sealed lap.





VERIFICATION ITEM ONE



The photograph above shows a pick and probe test carried out to a sealed lap of the

Hydroprufe 8000 self adhesive membrane. The installers have achieved a strong

seal. Any faults or defects that were identified during this visit or previous visits have

been rectified. Verified in accordance with CIRIA 735.





VERIFICATION ITEM TWO

LOCATION/GRID LINE: Block B - Perimeters 100%.

NOTES: Perimeter termination - patch repairs.

The first photograph below shows examples of damage which was identified when

inspecting the Block B perimeters. Any holes identified in the newly installed or

previously installed and verified Perimeters have now been patch repaired.





To carry out each patch repair. The installer have first cleaned the Hydroprufe 8000

self adhesive membrane of any dust or debris before applying an additional patch of the

Hydroprufe 8000. A gas blow torch has been used to aid in the adherence of the

self adhesive membrane.

No remaining damage.





VERIFICATION ITEM TWO



The photograph above shows a pick and probe test carried out to a sealed patch

repair which has been rectified during this site visit. The installers have achieved

a strong seal.

Verified in accordance with CIRIA 735.





VERIFICATION ITEM THREE

LOCATION/GRID LINE: Block A and B.

NOTES: Lift pits and District heating.

All lift pits and district heating pits have been sealed as per the FIS design. The

installers have first cleaned the pits and ensured they are dry. Next Hydroseal FX

has been applied as shown in the first photograph below.





Once allowed to dry the installers have then applied the Hydroprufe LG.

The installers have achieved full coverage with no gaps. The pits have then been

closed off to avoid damaged being caused to the liquid membranes.





VERIFICATION ITEM THREE



Pipes within the district heating pits have also been sealed by extending the

FX and LG on to the pipes to ensure a continuous seal.





ADDITIONAL PHOTOGRAPHS





Area behind stairs was not sealed.

Area rectified and signed off.





Additional overview of perimeter

Additional overview of perimeter

termination.

termination.





ADDITIONAL PHOTOGRAPHS



Hyrdroprufe 8000 self adhesive

membrane.



Additional overview photograph of

sealed lift pit.



Additional overview of perimeter

termination.




Perimeters prior to being terminated.





ADDITIONAL PHOTOGRAPHS



Additional overview photograph of

perimeter termination.



Additional overview of perimeter

termination.



Primer applied prior to Hydroprufe

8000.



Sealed corner/door threshold.





ADDITIONAL PHOTOGRAPHS



Additional patch repair.



Additional patch repair.



Additional patch repair.



Additional patch repair.





Date	Nr	Remediation Description	Y/N
22/08/2022	001	Two lift pits and district heating area still to be sealed using	V
		Hydroseal FX and Hydroprufe LG.	/
14/09/2022	002	1. Any holes in it the Hydroprufe 9000 gas barrier have been	V
		patch repaired using HCR tape.	/
20/09/2022	003	1. District Heating and Riser needs to be sealed using Hydroseal	V
		FX and Hydroprufe LG at a later date.	V
23/09/2022	004	1. 2 x lift pits need to be sealed using Hydroseal FX and	V
		Hydroprufe LG and verified in a future visit.	V
28/09/2022	005	No faults or defects were identified during this visit.	V
05/10/2022	006	1. 2 x lift pits need to be sealed using Hydroseal FX and LG before	/
		being verified at a later date.	V
		2. Small section of membrane had not been installed on arrival	V
		this has now been sealed and is shown in verification of item 3	V
		in report 6.	V
11/10/2022	007	No faults or defects were identified during this visit.	V





Date	Nr	Remediation Description	Y/N
17/10/2022	008	1. Two piles and beam needs to be dry before reselling, this has	/
		been rectified and is shown in verification item 3.	/
		2. Two Pipe penetrations needed additional tape, this has been	/
		carried out during this visit.	/
		3. Two lift pits need to be sealed with FX and LG and verified	/
		during a future visit,	/
19/10/2022	009	1. Two pipe penetrations needed additional HCR tape.	V
		2. LG too wet to apply HCR tape to create a seal, since remediated	/
		3. Some additional HCR tape needed to be applied to the piles to	/
		secure a seal	/
28/11/2022	010	No faults or defects were identified.	/
06/12/2022	011	No faults or defects were identified.	/
08/12/2022	012	Some details required extra tape/pressure lo create a	/
		sufficient seal, this was remediated on site.	/
12/12/2022	013	No faults or defects were identified during this visit.	/





Date	Nr	Remediation Description	Y/N
06/01/2023	014	No faults or defects were identified during this visit.	V
31/01/2023	015	No faults or defects were identified during this visit.	V
07/02/2023	016	No faults or defects were identified during this visit.	V
02/03/2023	017	No faults or defects were identified during this visit.	V
20/03/2023	018	No faults or defects were identified during this visit.	V
05/06/2023	019	Access steps needed to be moved and sealed using	V
		Hydroprufe 8000 self adhesive. Shown in additional photos.	V
		2. Pipe penetrations to be sealed using Hydroseal FX and	/
		Hydroprufe LG. Shown in verification item 3.	/
		3. Patch repairs have been carried out using Hydroprufe 8000	V
		as shown in verification item 2.	V



Gridline/Plot Sign off

GEOSHIELD Verification Report



	GAS MEMBRANE TESTING	
VISUAL: YES	NO SMOKE TEST: YES NO	/
COMPRESSED AIR: YES	NO DILECTIC YES NO	/
DESTRUCTIVE: YES	NO OTHER: YES NO	
Testing checklist attached:	YES NO	
	Gridline/Plot Sign off	-
Gridline/Plot Sign off	Block A - GL:AL-AU/A4-A9.	/
Gridline/Plot Sign off	Block A - GL:AI-AL/A3-A9.	/
Gridline/Plot Sign off	Block B - GL:B14-B23/BBO-BBU	/
Gridline/Plot Sign off	Block B - GL:B11-B14/BAP-BAV + B19-B23/BBO-BBB	/
Gridline/Plot Sign off	+ B23/BBU-BBB.	/
Gridline/Plot Sign off	Block B - GL:BAS-BAV/B08-B11 + BBA-BBB/B19-B22.	/
Gridline/Plot Sign off	Block B - BAS-BAO/B08-B11.	/
Gridline/Plot Sign off	Block A - GL: AM-AI/A02-A09.	/
Gridline/Plot Sign off	Block A - A01-A09/AF-1.5mx-AI.	/
Gridline/Plot Sign off	Block B - B19-B23/BBC-B06.	/
Gridline/Plot Sign off	Block A - AE-AF/ A01-A11.	/

Block A - AF-AG / A8-A11.



Gridline/Plot Sign off

Gridline/Plot Sign off

GEOSHIELD Verification Report



G	AS MEMBRANE TESTING	
VISUAL: YES	NO SMOKE TEST: YES	s NO
COMPRESSED AIR: YES	NO DILECTIC YES	s NO
DESTRUCTIVE: YES	NO OTHER:	s NO
Testing checklist attached:	YES NO	
	Gridline/Plot Sign off	
Gridline/Plot Sign off	Block B - BAQ-BAM / B08-B11.	V
Gridline/Plot Sign off	Block A - A01-A12/AA-AE.	V
Gridline/Plot Sign off	Block B - B08-B11/BAK-BAM.	V
Gridline/Plot Sign off	Block B - B23-B24/BAM-BAN.	✓
Gridline/Plot Sign off	Block B - B29-B32/BBU-BBR.	/
Gridline/Plot Sign off	Block B - B29-B32/BBR-BAO	V
Gridline/Plot Sign off	Block B - Substation Pit.	V
Gridline/Plot Sign off	Block B - Plant Room.	V
Gridline/Plot Sign off	Block A - Perimeters 33%.	V
Gridline/Plot Sign off	Block A - Perimeters 100%.	V

Block A - Lift Pits.

Block B - BAG-BAA.



GeoShield Verification Report



GAS MEMBRANE TESTING

VISUAL /PICK & PROBE:		SMOKE TEST:	
AIR LANCING:		DILECTIC:	
DESTRUCTIVE:		OTHER:	V
INERT GAS TEST:		SPECIFY:	
Testing checklist attached:		YES NO	
	Gridline/	Plot Sign off	
Gridline/Plot Sign off	Block B -	Perimeters 50%.	V
Gridline/Plot Sign off	Block B -	Perimeters 100%	V
Gridline/Plot Sign off	Block A a	and B - Lift Pits and District Heating.	V
Gridline/Plot Sign off			





GAS MEMBRANE LAP TESTING

LAP I.D	WELDED/TAPED	TEST UNDERTAKEN	PASSED
1	Taped	Pick and Probe	Yes
2	Taped	Pick and Probe	Yes
3	Taped	Pick and Probe	Yes
4	Taped	Pick and Probe	Yes
5	Taped	Pick and Probe	Yes
6	Taped	Pick and Probe	Yes





VERIFICATION SUMMARY

This was the 19th visit to site where verification of the perimeter termination of
Block B and the lift pits and district heating of both Block A and B was required.
The installers have first primed the perimeters before adhering the Hydroprufe
8000 self adhesive membrane. Any damage to the Hydroprufe 8000 identified
during this visit have now been patch repaired using additional Hydroprufe 8000.
One set of access stairs needed to be moved to ensure the perimeter termination
could be continued around the entire perimeter. All lift pits and district heating
pits have been sealed using Hydroseal FX and Hydroprufe LG.
Installed in accordance with BS 8485:2019.
Verified in accordance with CIRIA 735

GEOSHIELD SIGNATURE:



DATE: 05/06/2023