

Percolation Test Results

Location	<i>Plot 2 No 21 Roag, Dunvegan IV55 8ZA</i>
Job Ref	<i>AMD 21 Roag</i>
Applicant	<i>Mr Murdo MacDonald</i>
Applicants address	<i>Meadle, Struan, Isle of Skye IV56 8FY</i>
Agent	<i>Archie MacDonald</i>
Agents Address	<i>Bank of Scotland Building, Somerled Square, Portree, Isle of Skye IV51 9EH</i>
Telephone	<i>01478 612555</i>
Planning Ref. No.	<i>n/a</i>
Building Ref. No.	<i>n/a</i>
Percolation test date	<i>14th and 15th September 2023</i>
Weather conditions	<i>dry</i>
Previous weeks rainfall on a scale of 1 to 10, 1 being dry, 10 being wet	<i>2</i>
Ground conditions	<i>short grass gently sloping ground</i>
Soil description	<i>200mm to 300mm topsoil then gravelly material to 700mm to 1000mm.</i>
Additional information	

Percolation Test Results

	test 1	test 2	average	
Date	14.09.2023	15.09.2023		
Pit No. 1 time for 150mm of water to drain away (sec.)	2480	3020	2750	seconds
Pit No. 2 time for 150mm of water to drain away (sec.)	2020	2080	2050	seconds

Average of all results	2400	seconds
------------------------	------	---------

Vp = average time in seconds / 150

Percolation Value (Vp)	16.00	Vp
------------------------	-------	----

Number of persons	8	persons
-------------------	---	---------

area = No. of persons x Vp x 0.25

Minimum area of conventional Soakaway	32.00	metres sq.
---------------------------------------	-------	------------

The above percolation tests have been carried out in accordance with the Building Standards (Scotland) Regulations 2001) and in Accordance with the Highland Council Guidance Notes.

These results must be read in conjunction with drawing number's AMD xxxx 01 - 04 and the accompanying specifications.

Agents Signature

Archie MacDonald

Date

12th October 2023