

Proposed Sainsburys Hove, Method of Works.

Floor Replacement 100 – 104 Church Road, Hove, BN3 2EB

Purpose of Document:

This document outlines the proposed method of work for removing the existing clinker infill floor make up to the ground floor of the property and installation of replacement timber deck. The document also covers the removal of the existing concrete infill between the sections of timber joists and installation of replacement timber deck to the existing timber joists. There are two small sections of timber joisted floor that will also be removed and replaced to achieve the required retail loadings to suit the new tenant.

Scope of Works:

- Break out existing floor to basement area, remove and dispose of debris
- Reinstate basement floor with concrete on sand blinding layer as per engineer design
- Installation of new steel support columns in basement.
- Removal and disposal of existing clinker floor at ground floor level.
- Removal and disposal of existing concrete infill to timber joists.
- Installation of new timber deck to ground floor over existing timber joists and an steel beams.

Stage 1:

Phase 1: (see structural drawing S230725-SUB-XX-XX-DR-S-00100_P01)

Removal of existing basement floor.

Existing basement floor to be broken out by hand using mechanical breakers.

All arisings to removed from site via rear basement steps, use of a conveyor to transport arising from basement to ground level.

Arising to be disposed of using rubble skips.

Excavation of circa 50mm of substrate required to set correct depth for sand blinding layer, this process will be by hand and will follow the above steps for removal and disposal.



Phase 2: (to be reviewed in conjunction with drawing Phase 1 Mark Up and Structural

Drawing S230725-SUB-XX-XX-DR-S-00101-S2- P03).

Installation of steel support for ground floor

This phase will cover the installation of new permanent support to the existing steel beams supporting the existing clinker floor.

The columns positions will be carefully set out within the basement area as per the engineers drawing (S230725-SUB-XX-XX-DR-S-00101-S2- P02 contained in Appendix 4).

The existing concrete floor will be saw cut to the required dimensions for the new concrete pads required for the steel column supports.

The pads will be broken out and excavated by hand to the required depth and C25 concrete will be poured to form the pad foundation for the new steel support. Concrete will be left to cure, cube tests will be sent for verification.

Once the concrete is sufficiently cured the new steel supports will be installed as per the engineers specification. (Refer to drawing S230725-SUB-XX-XX-DR-S-00101-S2- P02).

Phase 3:

Installation of concrete floor to basement

Existing substrate to be adequately compacted, using appropriate mechanical compactor.

Sand blinding layer to be installed across basement area.

DPM to architect specification to be installed across basement area.

Isolation joints to perimeter walls as required.

Mesh to be set up as per engineer drawing before concrete pour.

Concrete to be pumped into basement, concrete mix as per engineers drawing.

Concrete to be hand finished, and left to cure

Stage 2

Phase 1:

Initial enabling works.

All remaining fixtures and fittings will be removed from the basement soffit in preparation for the removal of the floor above.

Installation of all scaffold support will be installed to the basement as required for Phase 2.



Phase 2: (to be reviewed in conjunction with drawing Phase 2 Mark Up and Structural

Drawing S230725-SUB-XX-XX-DR-S-00101-S2- P03)

Removal of existing flooring.

The first stage of the removal process will be to saw cut the floor around the areas of structure to remain – existing walls, chimney breast etc.

Carefully remove and set aside for reuse the left hand side entrance timber lobby.

The removal of the existing concrete infill to the existing timber joist will be the first area of flooring to be removed. Starting from the shopfront and working back towards the rear of the property.

The floor will first be saw cut between the joist to loosen the concrete ensuring not to damage any of the existing timber joists.

The concrete will then be broken out using mechanical hand held breaking equipment and removed from site for disposal.

Upon completion of the concrete infill removal the same process will followed for the removal of the clinker floor infill, again ensuring that the existing steel work is not damaged during the process.

There are two sections of floor where the existing joists will be completely removed and replaced to achieve the required loadings for the new tenant.

Phase 3: (to be reviewed in conjunction with drawing Phase 3 Mark Up and Structural

Drawing S230725-SUB-XX-XX-DR-S-00101-S2- P03)

Reinstatement works.

The final stage of the works will be to install the new 38mm timber deck across both the existing timber joists and the existing steel frame.

Where required the joists will be packed using appropriate depth packers on both the steel and timber sections of flooring.

Timber deck to be fixed to the existing joists and steel work using appropriate fixings as specified by the engineer.

Existing timber joist and timber deck to be reinforced with the introduction of additional joists in between the existing.



Appended Documents


Structural Drawing S230725-SUB-XX-XX-DR-S-00100_P02

Structural Drawing S230725-SUB-XX-XX-DR-S-00101-S2- P03

Phase 1 mark up


Phase 2 mark up

Phase 3 mark up




COPYRIGHT SUBTENO

SUBTENO REF. S 230725



COPYRIGHT SUBTENO


SUBTENO REF. S 230725



INSTABILITY OF THE STEEL FRAME.


- - 6. ANY SOFT SPOTS FOUND ARE TO BE REMOVED AND REPLACED WITH LEAN MIX CONCRETE

 \rightarrow



COPYRIGHT SUBTENO

SUBTENO REF. S 230725



PROPOSED GROUND FLOOR	NG PROJECT No. S23/10	DRAWING No. E/22
STORE LAYOUT	REVISION	SCALE
SAINSBURY'S LOCAL HOVE PROJE	ст В	1 <mark>:10</mark> 0 @ A3
100-104 CHURCH ROAD	DRAWN BY	DATE
EAST SUSSEX BN3 2EB	KR	JUN 2023

EXISTING SURVEY CARRIED OUT PRIOR TO CURRENT STORE FIT-OUT - ADDITONAL INFORMATION ADDED FOLLOWING SCOPE FOR INFORMATION ONLY

RAME

ARCHITECTS

UPDATED SURVEY WILL BE REQUIRED TO CONFIRM SCOPE OF WORKS REQUIRED TO REAR ELEVATION AND UPDATE DRAWING


Extents of new 38mm timber deck

Extents of existing timber joisted floor with timber deck additional floor joist to be added to existing to strengthen, existing deck to be replaced with 38mm deck to match.

WILLIAMS SOUTHERN LIMITED CONSTRUCTION

E: info@ramearchitects.co.uk T: 01752 223 859

W: www.ramearchitects.co.uk



Contractors must check all dimensions on site. Only figured dimensions are to be worked from. Discrepancies must be reported to the Architect before proceeding. No responsibility can be accepted for errors made by others in scaling from this drawing. © This drawing is Copyright



PROPOSED GROUND FLOOR	DRAWING	PROJECT No. S23/10	DRAWING No. E/22
STORE LAYOUT		REVISION	SCALE
SAINSBURY'S LOCAL HOVE	PROJECT	В	1 <mark>:10</mark> 0 @ A3
100-104 CHURCH ROAD		DRAWN BY	DATE
EAST SUSSEX BN3 2EB		KR	JUN 2023