

**Land at Cowdray Works Yard, Easebourne Lane,
Easebourne, West Sussex**

Project specification for an archaeological evaluation

**9th May 2023
rev 14/7/23
rev 13/3/24**



Ref: 23s59ev

Land at Cowdray Works Yard, Easebourne Lane, West Sussex

Project specification for archaeological evaluation

1.0 Background

1.1 The site is located on the east side of Easebourne Lane, Easebourne, West Sussex (SU8941 2244) (Fig. 1). The site comprises an area of c. 0.9ha of a former works which to be developed.

1.2 Planning permission (SDNP/21/04040/FUL) has been gained from South Downs National Park for redevelopment of the former works for residential use. The consent is subject to a condition relating to a archaeology.

1.3 The archaeological potential of the site had been considered in a desk-based assessment, (RPS 2021). In summary, there are very few records in the Historic Environment Record for prehistoric and Roman finds close to the site, with a few Mesolithic flints recorded at a distance to the north west and a few other prehistoric flints to the south west. The site lies close to the historic (medieval) core of Easebourne. Easebourne is not recorded in Domesday Book of 1086 (Williams and Martin 2002), but the parish church just to the north has 11th century origins. Medieval Cowdrays Manor lies at a distance to the south west of the site and its associated deer park lies to the south and east. Of particular note is the site of Easebourne Augustinian Priory founded in AD1248 and dissolved in AD1536 which lies immediately to the north of the proposal site. Historic maps back to the preliminary edition of the Ordnance Survey map in 1808 show the presence of a pond on the site subsequently labelled as a fishpond on later maps. The pond has shrunk in size by 1912 and had gone by 1938 (infilled?) with buildings on top.

2.0 Requirement for Work

2.1 As a result of the possibility of damage or destruction of archaeological deposits during development of the site it is proposed to carry out a field evaluation on the site as detailed in the *National Planning Policy Framework* (NPPF 2019) and South Downs National Park's policies on archaeology. This work will be carried out to comply with the Sussex requirements for archaeological fieldwork (ESCC 2019), and in accordance with the relevant guidelines of the Chartered Institute for Archaeologists (CIfA 2020a).

2.2 A number of countrywide policy documents for archaeological research such as Historic England Research Agenda (HE 2017) consider the full range of deposits that might be encountered on the site. More specific aims are presented in the *South-East Research Framework Resources Assessment and Research Agenda* (SERFA 2019).

2.3 One component of work is proposed at this stage, namely field investigation by means of machine trenching. Dependent on the findings of this evaluation, further archaeological work may be requested and will be determined through consultation with the archaeological advisor to South Downs National Park (the Chichester District Council Archaeological Officer) who advises the council on archaeological matters. This document is concerned with the trial trenching phase of archaeological works, and any additional work will be governed by a separate written scheme of investigation.

3.0 Aims and Objectives

3.1 The aims of the evaluation will be to determine the presence/absence, extent, condition, character, quality and date of any archaeological or palaeoenvironmental deposits within the area of development.

3.2 This work will be carried out in a manner which will not compromise the integrity of archaeological features or deposits which warrant preservation *in situ*, or might better be excavated under conditions pertaining to full excavation.

3.3 The specific research aims of this project are;

- a) To determine if archaeologically relevant levels have survived on this site.

- b) To determine if archaeological deposits of any period are present.
- c) To determine if there are any deposits of Prehistoric date on the site
- d) To determine if there are any Medieval deposits present, specifically relating to the nearby priory..
- e) To determine the date of fishpond and determine if it contains preserved organic remains.
- f) The potential and significance of any such deposits located will be assessed according to the research priorities such as set out in *Historic England Research Agenda* (HE 2017) or any more local or thematic research priorities such as the *South-East Research Framework Resources Assessment and Research Agenda* (SERFA 2019) as necessary.

4.0 Methodology

4.1.1 We propose to dig 8 trenches, 7 at 25m long and 1 at 20m long 1.6-2m wide across the site, as shown on Figures 2. The trench positions are indicative only and may need to be moved or subdivided to avoid obstacles or services.

4.1.2 The trenches have been positioned to avoid known services and tree protection zones. The machine will be kept well away from all trees on site, protected or not, to avoid any damage, and no excavation will take place beneath their crowns. The trenches are also located to avoid the pond, now infilled indicated on the historic maps except for trench 6 which is to locate its limit and examine its fill.

4.2 A contingency of 25m of trench is included within the proposal should this be required to clarify the results of the initial trenching.

4.3 Excavation Methodology

4.3.1 Topsoil and other overburden for the machine-dug trenches will be removed by a 360° machine fitted with a toothless ditching bucket. This will take place under constant archaeological supervision.

4.3.2 Trenches will be excavated to the first archaeologically relevant horizon, or to the level of the natural geology.

4.3.3 Should alluvium (or peat) be encountered overlying gravel, this will be removed in spits of 0.1-0.15m thickness with each phase of surface exposed inspected for deposits and artefacts.

4.3.4 Where archaeological features are certainly or probably present, the stripped areas will be cleaned using appropriate hand tools.

4.3.5 Sufficient of the archaeological features and deposits exposed will be excavated or sampled by hand to satisfy the aims of the brief, without compromising the objective set out in 3.2.

4.3.6 In general, all finds and artefacts will be retained, though all but a sample of some classes of building material will be discarded after recording.

4.3.7 Conservation on site will follow guidelines in First Aid For Finds with any other specialist conservation work subcontracted to our conservation advisor (see below).

4.3.8 A programme of environmental sampling will take place should sufficient well stratified subsoil deposits be located. Typically this involves samples of up to 40L depending on the size of the feature examined. Bulk waterlogged samples with organic preservation will be of the order of 1L. These will be sampled in consultation with our environmental consultants and the archaeological advisor to South Downs National Park. Sampling will take place according to Historic England guidance (HE 2015b).

4.3.9 Discovery of any human remains will be confirmed by minimal excavation but no further action will be taken as part of the evaluation exercise, unless requested as additional work by the client in consultation with the archaeological advisor to South Downs National Park. Human remains will be treated following the guidelines in Mitchell and Brickley (2017).

4.3.10 Spoilheaps will be searched for finds including use of a metal detector.

4.3.11 All gold and silver, prehistoric base metal and any associated objects will be removed to a safe place and reported to the local coroner and county finds liaison officer according to the procedures relating to the Treasure Act (1996) and subsequent amendments. Where removal cannot be effected on the same working day as the discovery suitable security measures will be taken to protect the finds from theft. No title will be assumed by the finder of any items of value.

4.3.12 Following completion of all excavation and recording, the trench will be efficiently backfilled but will not be resurfaced. No liability is accepted for damage to any services unless a plan of these is provided by the client.

4.4 Recording Methodology

4.4.1 A single context recording system will be used in accordance with the TVAS Field Recording Manual (8th edition 2018). Descriptions of individual deposits and features will be recorded on pro-forma context recording sheets.

4.4.2 All archaeological deposits exposed will be planned at a scale of 1:20 and sections drawn at a scale of 1:10. All site drawings will be by pencil on drafting film.

4.4.3 Heights above OD will be taken and recorded on plans and sections.

4.4.4 Where appropriate, significant finds will be recorded in 3D.

4.4.5 The locations of the trenches, and of all plans and sections will be tied into the National Grid using Korec hand held GPS machines accurate to 0.1m, or using a total station.

4.4.6 The photographic record will consist of digital image and monochrome film image. It will record the principal features and finds discovered, both in detail and in their general context. The photographic record will also include 'working shots' and, where applicable, aerial photographs to illustrate the nature of the archaeological fieldwork programme. All feature shots will include appropriate scales and a photo board, the latter positioned in such a way that the writing is legible and including the context number and site code. Digital images are taken on Canon EOS 4000D cameras with APS-C sensors taking 16-megapixel images. Images for archiving purposes are taken using high quality settings in TIFF format.

4.5 Post-fieldwork

4.5.1 Finds processing, sieving of bulk samples (including flotation and the sorting of residues) and analysis will commence immediately following the completion of the fieldwork in accordance with guidelines in MoRPHE (HE 2015a), and TVAS post-excavation procedures (6th edition 2013).

4.5.2 Artefacts will be cleaned, conserved and prepared for long term museum storage.

4.5.3 Specialist reports will be prepared on the artefacts and ecofacts recovered; particular attention will be paid to correlating the pottery recovered with local or regional fabric type sequences.

4.5.4 Specialist analysis and reporting will be carried out by the following specialist staff or consultants as appropriate:-

Project Management	Ms Odile Rouard
Fieldwork Supervisor	(one of) Ms Odile Rouard, Ms Maisie Foster, or Mr. Will Attard
Post excavation	Mr. Steve Preston
Finds coordination	Dr. Cristina Matteos
Pottery Specialist (from)	Dr. Jane Timby, Ms Sue Anderson, Mr. Luke Barber, Dr. Barbara McNee (consultants)
Environment (general)	Ms Rossy McKenna (consultant), Ms Joanna Pine (TVAS) or Professor Mark Robinson (Oxford University)
Brick and Tile	Ms. Danielle Milbank, (TVAS)

Carbonised botanical remains	Ms Joanna Pine (TVAS), Professor Mark Robinson (Oxford University) or Ms. Rossy McKenna (consultant)
Faunal remains	Dr. Matilda Holmes (consultants) or Dr Ceri Falys (TVAS)
Human remains	Dr. Ceri Falys (TVAS)
Coins	Dr. Pierre Manisse (TVAS)
Metalwork	Dr. Robin Taylor (consultant) or Mr Aidan Colyer (TVAS)
Pollen	Quest (Reading University)
Wood	Ms. Rossy McKenna, (consultant) or Mr. Michael Bamforth (consultant)
Slag	Dr. David Dungworth (consultant)
Archaeomagnetism	Bradford University
Radiocarbon dating	Queens University, Belfast
Conservation	Wiltshire County Council Heritage Centre

5.0 Report and Dissemination

5.1 The reports on the results of the evaluation and should be available within 4 weeks of completion of the fieldwork.

5.2 The reports will follow our established format, comprising a descriptive text, illustrations and catalogues in appendices.

5.3 The text will address the aims and objectives of the evaluation, the methodology employed, describe the basic nature of the archaeological deposits discovered, and report on the artefacts recovered. It will then attempt to place the significance of the findings in their local, regional and national setting if appropriate.

5.4 The reports will include a frontsheet providing the following information:

- *Site name
- *Grid reference
- *Site activity (eg. evaluation trenching, geophysical survey, fieldwalking, watching brief, excavation etc.)
- *Date and duration of project
- *Site code
- *Area of site
- *Summary of results
- *A selection of historic maps
- *Monuments identified (referenced to the RCHME Thesaurus of Monument Types)
- *Location and reference of archive

5.5 The illustrations will include:

- a site location plan
- a trench layout plan
- trench plans and sections
- profiles/sections of a selection of excavated features
- a selection of colour photos of significant findings

5.6 Catalogues giving descriptions of trenches, archaeological features, and artefacts will be contained in a series of appendices.

5.7 Any findings of national or special local significance will be published as a dedicated report in an appropriate journal such as *Sussex Archaeological Collections*. Otherwise a summary will be produced for publication in 'round up' sections in publications such as period specific national journals like *Medieval Archaeology*.

5.8 Copies of the results will be supplied to the West Sussex HER in digital format. Non-published report(s) will be made available for inspection or download on the TVAS web site.

6.0 Archive Selection Strategy and Data Management Plan

6.1 An academic synthesis of the findings of the fieldwork will be presented as a report detailed above in section 5, addressing where appropriate the regional research topics such as presented in the *South-East Research Framework Resources Assessment and Research Agenda*. Selected summary data, such as digital images will be presented to the county Historic Environment. The original record and artefact data will be managed according to the plan set out in paras 6.2-6.7 (above).

6.2 The finds and site archive will be prepared in accordance with guidelines in MoRPHE (HE 2015a), Cifa guidance (Cifa 2020a) and after consultation with the recipient museum.

6.3 The site and finds archive will be deposited in Chichester Museum or Archaeology Data Service

6.4 With the consent of the landowner, the site finds will be deposited in Chichester Museum.

6.5 The records will be copied onto microfiche for the National Archaeological Record.

6.6 A digital version of the report will be provided to the OASIS project.

6.7 The digital component of the archive will be managed according to TVAS digital archive and backup recording policies.

7.0 General Items

7.1 The project will be managed on a regular basis by a Member of the Chartered Institute for Archaeologists (S. Ford, J. Pine or A. Taylor) with an appropriate area of competence.

7.2 The project will be carried out in accordance with the Cifa Standard and Guidance for archaeological evaluation (2020b) and Code of Conduct (2019) and the quality control mechanisms set out in the TVAS fieldwork and post-fieldwork manuals.

7.3 Safe working practices as set out in TVAS health and safety manual will be adopted and current health and safety regulations will be adhered to. If the site is accessible to the public, the trenches will be fenced with barrier mesh/bunting and road pins or Heras fencing as necessary.


7.4 Our insurance cover comprises £10 million for public liability, £10 million for employee liability, cover for any hired-in plant, and professional indemnity cover of £5m.

7.5 The archaeological advisor to South Downs National Park will be contacted both prior to work commencing on site, and during the evaluation itself, to arrange a site monitoring visit. Any changes in the agreed project design will be discussed and agreed with the project consultant and the archaeological advisor to the Council before implementation.

8.0 References

- Cifa, 2020a, *Standard and guidance for the creation, compilation, transfer and deposition of archaeological archives*, Chartered Institute for Archaeologists, Reading
- Cifa, 2020b, *Standard and guidance for archaeological evaluation*, Chartered Institute for Archaeologists Reading
- Cifa, 2019, *Code of Conduct*, Chartered Institute for Archaeologists, Reading
- ESCC 2019, *Sussex Archaeological Standards*, East Sussex County Council, Lewes.
- HE, 2015a, *Management of Research Projects in the Historic Environment, MoRPHE project planning*, Historic England, London
- HE 2015b, *Environmental Archaeology*, Centre for Archaeology Guidelines 1, Historic England, Portsmouth, 3rd edn
- HE 2017, *Research Agenda*, Historic England, London
- Mitchell, P D and Brickley, M (eds), 2017, *Updated Guidelines to the Standards for Recording Human Remains*, Cifa and BABAO, Reading


NPPF, 2021, *National Planning Policy Framework*, Department of Communities and Local Government, London (TSO)
RPS 2021, Land at Cowdray Works Yard, Easebourne, West Sussex, Archaeological desk-based assessment, RPS Consulting, report JAC26618, London
SERFA 2019, *South-East Research Framework Resources Assessment and Research Agenda*, Kent County Council, Maidstone. On-line.




**Land at Cowdray Works Yard, Easebourne Lane,
Easebourne, West Sussex**

Proposal for an Archaeological Evaluation
Figure 1. Location of site in Easebourne and within
West Sussex.

Reproduced under licence from Ordnance Survey Explorer Digital mapping at 1:12500
Crown Copyright reserved





100m

23s59ev



**Land at Cowdray Works Yard, Easebourne Lane,
Easebourne, West Sussex**

Proposal for an Archaeological Evaluation

Figure 2. Location of trenches:
Upper- proposed; Lower- existing

