

THE CONSTRUCTION OF 2 DETACHED HOUSES ON THE EDSONS JOINERY SITE, PLUMTREE

TREE PROTECTION FENCING SPECIFICATION

1.0 Programme and General Proportions

- 1.1 Prior to the commencement of work on site, tree protection fencing will be erected enclosing the root protection areas (RPA'S) of the existing hedgerow and retained tree in the location shown and of the type detailed on drawing L10. The fencing will be maintained for the duration of works.
- 1.2 There will be no access by any machines in the RPA, any work to the existing ground to add topsoil (if required) will be carefully undertaken by hand.
- 1.3 No materials will be stored within the RPA, and no diesel, oil or other potentially injurious material will be stored where it could leach into the root zones. No cement mixing or use of other contaminating materials shall take place within or close to the RPA where seepage into the RPA might occur
- 1.4 No fires will be lit on site during construction.

2.0 Protective fencing Details

- 2.1 Prior to the commencement of works tree protection fencing of the type detailed on drawing L10 will be erected where shown.
- 2.2 This fencing will be monitored, and their integrity strictly enforced by the site manager for the duration of the construction works.
- 2.3 Warning signs, as shown below, will be attached to the fencing to indicate its purpose
- 2.4 If at any time it appears that construction operations may cause damage to any part of the retained tree and hedgerows, works shall be temporarily halted and the problem brought to the attention of the site manager who will seek the advice of the appointed landscape designers.

B Bradley 02/04/2024

