

Working hours

Monday – Friday 08:00 – 16:30

Saturday – 08:00 – 13:00

No working hours on Sunday or Bank Holidays

Safety

The site will be secured by metal fencing with no unauthorised access warning signs erected and securely fixed to boundary.

All vehicles entering the site will reverse onto site under supervision

All operatives vehicles will be parked on site

All staffed and visitors must wear approved safety clothing and hi-visibility vests etc

Site operations

All internal stripping will be undertaken by hand to remove as much waste material as possible any clean material will be segregated for recycling by a specialist company

Where possible waste materials will be loaded to skips for onward transfer

All materials unsuitable for recycling will be transported from site for landfill

Site equipment machinery and plant will be delivered and unloaded under supervision during approved working hours. No vehicles/plant will be parked off site unloading/loading will be supervised with waiting vehicles parked off site prior to loading and removal. Wheel washing facilities will be provided at the site entrance/exit point

PROPOSED MASJID AND COMMUNITY CENTRE

MASJID ABU BAKER

PROPOSED DEMOLITION OF : Tinsley Methodist Church

The project relates to the demolition of the existing BUILDING PRIOR TP REDEVELOPMENT OF THE SITE

The project consists of :

1. Service disconnections
2. There is no evidence of asbestos, however if any asbestos related materials are suspected within the structure and sub-floor a suitably qualified asbestos removal contractor will be instructed and work suspended.
3. Site compound formed on existing rear car park welfare facilities provided, secure protective fence to prevent contamination from demolition surface water drainage capped.
4. Soft internal strip of building by hand
5. Hand demolition to separate any internal structures
6. Mechanical demolition of super-structure down to ground floor. The processing
7. Of all materials arising from demolition to be transported off site for recycling and disposal

Site Staff

The appointed contractor will ensure the following are appointed

1. Demolition/remediation site manager (supervisory)
2. Demolition site supervisor (working)
3. First Aider
4. 3 plant operatives
5. 6 demolition operatives

Plant equipment

1. Excavator Cat 352 straight boom
2. Scissor lift
3. General skips
4. Site cabin incorporating rest/welfare in accordance with construction (design and management)
5. Site toilet
6. General hand tools