

Air Permeability Test Certificate

This is to certify that the following test has been carried out by an Elmhurst Airtightness Scheme (EAS) registered Tester in accordance with the Test Standard stated below. Deviations from the standard are also stated below. A full report in line with the current approved procedures can be requested from the EAS Tester.



Unique Certificate Number	10322952
Test Method	Blower Door
Test Standard	ATTMA TSL1
Date of Test	30 th November 2023
Building name / Plot number	12
Building Address	Seymour Close, Clevedon, Bristol, North Somerset BS21 6DU
r^2 (Correlation ≥ 0.98 - ≤ 1.00)	0.9858
n (Slope ≥ 0.5 - ≤ 1.0)	0.650
Envelope Area m ²	245.00
Volume m ³	
Building Preparations	Drainage traps filled/sealed, Internal doors opened, Windows & external doors closed, Trickle vents closed, Mechanical Ventilation grilles closed
Deviations	None
Report Reference	AT10525
Tester's Name	Richard Britton
Company Name	Complete Energy Consultancy Ltd
Tester No.	0081
Tester's level of competence	Level 1: Buildings under 4000m ³
Related party disclosure	No related party

Signed

A handwritten signature in black ink, appearing to read "Richard Britton", is placed over a white rectangular box.

Elmhurst Airtightness Scheme
Elmhurst Energy Systems Ltd
16 St Johns Business Park,
Lutterworth,
Leicestershire, LE17 4HB

e: airtest-support@elmhurstenergy.co.uk
t: 01455 555 217
w: elmhurstairtightness-scheme.co.uk
Company Registration No: 2805846

	Measured at 50 Pa
Air permeability m ³ (h.m ²)	4.08