

* indicates required field for HETAS notification

Your Reference		Completion date*	8/Jan/2024.
Customer Name	Mr & Mrs Giblette		
Installation Address*	7, Coe Garw Thornhill		
Postcode*	CF4 9DX	Contact number/email*	02920 81478
Installing Company*	Decoheat	Company HETAS Reg. No.*	1318.
Installing Engineer Name*	Jim Portsmouth	Installer HETAS Reg. No.*	10558

INSTALLATION WORK CARRIED OUT

Does the installation replace an existing appliance? Electric Gas Oil S/F New Heat Source

Location Lounge Dining Room Kitchen Other - please specify _____

Appliance Make* Chilli Penguin Model* woody Heat Output* 5KW.

Appliance Type closed Specified Fuel Multi-fuel Defra Exempt (Yes) No

System Type* New Heating & Hot Water Updated Existing Heating & Hot Water Dry only

Chimney* Existing New insulated factory made system Relining of existing chimney

Construction Type Sectional Flue dimension 125 mm 'Designation' T450 N1WV2LS0040600

Hearth Hearth / Surround (New) / Existing (Delete as appropriate) Fireguard? Yes / No

Air supply Are permanent open air vents available? ¹ Yes No ² Dedicated air supply ² Yes No
¹ventilation in accordance with Table 1 ADJ ² see separate commissioning sheet if Yes

TESTING & COMMISSIONING INCLUDING APPROVED DOC J, APPENDIX E

- Visual inspection
- Check socket joints and seals on the flue and appliance
- An approved Carbon Monoxide alarm has been fitted; Location Dining Room (near)
- Test flue including satisfactory Smoke Draw Test (Smoke Test II), Flue Draught Interference Test; include flue draught reading 16 Pa/Wg
- Spillage Refuel Test performed in accordance with available guidance (as appropriate)
- Instruct user on correct types of fuels and fuel storage
- Instruct user on essential maintenance and in particular regular chimney sweeping
- Hand over user instructions & Demonstrate appliance operation and all controls to the user
- Ensure that a Notice Plate has been completed and fixed in position
- For boiler installations: appropriate safety devices installed/checked & system commissioned in accordance with manufacturers guidelines

NB: This commissioning sheet does not constitute a Notification to your Local Authority but should be kept safe as your record of commissioning & handover. If applicable, details in Manufacturer's instructions for commissioning must be followed & completed.

Your installer will notify building control via HETAS as required by Building Regulations

DECLARATION OF COMMISSIONING *

As the competent person responsible for the work described above, I confirm that the appliance and associated work has been installed in accordance with the HETAS rules of registration, and that the work complies with all appropriate Building Regulations in force and manufacturer's instructions.

Signed*

Print Name* J. PORTSMOUTH

Date* 8/Jan/2024

CUSTOMER HANDOVER

As the appliance end user(s) I/We confirm the Installer has given advice on:

- Appliance use, controls & relevant safety/installation information e.g. CO Alarm
- Importance of regular maintenance
- Importance of appropriate approved fuel

Signed

Print Name N. GIBLETTE

Date 8/1/2024