

Site	Course	Site / Loop	Tag No.	Common Name	DBH	Height Band [m]	Environment	Observations	Condition Code	Remedial Actions	Work Priority Code	Re-Inspection	Tree Use	Wildlife
Rivington	TTC	Site 1	393	Ash	55	20-30 Metres	Woodland floor, woodchip	Cavity at 5m and 7m	B: Fair	Climbing inspection with Resi drill	C: Moderate, action required within 12 months	Standard - 1 year	Rope Ladder / Amazon Bridge	No signs of wildlife
Rivington	TTC	Site 1	394	Ash	60	20-30 Metres	Woodland floor, woodchip	Narrow strip of historic bark death with good callus growth. Crown sparse with minor dieback, Ash dieback found in leaf litter	B: Fair	No work required	A: No Work Required	Standard - 1 year	Amazon Bridge / Zip Wire	No signs of wildlife
Rivington	TTC	Site 1	395	Ash	45	20-30 Metres	Woodland floor	Previously noted as low vitality with Ash dieback fruiting bodies found. Tree is now in good health with no dieback	B: Fair	No work required	A: No Work Required	Standard - 1 year	Zip wire anchor	No signs of wildlife
Rivington	TTC	Site 2	396	Sycamore	50	20-30 Metres	Woodchip	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Rope Ladder / Grandpops Crossing	No signs of wildlife
Rivington	TTC	Site 2	168	Oak	40	20-30 Metres	Woodland floor, embankment	Asymmetric crown	B: Fair	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 396 at 4m.	No signs of wildlife
Rivington	TTC	Site 2	397	Beech	55	20-30 Metres	Compacted wood- land floor. Foot-path adjacent	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Grandpops Crossing / Tarzan Swing	No signs of wildlife
Rivington	TTC	Site 2	169	Sycamore	60	20-30 Metres	Compacted wood-land floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 397 at 9m.	No signs of wildlife
Rivington	TTC	Site 2	966	Beech	50	20-30 Metres	Compacted wood-land floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Tarzan Swing / Tibetan Bridge	No signs of wildlife

Site	Course	Site / Loop	Tag No.	Common Name	DBH	Height Band [m]	Environment	Observations	Condition Code	Remedial Actions	Work Priority Code	Re-Inspection	Tree Use	Wildlife
Rivington	TTC	Site 2	965	Beech	40	20-30 Metres	Compacted wood-land floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Tarzan net anchor	No signs of wildlife
Rivington	TTC	Site 2	967	Sycamore	50	20-30 Metres	Compacted ground	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Tibetan Bridge / Zip Wire	No signs of wildlife
Rivington	TTC	Site 2	237	Beech	50	20-30 Metres	Woodland floor; path	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support to tree 430 at 7m.	No signs of wildlife
Rivington	TTC	Site 2	410	Turkey oak	65	20-30 Metres	Woodland floor	Moderate deadwood limited target	A: Good	No work required	A: No Work Required	Standard - 1 year	Zip wire anchor	No signs of wildlife
Rivington	TTC	Site 2	177	Beech	40	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Zip wire directional stay	No signs of wildlife
Rivington	TTC	Site 2	172	Beech	50	20-30 Metres	Compacted wood-land floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Tarzan line anchor	No signs of wildlife
Rivington	TTC	Site 2	175	Beech	70	20-30 Metres	Woodland floor	Dead, significant decay in trunk, half way along side of zip 2 and 5	C: Poor	Fell	Overdue; action required ASAP	Standard - 1 year	Not used	No signs of wildlife
Rivington	TTC	Site 3	178	Beech	35	20-30 Metres	Woodchip	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Rope Ladder / Chinese Crossing	No signs of wildlife
Rivington	TTC	Site 3	179	Beech	45	20-30 Metres	Compacted ground	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 402 at 9m.	No signs of wildlife
Rivington	TTC	Site 3	180	Beech	40	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Chinese Crossing / Stirrups + Tank Trap	No signs of wildlife
Rivington	TTC	Site 3	181	Beech	45	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 403 at 6m	No signs of wildlife
Rivington	TTC	Site 3	182	Beech	40	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 403 at 7m	No signs of wildlife

Site	Course	Site / Loop	Tag No.	Common Name	DBH	Height Band [m]	Environment	Observations	Condition Code	Remedial Actions	Work Priority Code	Re-Inspection	Tree Use	Wildlife
Rivington	TTC	Site 3	183	Beech	35	30-40 Metres	Woodland floor	Historic bark wound at 1m. Twin stem at 8m, 1m above top battens. Included union present. Cobra brace support system installed 2 years ago.	A: Good	Climbing inspection of cobra brace system	C: Moderate, action required within 12 months	Standard - 1 year	Stirrups / Rope passage	No signs of wildlife
Rivington	TTC	Site 3	184	Beech	40	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 404 at 5m.	No signs of wildlife
Rivington	TTC	Site 3	185	Beech	45	20-30 Metres	Woodland floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Tank Trap / Rope Passage	No signs of wildlife
Rivington	TTC	Site 3	186	Beech	55	20-30 Metres	Woodland floor	Moderate deadwood	B: Fair	No work required	A: No Work Required	Standard - 1 year	Rope Passage + Rope Passage / Jungle Crossing	No signs of wildlife
Rivington	TTC	Site 3	407	Corsican pine	65	20-30 Metres	Woodland floor	Minor deadwood	B: Fair	No work required	A: No Work Required	Standard - 1 year	Jungle Crossing / Parrot Ladder / Victoria Falls Bridge	No signs of wildlife
Rivington	TTC	Site 3	188	Corsican pine	70	20-30 Metres	Woodland floor	No significant visible defects	B: Fair	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 407 at 12m.	No signs of wildlife
Rivington	TTC	Site 3	408	Corsican pine	70	20-30 Metres	Woodland floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Victoria Falls Bridge / Zip Wire	No signs of wildlife
Rivington	TTC	Site 3	862	Corsican pine	35	20-30 Metres	Woodland floor	Minor deadwood	B: Fair	No work required	A: No Work Required	Standard - 1 year	Zip wire anchor	No signs of wildlife
Rivington	TTC	Site 3	863	Corsican pine	40	20-30 Metres	Woodland floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Zip wire anchor support at 2m.	No signs of wildlife
Rivington	TTC	Site 4	190	Beech	60	20-30 Metres	Compacted wood- land floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Rope Ladder / Monkey Puzzle	No signs of wildlife

Site	Course	Site / Loop	Tag No.	Common Name	DBH	Height Band [m]	Environment	Observations	Condition Code	Remedial Actions	Work Priority Code	Re-Inspection	Tree Use	Wildlife
Rivington	TTC	Site 4	415	Corsican pine	60	20-30 Metres	Compacted wood- land floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Monkey Puzzle / Log Swing	No signs of wildlife
Rivington	TTC	Site 4	409	Corsican pine	60	20-30 Metres	Compacted wood- land floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Log Swing / Parrot Ladder / Spider Web	No signs of wildlife
Rivington	TTC	Site 4	413	Corsican pine	80	20-30 Metres	Woodland floor	Minor deadwood	B: Fair	No work required	A: No Work Required	Standard - 1 year	Spider Web / Noughts & Crosses	No signs of wildlife
Rivington	TTC	Site 4	412	Beech	75	20-30 Metres	Woodland floor	Wire crown support system installed by course builders, due to included union at 3m. Some black bleeds on trunk	B: Fair	No work required	A: No Work Required	Standard - 1 year	Noughts & Crosses / Stepping Stones	No signs of wildlife
Rivington	TTC	Site 4	411	Beech	70	20-30 Metres	Woodland floor	Moderate deadwood	A: Good	Remove deadwood	C: Moderate, action required within 12 months	Standard - 1 year	Stepping Stones / Zip Wire	No signs of wildlife
Rivington	TTC	Site 5	601	Oak	25	20-30 Metres	Woodland floor	Dead, outside stockade 5	Dead	Fell	Overdue; action required ASAP	N/a	Not used	No signs of wildlife
Rivington	TTC	Site 5	418	Beech	60	20-30 Metres	Woodchip	Slightly sparse crown	A: Good	No work required	A: No Work Required	Standard - 1 year	Rope Ladder / Japanese Bridge	No signs of wildlife
Rivington	TTC	Site 5	419	Corsican pine	55	30-40 Metres	Woodland floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Japanese Bridge / Apple Pickers Ladder / Log Balance	No signs of wildlife
Rivington	TTC	Site 5	191	Corsican pine	40	10-20 Metres	Woodland floor by wall and footpath	Heavily suppressed by surrounding trees, low vitality	C: Poor	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 419 at 9m.	No signs of wildlife

Site	Course	Site / Loop	Tag No.	Common Name	DBH	Height Band [m]	Environment	Observations	Condition Code	Remedial Actions	Work Priority Code	Re-Inspection	Tree Use	Wildlife
Rivington	TTC	Site 5	421	Corsican pine	90	20-30 Metres	Woodland floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Wobbly Bridge / Bosans chair	No signs of wildlife
Rivington	TTC	Site 5	192	Corsican pine	65	20-30 Metres	Woodland floor by wall and footpath	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 420 at 10m.	No signs of wildlife
Rivington	TTC	Site 5	420	Corsican pine	50	20-30 Metres	Woodland floor	Moderate deadwood	A: Good	Remove deadwood	Overdue; action required ASAP	Standard - 1 year	Log Balance / Tarzan Swing + Wobbly Bridge	No signs of wildlife
Rivington	TTC	Site 5	816	Beech	45	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Wobbly bridge / Tarzan net	No signs of wildlife
Rivington	TTC	Site 5	193	Beech	60	20-30 Metres	Woodland floor	Canker around batten height with new woodpecker hole	A: Good	Climbing inspection	C: Moderate, action required within 12 months	Standard - 1 year	Tarzan net anchor	No signs of wildlife
Rivington	TTC	Site 5	195	Beech	50	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Tarzan line directional stays	No signs of wildlife
Rivington	TTC	Site 5	422	Corsican pine	65	20-30 Metres	Woodland floor	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Bosans chair / Wobbly bridge / Rail track	No signs of wildlife
Rivington	TTC	Site 5	194	Corsican pine	65	20-30 Metres	Woodland floor by wall and footpath	Minor deadwood	A: Good	No work required	A: No Work Required	Standard - 1 year	Additional support for tree 422 at 10m.	No signs of wildlife
Rivington	TTC	Site 5	196	Beech	80	20-30 Metres	Woodland floor	Small area of decay at base, suspected honey fungus, upper crown sparse. Ground wet all year on one side	C: Poor	Improve ground conditions	C: Moderate, action required within 12 months	Standard - 1 year	Tarzan line anchor (+ additional support to 427 at 11m.)	No signs of wildlife
Rivington	TTC	Site 5	197	Beech	40	20-30 Metres	Woodland floor	Dead	Dead	Fell	Overdue; action required ASAP	Standard - 1 year	Not used	No signs of wildlife

Site	Course	Site / Loop	Tag No.	Common Name	DBH	Height Band [m]	Environment	Observations	Condition Code	Remedial Actions	Work Priority Code	Re-Inspection	Tree Use	Wildlife
Rivington	TTC	Site 5	428	Beech	85	20-30 Metres	Woodland floor	Sparse crown with moderate dieback in upper crown. Bark decay on one large root, suspected honey fungus, Ganoderma bracket emerging at base	C: Poor	Pending results of decay detection	A: No Work Required	Standard - 1 year	Half Trapeze / Zip Wire.	No signs of wildlife
Rivington	TTC	Site 5	817	Beech	40	20-30 Metres	Woodland floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Railtrack / Half trapeze	No signs of wildlife
Rivington	TTC	Site 5	818	Beech	40	20-30 Metres	Woodland floor	Sparse crown, not used, do not used in future builds	C: Poor	No work required	A: No Work Required	Standard - 1 year	Not used	No signs of wildlife
Rivington	TTC	Site 5	174	Beech	60	20-30 Metres	Compacted wood- land floor	No significant visible defects	A: Good	No work required	A: No Work Required	Standard - 1 year	Zip wire anchor	No signs of wildlife
Rivington	TTC	Site 5	819	Beech	40	20-30 Metres	Woodland floor	Protective battens on trunk to protect from crossing	A: Good	No work required	A: No Work Required	Standard - 1 year	Not used	No signs of wildlife