

Proposed Works Report

CLIENT NAME & CONTACT NO		ENQUIRY DATE / REFERENCE		
Rentolease		12.12.2023		
SITE ADDRESS (inc. postcode):		INSPECTED BY:	Gregor Stevenson	
Crosbie Court Troon KA10 6ES				
JOB DESCRIPTION		SITE PLAN ATTACHED?	Yes	No
TREE No:	SPECIES	WORK REQUIRED:-		
T1	Scots Pine	Remove tree to ground level due to part windblown and starting to uproot.		
T2	Scots Pine	Remove tree to ground level due to part windblown and leaning on neighbouring tree. Tree stem damaged at 7 meters.		
T3	Corsican Pine	Remove hanging branch at 3 meters due to overhanging pavement.		
T4	Sycamore/mixed (group)	Re-pollard trees to circa 3m, where they have previously been cut to.		
T5	Sycamore/mixed (group)	Re-pollard trees to circa 3m, where they have previously been cut to.		

COMPLETED BY:	Name: Gregor Stevenson	DATE:	18/02/24
	Signature: [REDACTED]		

2 Crosbie Court, Craigend Road, Troon, KA10 6ES

