



## Works Order

Notes/Equipment Needed

### Customer Details

Jane Nellar  
86 The Village  
Stockton On The Forrest  
York  
YO32 9UW

Ref: CY/02/24/02552  
9<sup>th</sup> February 2024

### Arboricultural Works

#### Front Garden

**H1. Portuguese Laurel** – Level top to form a definitive and uniform line from each end. Trim inner, outer and ends to formalise and contain growth.

**T1. Cherry Tree** – Prune back the branch work extending over the Laurel hedge to balance the tree,

**T2. Crab Apple Tree** – Reduce height by approximately 2.4 meters. Reshape to formalise growth.

#### Left Side Garden

**T3-T6. Plum Trees** – Crown reduce the canopy and spread by approximately 1.6 meters to formalise and contain growth.

#### Right Side Garden/Driveway

**H2. Mixed Vegetation Hedge** – Viburnum, laurel, buddleia etc. – Reduce height to approximately 2.4 meters, similar to pictures.

**Rear Garden**

**T7. Apple Tree** – Prune back to previous pruning points to encourage better fruit production.

**T8. Wild Cherry Tree** – Reduce height by approximately 2.4 meters. Lateral prune to reshape and formalise growth.

**DATE OF WORKS UNDERTAKEN**.....

**I CONFIRM I AM HAPPY WITH THE WORKS TAKEN PLACE TODAY**

**SIGNED**..... **PRINT**.....

**COMMENTS:**



