



Appendix 3: Tree Works Schedule

Tree Number	Species	Height (m)	Age Class	Tree works prescription	Works Schedule
1	Common Ash <i>Fraxinus excelsior</i>	10	EM	Fell - Fell and treat stump	3 Months
2	Common Lime <i>Tilia europaea</i>	15	M	Raise low canopy - To 4.0m	3 Months
3	Common Lime <i>Tilia europaea</i>	13	M	Raise low canopy - To 4.0m	3 Months
4	Common Lime <i>Tilia europaea</i>	19	M	Raise low canopy - To 4.0m	3 Months
5	Robinia <i>Robinia pseudoacacia</i>	6	EM	Raise low canopy - To 4.0m	3 Months



Appendix 3: Tree Works Schedule

Tree Number	Species	Height (m)	Age Class	Tree works prescription	Works Schedule
11	Sycamore <i>Acer pseudoplatanus</i>	12	M	Remove - Major dead wood	3 Months
14	Sycamore <i>Acer pseudoplatanus</i>	6	EM	Fell - Fell and treat stump	2 Months
15	Sycamore <i>Acer pseudoplatanus</i>	14	M	Fell - Fell and treat stump	2 Months
G16a	Broad-Leafed Lime <i>Tilia platyphyllos</i>	4	Y	Fell Remove stump Replacement planting recommended.	6 months
G16b	Broad-Leafed Lime <i>Tilia platyphyllos</i>	4	Y	Shorten lateral branches away from bus shelter	3 Months



Appendix 3: Tree Works Schedule

Tree Number	Species	Height (m)	Age Class	Tree works prescription	Works Schedule
19	Austrian Pine <i>Pinus nigra ssp. Nigra</i>	12	M	Remove dead southerly primary branch at 6m height	3 Months
23	Common Oak <i>Quercus robur</i>	9	M	Shorten lateral branches extending over road - by 2.0m Remove major dead wood	3 Months
25	Common Yew <i>Taxus baccata</i>	6	M	Raise low canopy - To 2.5m	3 Months
G27	Austrian Pine <i>Pinus nigra ssp. Nigra</i>	2	Y	Remove tree stakes and ties	3 Months



Appendix 3: Tree Works Schedule

Tree Number	Species	Height (m)	Age Class	Tree works prescription	Works Schedule
29	Myrobalan Plum <i>Prunus cerasifera</i>	6	M	Shorten laterals - To the boundary line	3 Months
32	Common Oak <i>Quercus robur</i>	10	M	Remove - Major dead wood	3 Months
33	Cedar of Lebanon <i>Cedrus libani</i>	9	EM	Prune away from building to achieve a 1m clearance Remove - Major dead wood	3 Months
G38	Maidenhair Tree <i>Ginkgo biloba</i>	4	Y	Group of 2 x new plantings. Removed weeds from around tree bases and apply mulch	2 Months



Appendix 3: Tree Works Schedule

Tree Number	Species	Height (m)	Age Class	Tree works prescription	Works Schedule
38	Common Oak <i>Quercus robur</i>	16	M	Reduce crown height - by 3.0m Reduce crown radial spread - by 2.0m Remove - Major dead wood	2 Months
G51	Tibetan Cherry <i>Prunus serrula</i>	4	Y	Remove tree stakes and ties	3 Months
G52a	Common Pear <i>Pyrus communis</i>	5	Y	Fell - Fell to ground level	2 Months
53	Common Ash <i>Fraxinus excelsior</i>	13	M	Remove - Major dead wood Raise low canopy - To 5.2m	2 Months
58	Common Lime <i>Tilia europaea</i>	16	M	Remove - Major dead wood Raise low canopy - To 4.0m	3 Months



Appendix 3: Tree Works Schedule

Tree Number	Species	Height (m)	Age Class	Tree works prescription	Works Schedule
62	Common Lime <i>Tilia europaea</i>	17	M	Remove - Major dead wood Raise low canopy - To 4.0m Ivy - Sever & remove ivy	3 Months
63	Common Lime <i>Tilia europaea</i>	6	EM	Insufficient space for tree establishment Fell - Fell and treat stump	12 Months
64	Norway Maple <i>Acer platanoides</i>	6	EM	Insufficient space for tree establishment	12 Months