

Infiltration Testing at Pockthorpe Hall, Pockthorpe, Drifffield, YO25 4SX

Date of Test: Friday 5th May 2017.

Trench Size = 2m x 1m x 1m depth.

1 cubic meter of water was discharged into the trench using a tanker. The process was repeated 3 times.

The time taken for the water to completely soakaway is shown below.

1 st Fill =	600 seconds.
2 nd Fill =	570 seconds.
3 rd Fill =	620 seconds.

Photographs of the process are shown below.



Digging the trench



Trench ready to conduct the test.



Adding the water.



Trench after test.



Trench after test.