




Calibre Metalwork Ltd Work Package Plan

Reference Numbers			
Client Ref No::	N/A	Contractor Ref No:	BWH Shower
Purchase Order No:	BWH Shower	Purchase Order Date:	05/02/21
The Basics (in brief)			
Who will be carrying out the works?	Calibre Metalwork Limited		
Works to be covered in these RAMS	Cast Iron Pavement Refurbishment		
Why are these works needed	As Requested,		
Proposed date of works	TBC		
Pre-start meeting details	N/A		
Landlord Name:	N/A		
Location of Works	 <p>Bridgewater House, 58-60 Atwood Street, Manchester, M1 6LT</p>		

Delivery of materials / travelling to worksite

Delivery Methodology

Step 1.

On Arrival

Arrive on site then park vehicles in the designated parking area (if provided)
Ensure the vehicles are locked at all times.

The operation will be carried out within the allocated work areas provided by others/barriered zone with no public access. Other operatives not directly involved in the operations will be kept outside of the established exclusion zone.

- a. Report to site office and sign in
- b. Attend site induction if required
- c. Un-load equipment and transport to the exclusion zone.
- d. Restricted access, site personal only.

Step 2.

Agree limits of worksite with the client/PC.

Details of works to be completed

Working Methodology

Refurbishment original cast iron light grille

1. Report to site office and sign in.
2. Attend site induction if required.
3. Un-load equipment and transport to the works area as shown by main contractor.
4. Dust sheet to be placed prior to using handheld tools carefully break out the glass and scrap back existing putties and clean to bare metal and apply rust treatment Rusteta, internal face only due to access.
5. Paint in the full approved system to the internal face only due to access.

(2-3 days duration)

6. New reeded glass to be bedded on butyl tape and finish pointed in Hodgsons Multipurpose Putty (data sheet attached) for painting by others following curing period.
7. Upon completion touch up paint will be provided.

Main Contractor to provide welfare facilities and medical area.

Main Contractor to clear out lightwell of debris if required prior to glazing.

Main Contractor to finish paint putties following curing period.

Main Contractor to have cleared internal access prior to works commencing.

Appropriate PPE (listed above) will be worn at all times

Electrical equipment all PAT tested

The exclusion zone will be maintained at all times with work stopping if breached by unauthorised personnel