

Support Structure Schedule

| Structure ID | Status | Equipment Description / Type | Structure Manufacturer | Height AGL (m) | Colour (RAL Colour) | Headframe Details | Foundation / Support Grillage / Host Structure Details | Support Bolt Details | MBNL Ref: | Comments |
|--------------|----------|------------------------------|------------------------|----------------|---------------------|-------------------|--|----------------------|-----------|-------------------------|
| ST1 | PROPOSED | PHASE 8 POLE | HEL | 15.00m | BLACK-9005 | - | ROOT | - | N/A | WITH WRAPAROUND CABINET |

Equipment Schedule

| Equipment ID | Quantity | Status | Equipment Description / Type | Equipment Manufacturer | Dimensions (W x D x H) | Weight (kg) | Colour (RAL Colour) | Material | Location | Power | Power cable length (m) | MBNL Ref: | Comments |
|--------------|----------|----------|------------------------------|------------------------|------------------------|-------------|---------------------|----------|----------|-------|------------------------|-----------|---------------------------------|
| CAB1 | 1 | PROPOSED | H3G - AC TRANSMISSION | COMMSCOPE | 600x500x1585 | 110 | BLACK-9005 | STEEL | OUTDOOR | - | - | - | FIBRE ONLY - TX SUPPLIER TBC |
| CAB2 | 1 | PROPOSED | H3G - 6130 | ERICSSON | 650x700x950 | 130 | BLACK-9005 | STEEL | OUTDOOR | - | - | - | COMPLETE WITH TRANSITION PLINTH |
| CAB3 | 1 | PROPOSED | H3G - BOWLER | COMMSCOPE | 1900x600x1752 | 220 | BLACK-9005 | STEEL | OUTDOOR | - | - | - | |

| DEPENDENCY | STATUS |
|-------------------------------|--|
| RF Compliance | Sector A - Step 1.0 SW Sector B - Step 3.0 SW Sector C - Step 2.0 SW |
| Building Regulations Approval | N/A |
| Asbestos | N/A |
| Planning Conditions | TBC by Local Authority |
| Geotech Report | N/A |
| Structural Calculations | N/A |
| Intrusive Building Survey | N/A |
| Global Design Check | N/A |
| Rigging Survey | N/A |
| FIXITS | N/A |
| Power | Proposed 1 phase 100A supply - DNO Quote Approval Required |
| Transmission Solution | TBC: Microwave only/Fibre only/Microwave+Fibre 2No 0.3m DIA dishes shown for planning |
| Cooling Solution | Manufacturers Cooling |
| Line of Site Survey | TBC - Dependant on Transmission Solution |
| Services Search | Completed - 13.01.21 |
| Trial Hole Report | Completed - 14.01.21 Clear |
| Other | - |

| REV | MODIFICATION | BY | CH | DATE |
|-----|-------------------------------------|----|-----|----------|
| B | Changed pole height from 20m to 15m | CZ | RWB | 02.03.21 |
| A | Issued for Planning | MF | RWB | 20.01.21 |



Hutchison 3G UK Limited
 Star House, 20 Grenfell Road
 Maidenhead, SL6 1EH
 Tel: 01628 765 000
 Fax: 01628 765 001

 H3G Base Station Information line:
 0845 6043000
 Available 8am-8pm Monday to Friday

Design Consultant & Principal Contractor:



Great British Communications
 Lapping House, Block 3 Forward Point,
 Ton House Lane, Widnes, Cheshire, WAB 0SL
 t. 44 (0)151 420 4128
 www.gbcservices.co.uk

Site Name: **STOCKTON ROAD**

3UK Cell ID: **SDL14733**

Address:
**STOCKTON ROAD
 SUNDERLAND
 TYNE AND WEAR
 SR2 7DE**

Title: **307 EQUIPMENT SCHEDULES & DEPENDENCIES**

Project: **H3G UNILATERAL SW**

Purpose of Issue: **PLANNING**

Site ID:
 -

Drawing No: **SDL14733_PLANNING_REV_B** Issue: **B**

100mm
50mm
10mm