

Method Statement: Fence Erection

Location: 27 Church Street North
Old Whittington
Chesterfield
Derbyshire
S41 9QN

Source of materials: Allen & Orr Limited and Charles Gregory & Sons (Tansley Saw Mills)

Conditions

1. No mechanical machinery are to be used within 3 metres of any trees, except for fence boring augers.
2. Where possible all holes will be hand dug.
3. Post holders will be dug to the minimal diameter where possible.
4. The post holes will be filled with a dry mix to assist alignment of the posts.

Methodology

1. Three fences are to be erected on the site stated above, one running adjacent to side A, one running adjacent to side B and one running adjacent to side C.
2. All fences to be erected will be done so along the boundary on Mrs Wisternoff's land.
3. The election of the fence along side A as marked on the plan (attached) which will run adjacent to the public foot path, will be carried out in sections to allow site security to be maintained and reduce disruption to local users. This fence will be completed first during school holidays to minimise disruption as much as possible.
4. Where boundaries are not clear (side C - south facing boundary) Mrs Wisternoff has employed a specialist surveyor to identify and map out the boundary using ranging poles for clarity.
5. Designated areas have been set on the site to store material used for the erection of the fence. Said areas are marked on the site plan accordingly.

12 April 2021