

## CONSTRUCTION METHOD

### PHASE ONE NORTH FACING BOUNDARY WITH PUBLIC FOOT PATH (FIRST SIDE TO BE COMPLETED.)

- ① Remove All existing timber, cut out studding and replace upright boards and cross rails.
- ② Fix backing Boards to improve security.
- ③ work to be completed in daily achievable ~~daily~~ sections using existing concrete posts. Any leaning posts dug out and reset.

### PHASE TWO West Facing boundary

- ① Clear site in Daily achievable sections.
- ② Stringline to identify boundary.
- ③ New fence posts to be sighted
- ④ fit front and back boards showing clear side to Neighbours.

### PHASE THREE South Facing Boundary

- ① Planning application for removal of 4 trees on west southwest corner of property next to woodshed. These trees have no protection order on them.
- ② Erect fence in achievable sections along Boundary identified on Boundary Report by Mr Stuart Gilling. on land ~~and~~ owned by Mrs F. Wisternoff.  
Enclosed Mr. Gillings Report.

# Fencing Design.

See examples. (PHOTOGRAPHS)

Posts. Section A. Concrete posts (existing) to be used  
other sections B+C 125mm x 75mm posts 1830mm  
high.

Vertical timbers, 150mm x 25mm x 1830mm.

100<sub>mm</sub> x 25<sub>mm</sub> x 1830mm

125mm x 25mm x 1830<sub>mm</sub>

