



PRESTBURY ESTATES

Plot G – Slate Wharf

Application 113617/FO/2016

Condition 11 – External Envelope Sample and Specification Programme

Project: Slate Wharf

Date: June 2021

Revision: 1



Process of Submittals:

Sample submittals will initially be undertaken by way of graphical submissions including drawings and specifications identifying the scope and locations of the various elements.

This will then be followed by more detailed documentation and samples once the design has been fully developed.

Proposed contents of initial submission will typically include the following information:

- Envelope elevation drawings including overall dimensions – **By 30th June 2021**
- Wall Type Sections (including cill detail) – **By 30th June 2021**

Proposed contents of further submission will typically include the following information:

- Sample specifications – **30th July 2021**
- Dimensioned drawing of brick panel / sample panel – **30th July 2021**
- Fixing details – **30th July 2021**
- Physical samples / sample board containing:

Windows

Cills

Brick

Mortar

Slate

All samples to be made available – 30th July 2021

Sample panel if required available – 29th October 2021

Quality Control Management:

Quality control will be managed using a specific Quality Inspection and Test Plan per trade / material.

The 'ITP' will identify the following items of control to ensure the correct quality is maintained, and that the specification is met:

- Required Inspections
- Drawings references
- Specification references
- Pre commencement actions – specification approval, specific details identified etc.
- Installation – Step by step work elements identified and inspection frequency agreed. Inspection owner allocated, and verification documentation identified.
- Post installation actions – Clean down, remedial works / snag completion.
- Close out declaration.

A copy of the proposed ITP for External Envelope works will be submitted – **30th June 2021**