

Arboricultural Impacts	
Impacts	Nos. of trees
Trees to be removed	5
Groups / Hedges to be removed (Partial removal of groups)	0 (0)
Trees with proposed incursions into RPAs	0
Groups / Hedges with proposed incursions into RPAs	0
Trees that will require pruning	0
Groups / Hedges that will require pruning	0
Trees to be transplanted	0
Groups / Hedges to be transplanted	0

Tree Work Schedule			
Tree No	Species	Works	Category
11	Leyland Cypress	Fell to ground level	U
12	Leyland Cypress	Fell to ground level	U
13	Leyland Cypress	Fell to ground level	U
16	Leyland Cypress	Fell to ground level	B1
17	Leyland Cypress	Fell to ground level	B1

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations. All arising's are to be removed and the site is to be left as found. Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as timber lorries, tractors, excavators or cranes shall be parked or driven beneath the crowns of any retained trees, to prevent subsequent compaction and root death.

No. of individual trees to be removed				
U	A	B	C	
3	0	2	0	

No. of groups / hedges to be removed				
U	A	B	C	
0 (0)	0 (0)	0 (0)	0 (0)	
(1) = Partial removal of a groups				

Arboricultural Method Statement

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations. Please refer to Arbtech Consulting Ltd. Tree Schedule, Arboricultural Method Statement and Tree Protection Plan, for full details of all surveyed trees and how all aspects of the development may be implemented without detriment to retained trees.



ARBTECH
Unit 3, Well House Barns, Chester, CH4 0DH
<https://arbtech.co.uk>, 01244 661170

Project:
Woodlay Farm,
Herodsfoot,
Liskeard,
PL14 4RB

Client:
Over the Moon

Drawing:
Arboricultural Impact Assessment

Based on:
Site Plan & Topo

Drawing No: Arbtech AIA 01	Rev:
Date: Dec 2020	Scale: 1:200 @ A1
Drawn: DCG	

Key:

Tree Nos.: 1	Tree Canopies:	Trunks:	
RPAs:	Category 'U' trees:	Category 'B' trees:	
Category 'B' groups:	Category 'C' trees:	Category 'C' groups:	
Trees to be removed:	Existing dwelling:	Proposed dwelling:	

All dimensions should be checked on site. No dimensions are to be scaled from this drawing. Please notify us of any discrepancies found. Arbtech Consulting Ltd. cannot be held responsible for inaccuracies in the base drawing in which this plan is based.

This drawing is designed to reflect the principles of the layout or design only, and relates only to the protection of retained trees.

This drawing is not to be read as a definitive part of the engineering or construction design or method statement. An architect or structural engineer should be contacted over any matters of construction, detailing or specification and for any standards or regulatory requirements relating to proposed structures, tree authority or underground services.

This drawing was produced in colour - a monochrome copy should not be relied upon.

© Arbtech Consulting Ltd. 2020