

1. Work commencing October 2021
2. Work carried out according to plans submitted
3. Photos showing paint on fireplace to be removed and subsequent photos of paint removed. Locations on Floorplan A and B, on the side of each fireplace. Method used was a hand scraper with no chemicals etc. Paint is a flaky chalk which is easily removed. Brick beneath shows no marks, scrapes, scratches or damage.



Existing masonry paint will only be removed from external render where it has become loose and detached from the render. No chemicals or manual scraping will be used to avoid damaging the existing lime render. The Pozilime limewash which will be used to paint is a breathable limewash that can cover different surfaces so can be overpainted on to the existing areas of lime, concrete and areas of remaining masonry paint. Area shown below of masonry paint that has lifted and so can be pulled from the surface. The Limewash can then cover the bare render beneath as well as the patches of remaining masonry paint that will not be removed.



