

The tests pits were excavated 1m square and 600mm deep in 10 locations across the site as follows.

The pits were filled firstly on the 21st December with the formal test on the 22nd December 2021. Times taken are for the pit to empty from 75% full to 25% full albeit that in some cases it wasn't possible to fill the pit at all ;

TP1

Test 1 - 10.15hrs 180 seconds Test 2 - 1020hrs 205 seconds Test 3 – 1200hrs 195 seconds

TP2

Test 1 - 1025hrs 230 seconds Test 2 - 1030hrs 265 seconds Test 3 – 1145hrs 282 seconds

TP3

Test 1 – 1040hrs 35 seconds Test 2 – 1043hrs 48 seconds Test 3 – 1046hrs 57 seconds

TP4

Test 1 – not possible to fill pit Test 2 – not possible to fill pit Test 3 – N/A

TP5

Test 1 – 1100hrs 142 seconds Test 2 – 1110hrs 158 seconds Test 3 – 1130hrs 146 seconds

TP6

Test 1 - 1310hrs 10 minutes Test 2 – 1325hrs 12.6 minutes Test 3 – 1345hrs 15.1 minutes

TP7

Test 1 – 1400hrs 14 minutes Test 2 – 1420hrs 17 minutes Test 3 – 1445hrs 19.5 minutes

TP8

Test 1 – 1500hrs 12.2 minutes Test 2 – 1515hrs 14.8 minutes Test 3 – 1535hrs 16 minutes

TP9

Test 1 – 1545hrs 15 minutes Test 2 – 1605hrs 17.5 minutes Test 3 – 1630 hrs 20 minutes

TP10

Too dark to carry out.

Ground conditions similar to TP9