

7966 – 22/00429/DIS - Discharge of conditions for land adjacent to Sysonby Grange Lane, Melton

Results of percolation testing required under condition 14 of planning approval ref: 20/00647/FUL

Edren Homes appointed Clarkes Land drainage to undertake drainage percolation testing to industry standards.

Pits were dug in the vicinity of both ponds as shown on the attached drainage scheme.

Pond 1 had one test undertaken

Pod 2 had 3 separate tests undertaken

The following results have been reported;

Test result A – VP reading 70

Test result B – VP reading 30

Test result C – Vp reading 30

Test result D – Vp reading 43