



**Percolation test results sheet**

Site name: 21 ASH GROVE

Location ( Post Code ): B020 7QJ

Contact Telephone number:

Storm Event (Normally 1:100 Yr):

Climate Change % (Usually 40%):

(Once development has been completed) Roof area.....m<sup>2</sup> Hard standing.....m<sup>2</sup>

REFER TO DRAWINGS 1149-100,101,102.

**Test Pit 1**

Length	Width	Depth
300mm	300mm	700mm

Percolation Test (date/start time)	Time taken to drain from 75%-25%
<sup>1</sup> 04/10/22 10:00 am	35 MINS
<sup>2</sup> 05/10/22 11:20 am	29 MINS
<sup>3</sup> 06/10/22 9:30 am	40 MINS

AV: 34.66

**Test Pit 2**

Length	Width	Depth
300mm	300mm	700mm

Percolation Test (date/start time)	Time taken to drain from 75%-25%
<sup>1</sup> 04/10/22 10:10 am	40 MINS
<sup>2</sup> 05/10/22 11:30 am	35 MINS
<sup>3</sup> 06/10/22 9:40 am	32 MINS

AV 35.66.

**Test Pit 3**

Length	Width	Depth

Percolation Test (date/start time)	Time taken to drain from 75%-25%
1	
2	
3	

Send to: [REDACTED]

Rainwater Harvesting Ltd. 01733 405104