

South Hill House

New Driveway Approved Plan and Consent Initiated

20m long x 3500mm wide 350mm deep.

Make up consisted of 300mm type one stone laid on terram rolled in 150mm layers topped off with 30mm stone to match the existing driveway.

Central reservation dragged back and topped with indigenous soil and grass.

All works carried out and completed by Friday September 2nd, 2022.

