

Risk Assessment / Method Statement (RAMS)

Removal of Non-Notifiable Asbestos Materials at the following site address: Rest & Welcome Public House, The Street, Haultwick SG11 1JF.

Suite 49 Solar House, 915 High Road, North Finchley, London, N12 8QJ Removal Start Date: To be advised Email: info@aceasbestos.com

Contract No: ACE8692 Telephone: 020 300 20447

This RAMS has been read and understood by the undersigned supervisor and the supervisor has passed this information on to the operatives engaged on this project

It is the supervisor's responsibility to make any necessary amendments where applicable to produce a damage report where applicable and to report any problems with the plant and equipment

When onsite remember to:

Be safety conscious
Maintain a high standard of work
Report any incidents that may affect the health and safety of you or anyone else working on site
Show due consideration to other operatives working in the same area
Not smoke or play loud music
Follow codes of practice
Be always clean and tidy on the work premises



1.0 DETAILS OF CONTRACT

1.1	Client Details	To be advised
1.2	Relevant Contact Details	
	Plan of work prepared by:	Jamie Thomas
	Position	Contracts Coordinator
	Site Supervisor	Dave Ritchie
	Number of Staff on Site	xxxxxxxxx
1.3	Contract Site Times	
	Shift details	xxx
	Date for set up / removal	XXXXXXXX
	Date for cleaning & clearing site	XXXXXXXXXX



2.0 SCOPE OF WORK AND RISK ASSESSMENT

Description of work	Removal of asbestos containing materials (ACMs)
Description of removal method	Controlled low-pressure application of surfactants and removal agents will be used prior to the asbestos containing materials being handled. All materials being removed will be double bagged/wrapped and taped closed before being removed from site.

Removal method

Work Sequence	Supervisor to √ upon completion
 Restrict access to areas of removal works with plastic sheeting and warning signs. Spray area of work with fibre suppressant. Carefully remove ACMs, double bag / wrap & tape closed. Clean areas using damp rags and a Class H Vacuum Cleaner. 	√

Extent of asbestos to be removed (waste bag equivalents)	xxx doubled bags and xx plastic sheet wrap, disposable overalls, filters, and towels		
Person responsible for amendments to Plan of Work	Site amendments will be undertaken by the supervisor		



3.0 CONTROL MEASURES

3.5 Certification arrangements

Self Certification

3.1 Expected exposure after applied control measures	Not more than 0.1 fibres per cubic centimetre	
3.2 Description of Control Measures applied	 Careful handling techniques and controlling fibre release. Reduction of exposure at source by the 	
	application of fibre suppression techniques utilising a mix of water spray and surfactant (ratio of 1 to 10)	
	The use of Personal and Respiratory Protective Systems	
	 Wrapping all ACMs in double plastic sheeting and clearly labelled sacks. 	
3.3 Personal Respiratory Protect	etion	
Site Preparation	Half Mask with P3 Filter and safety factor of 20	
Removal	Half Mask with P3 Filter and safety factor of 20	
3.4 Overalls		
Site Preparation	Blue / Disposable	
Removal	Blue / Disposable	

Yes



4.0 METHOD OF WORK FOR REMOVAL

4.1 Additional precautions	None

4.2 Work Sequences

- 01: Closing off area and identifying the working zone by signage and warning tape and using plastic sheeting will restrict access to the working area.
- 02: Using handheld tools to remove the ACMs, working in a controlled manner to avoid breakage.
- 03: Any residual debris will be removed, and all areas thoroughly cleaned.
- 04: The supervisor will conduct a thorough visual examination. Once satisfied he will sign the self certificate removal statement.

4.3 Schedule of Tools/Equipment	No.	Notes
Handheld tools	3 - 4	Tools to be removed from site at finish
Class H Vacuum Cleaner	1	
All other equipment	Various	

OTHER RELEVANT SITE-SPECIFIC INFORMATION

4.4 Waste disposal method

A vehicle is used to transport the waste to a licensed waste transfer station.



5.0 H & S RISK ASSESSMENT

Activity	Hazards	Р	s	Risk rating L/M/H	Control measures	Р	S	Controlled risk rating L/M/H	Comments & follow up actions
Working at Heights, in ceiling voids or on fragile roofs	N/A								
Confined spaces	N/A								
Lone working	No				Teamwork				
Self-locking door spaces	N/A								
Removing asbestos containing materials	Exposure to airborne fibres during removal	3	6	M	Full use of RPE & PPE	1	6		
Working on operable machinery or plant	N/A								
Moving equipment and vehicles	N/A				2				
Chemical hazards	N/A								
Electrical hazards	N/A								
Biological hazards	N/A								
Noise hazards	N/A								
Hot surfaces or environments	N/A								
Cold surfaces or environments	N/A								

P = Probability	S = Severity of occurrence	Risk rating = P x S
1. Remote	1.Negligible	L = 1 - 9
2. Unlikely	2. Minor injury	M = 10-18
3. Possible	3. First aid	H = 19 - 36
4. Likely	4. Reportable injury	
5. Probable	5. Major injury	
6. High	6. Death	L/M/H = Low, Medium, High



6.0 REMOVAL STATEMENT OF SATISFACTORY COMPLETION

Site Address						
Rest & Welcome Public House, The Street, Haultwick SG11 1JF						
Description of Work						
Removal of textured coating c	ontaining Chrysotile (white as	sbestos).				
Declaration						
I have checked that the asbestos containing materials have been removed and the areas have been cleaned thoroughly. I have inspected the areas to ensure that no visible traces of dust or debris remain. The area can now be reoccupied						
Supervisor Dave Ritchie						
Signature						
Date xxxxxx						
Company Details	Ace Asbestos Ltd Suite 49 Solar House, 915 High Road, North Finchley, London N12 8QJ	British Occupational Hygiene Society Working for a healthier workplace				



7.0 PHOTOS

BEFORE REMOVAL

AFTER REMOVAL



APPENDIX A: INSURANCE DETAILS





22nd September 2022

TO WHOM IT MAY CONCERN

RE: Ace Asbestos Ltd

Occupation - Asbestos Surveying & Non-Licensed Asbestos Removal

We write in connection with the above company and can confirm that insurance cover has been placed on the following basis;


Employers Liability Insurance Company: Policy Number: Period of Insurance: Limit of Indemnity:

Public & Products Liability

Insurance Company: Policy Number: Period of Insurance: Limit of Indemnity:

<u>Professional</u> Insurance Company: Indemnity Policy Number:

Policy Number:
Period of Insurance:
Limit of Indemnity:



We trust this is satisfactory but should you require any further confirmation please let us know.

Yours sincerely



For The Company Kieran Starmer Account Executive

email phone

Head Office

Sixth Floor, 12 Sheep Street Wellingborough Northamptonshire NN8 1BL

t. 01604 498 300

f. 01604 498 322

Perth Office

Inveralmond Business Ctr Auld Bond Road Perth PH1 3FX

t. 01738 627 173

f. 01604 498 322

London Office

123 Minories London EC3N 1NT

t. 0207 481 3231

f. 0207 265 1508

On The Web

e. info@bqigroup.com

w. www.bqigroup.com

f. facebook.com/BQIGroup

t. twitter.com/BQI insurance

I. linkedin.com/company/bqi-group-limited



APPENDIX B: WASTE CONSIGNMENT NOTE





Your Safety is Our Concern!