



T2 - Cherry situated over driveway reduced and canopy raised by 1m to allow for access of larger vehicles, avoiding damage to lowest limbs. Crown height raised from 2m to 3m. Lateral limbs reduced from 5m to 3m. Height untouched.

T3 - Hollie situated next to garage felled to ground level.

T4 - Mature Hornbeam situated next to roadside - Major cavity from old limb failure, leaning towards road with unbalanced canopy due to previous limb failure. Reduce overall height by 4m and lateral limbs by 3m. Overall canopy reduced from 14m x 9m to 10m x 6m.

