


Work Schedule of trees



Site name: 10 Thistlecroft, DH5 8LT

Risk zone: Not Applicable

Contact:

Trees: 10 Work items: 10

Ref.	Species	Description	Measurements	Recommendations	Priority / Timescale
T 01	European lime (<i>Tilia x europaea</i>)	Target - dwelling. Target - footpath. Target - overhead wires. Target - road. Target - fence	Height (m): 15 DBH (cm): 37 Life Stage: Early Mature Life Exp.: 30+ Years	Remove dead wood & hanging branch	14-Aug-2024 (6 Months)
T 02	European lime (<i>Tilia x europaea</i>)	Target - dwelling. Target - footpath. Target - overhead wires. Target - road. Target - fence	Height (m): 16 DBH (cm): 43 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 2 x lower branches less than 120mm diameter to East over property roof. Remove dead wood.	14-Aug-2024 (6 Months)
T 03	European lime (<i>Tilia x europaea</i>)	Target - dwelling. Target - footpath. Target - overhead wires. Target - road. Target - fence	Height (m): 16 DBH (cm): 39 Life Stage: Early Mature Life Exp.: 30+ Years	Remove dead wood	14-Aug-2024 (6 Months)
T 04	European lime (<i>Tilia x europaea</i>)	Target - dwelling. Target - footpath. Target - overhead wires. Target - road. Target - fence	Height (m): 16 DBH (cm): 43 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 2 x lower branches less than 160mm diameter to East over property roof. Remove dead wood.	14-Aug-2024 (6 Months)
T 05	European lime (<i>Tilia x europaea</i>)	Target - dwelling. Target - footpath. Target - overhead wires. Target - road. Target - fence	Height (m): 16 DBH (cm): 41 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 1 x lower branch to West which is hanging into highway. Remove dead wood.	14-Aug-2024 (6 Months)

Ref.	Species	Description	Measurements	Recommendations	Priority / Timescale
T 07	European lime (<i>Tilia x europaea</i>)	Target - Dwellings	Height (m): 17 DBH (cm): 38 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 3 x lower branches to North to clear property roof. Remove 3 x secondary branches to clear adjacent property roof.	14-Aug-2024 (6 Months)
T 08	European lime (<i>Tilia x europaea</i>)	Target - dwellings.	Height (m): 17 DBH (cm): 32 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 3 x branches less than 100mm diameter to South to clear property. Crown lift North side to balance via removal of approx 3 x branches less than 100mm diameter.	14-Aug-2024 (6 Months)
T 09	European lime (<i>Tilia x europaea</i>)	Target - dwellings	Height (m): 15 DBH (cm): 30 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 3 x lower branches to North less than 150mm diameter to clear property roof. Reduce / prune back South side of crown to give 2.5m clearance from adjacent property.	14-Aug-2024 (6 Months)
T 10	European lime (<i>Tilia x europaea</i>)	Target - dwellings Target - public footpath & highway	Height (m): 17 DBH (cm): 58 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 3 x lower branches to East which hang down into highway. Remove 1 x lower branch to South & 1 x branch North to balance crown. Crown thin by 15% to reduce "sail" effect in high winds. Remove dead wood.	14-Aug-2024 (6 Months)
T 06	European lime (<i>Tilia x europaea</i>)	Target - dwelling. Target - fence	Height (m): 17 DBH (cm): 57 Life Stage: Early Mature Life Exp.: 30+ Years	Remove 1 x lower branch to South to clear adjacent property roof. Remove 1 x lower branch to North to balance crown. Remove Ivy from tree.	14-Feb-2025 (1 Year)