

Tree Protection Monitoring Report Form

Site	Manor House, Linton
Date	12/03/2024
Visit by	Dan Brown (FdSc)
Type of Visit	Tree Protection Measures inspection
Purpose of Visit	Tree Protection Monitoring Visit
Observations	
<ul style="list-style-type: none"> Ground protection measures have been installed with scaffolding boards on top of chip as recommended in the Arboricultural Method Statement Tree Protection Fencing as been installed around the development with appropriate scaffolding supports, and with correct signage stating Tree Protection Zones. Alternative tree protection fencing has been installed along G2 due to the obstructions of ground levels, landscape and vegetation preventing installation of pole supports. 	
Actions/Recommendations	
<ul style="list-style-type: none"> Dates to be arranged where arboricultural supervision is required i.e. construction and removal of foundations where required. Schedule of site monitoring to be agreed upon. 	
Photos	

Photo 1: Facing southeast towards Tree Protection Fencing along east of building.



Photo 2: Facing north towards ground protection and tree protection fencing along back of building.



Photo 3: Facing east towards ground protection and tree protection fencing to the north of the building.



Photo 4. Tree Protection Fencing along G2



Photo 5. Further photos of Tree Protection Fencing along G2.

