David Cahill

Design Consultants Ltd
Unit 2 Office 4 Tower Lane Business Park Warmley Bristol BS30 8XT
Te; 01179 618888 Fax 0117 9618889

E/Mail address davidcahilldesign@btopenworld.com

Proposed Development Ingleside 142b High street Hanham Bristol

Percolation test results

1no hole was excavated in the location of the soakaway on the site and a pit 200x200 to a depth of 10000mm and was filled at the end of the day up to a depth of 200mm

The bottom section of the hole was filled with water again the following morning to a depth of 200mm and the following results monitored

Hole 1 under proposed driveway.

9 min 25 mm drop 20 min 50 mm drop 30 min 75 mm drop 60min 120 mm drop 90 min 200 mm drop. The average fall in the hole as 27 sec/mm