

PROPOSED REFURBISHMENT

MILLING BARN, LODGE YARD, WEST LANE, KEMBLE, GL7 6AD

Reference: 21/01888/FUL & 21/02131/LBC

Forming new opening through feature wall:

The hardwood lintels are installed first by installing 'Strongboy' masonry support supporting existing wall above new opening. Stonework and existing timber lintel is carefully removed and new hardwood lintels positioned in place and levelled up by blue slate.

Brickwork below new hardwood lintel will be carefully removed with bolster chisel snapping brickwork to form opening. The shelves will be cut out carefully within new opening. Between the two rooms there is difference in floor levels with two new steps formed between the floor levels.

After the opening is complete the 'Strongboy' masonry supports will be carefully removed with existing stonework made good above installed lintels. New opening below lintels will be made good with existing mortar joints made good in lime mortar to both jambs. New frame and vertical