

Artemis Tree Services Ltd
 West Hyde Nursery
 Old Uxbridge Road
 West Hyde
 Rickmansworth
 Herts WD3 9XY

T: 01895 821 623
E: office@artemistreeservices.com
W: www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
 Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client: Peter Berry 25 Dickinson Square Croxley Green, Rickmansworth WD3 3HA		Site address: 25 Dickinson Square Croxley Green, Rickmansworth WD3 3HA	
Our Ref:	27999	Date:	18th October 2023
		Purchase Order No:	

Details of Work Required/Recommended

Tree number - T1
 Tree type - Apple (Malus domestica)
 Approx Height - 6-7m
 Location - Rear garden
 Service - Crown Reduction
 Work required- Reduce crown by around 1.5m back to previous points
 Reason - As part of regular maintenance
 Priority code - on. £

Tree number - T2
 Tree type - Birch (Betula pendula)
 Approx Height - 12m
 Location - Rear garden, Left hand boundary
 Service - Crown Reduction
 Work required- Reduce crown by approx 3m height and 1m spread
 Reason - As part of regular maintenance to keep at a reasonable size for the space
 Priority code - on. £

Tree Number - G1
 Tree Type - Leylandii
 Approx Height - 9m
 Location - rear boundary
 Service - Cut Back
 Work required - cut back over clients garden only removing approximately 1.5m from lateral spread only.
 Reason - as per clients wishes.
 Priority code - on. £350

Tree Number - T3
 Tree Type - Pitosporum
 Approx. Height - 6m
 Location - see map
 Service - Section dismantle and grind
 Work Required - Section dismantle and grind out stump to a depth of approx. 200mm below the stumps current ground level and leave all stump arisings to allow for ground settlement



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG
Company No. 579 1625 | VAT No. 888 0779 56 @20%

Artemis Tree Services Ltd

West Hyde Nursery
Old Uxbridge Road
West Hyde
Rickmansworth
Herts WD3 9XY

T: 01895 821 623

E: office@artemistreeservices.com

W: www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

Reason - as per clients wishes.

Priority Code - on. £400

PN - Client to ensure parking area is clear at side of property for duration of works.

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (**unless otherwise stated in work description above**).

Priorities

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months B – Within 6 months C – Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: **Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG**
Company No. 579 1625 | VAT No. 888 0779 56 @20%